

Big Bite Hop

ID	Task Name	Duration	Start	Jul 6, '08			Jul 13, '08			Jul 20, '08			Jul 27, '08			Aug 3, '08																			
				5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5
1	Big Bite Hop	18 days?	Wed 7/16/08	[Gantt bar from 7/16 to 8/3]																															
2	radcon hold	2 days?	Wed 7/16/08	[Gantt bar from 7/16 to 7/18]																															
3	disconnect BB	7 days?	Wed 7/16/08	[Gantt bar from 7/16 to 7/23]																															
4	post beam checklist	1 day?	Wed 7/16/08	[Gantt bar on 7/16]																															
5	disconnect detector	2 days?	Wed 7/16/08	[Gantt bar from 7/16 to 7/18]																															
6	disconnect water	1 day?	Wed 7/16/08	[Gantt bar on 7/16]																															
7	disconnect power	2 days?	Wed 7/16/08	[Gantt bar from 7/16 to 7/18]																															
8	remove shielding	1 day?	Thu 7/17/08	[Gantt bar on 7/17]																															
9	remove field clamp	1 day?	Thu 7/17/08	[Gantt bar on 7/17]																															
10	remove detector over spectrometer	1 day?	Fri 7/18/08	[Gantt bar on 7/18]																															
11	remove detector platform over spectrometer	1 day?	Fri 7/18/08	[Gantt bar on 7/18]																															
12	remove BB over spectrometer	1 day?	Mon 7/21/08	[Gantt bar on 7/21]																															
13	move BB stand over spectrometer and align	2 days?	Mon 7/21/08	[Gantt bar from 7/21 to 7/23]																															
14	move cables to other side of spectrometer	5 days?	Fri 7/18/08	[Gantt bar from 7/18 to 7/23]																															
15	move electronics to other side of spectrometer	5 days?	Fri 7/18/08	[Gantt bar from 7/18 to 7/23]																															
16																																			
17	install in new position	13 days?	Wed 7/23/08	[Gantt bar from 7/23 to 8/5]																															
18	install BB	1 day?	Wed 7/23/08	[Gantt bar on 7/23]																															
19	re-install field clamp	1 day?	Wed 7/23/08	[Gantt bar on 7/23]																															
20	position and align BB	1 day?	Wed 7/23/08	[Gantt bar on 7/23]																															
21	connect instrumentation and water	2 days?	Wed 7/23/08	[Gantt bar from 7/23 to 7/25]																															
22	connect power	2 days?	Thu 7/24/08	[Gantt bar from 7/24 to 7/26]																															
23	install detector platform	1 day?	Mon 7/28/08	[Gantt bar on 7/28]																															
24	install detector and position	2 days?	Tue 7/29/08	[Gantt bar from 7/29 to 7/31]																															
25	align detector	1 day?	Thu 7/31/08	[Gantt bar on 7/31]																															
26	re-cable detector	4 days?	Thu 7/31/08	[Gantt bar from 7/31 to 8/4]																															
27	install shielding	1 day?	Wed 8/6/08	[Gantt bar on 8/6]																															
28	ops check detector	3 days?	Wed 8/6/08	[Gantt bar from 8/6 to 8/9]																															
29	ops check BB	2 days?	Wed 8/6/08	[Gantt bar from 8/6 to 8/8]																															
30																																			
31	run beam	1 day?	Fri 8/8/08	[Gantt bar on 8/8]																															