

GEn-II Polarized ^3He Target Plan

G. Cates - UVa
March 14, 2022



GEn-II target installation and commissioning team

(only physicists shown on this page)

- UVA

- Gordon Cates
- Huong Nguyen (senior res. scientist)
- Vladimir Nelyubin (senior res. scientist)
- Al Tobias (staff)
- Hunter Presley (grad student)
- Chris Jantzi (grad student - graduating)
- Mingyu Chen (grad student - graduating)

- William and Mary

- Todd Averett
- Jack Jackson (grad student)
- Kate Evans (grad student - part time GEn-II)
- Junhao Chen (grad student - graduating)

- JLab

- Jian-Ping Chen
- David Flay (staff)
- Arun Tadepalli (staff)
- Bill Henry (post-doc)

- Univ. of Kentucky

- Wolfgang Korsch
- Murchana Roy (grad student - graduating)

- Temple

- Melanie Rehfuss (grad student - graduating)

Core groups at present by location


(only physicists shown on this page)

- Local to JLab right now
 - Jian-Ping Chen
 - David Flay (staff)
 - Arun Tadepalli (staff)
 - Bill Henry (post-doc)
 - Todd Averett
 - Jack Jackson (grad student)
 - Kate Evans (grad student - part time GEn-II)
- Local at UVa right now
 - Gordon Cates
 - Huong Nguyen (senior res. scientist)
 - Vladimir Nelyubin (senior res. scientist)
 - Al Tobias (staff)
 - Hunter Presley (grad student)
 - Chris Jantzi (grad student - graduating)

Most of these people will be full or part-time at JLab by this summer


GEn-II Polarized ^3He Target System

Hall A GEn 2022



3-1-22

GEn-II Polarized ^3He Target Ladder



Jessie's GEn-II target installation schedule

(Periodically updated - most recent from March 3rd)

A few dates (among many!) to give a feeling for the overall schedule


These dates will move around somewhat as the interdependencies of the different tasks are further analyzed, but I give them to provide a feel for the timeline.

- Deinstallation of GMn - Feb. 21, 2022
- Helmholtz coils move to Hall A - March 7 (actual)
- Survey and alignment prior to installing coils (March 8)
- Install top cover of magnetic shield (April 8th)
- Install laser box frame around target mechanism (May 30th)
- Laser/Optical system checkout (June 15th)
- Commissioning begins (July 14th)
- Commissioning complete (August 24th)

GEN-II installation begins




The cryo-target being moved out on February 22nd.




The cryo-target being moved out on March 2nd.


GEn-II installation begins



Preparing the Helmholtz coils to be moved



The setup in the target lab on March 2nd.



David, Jack and Arun after preparing the coils to be moved on March 2nd.

Detailed target plan for the physicists

Still a work in progress, but a good start

Current draft of target installation and commissioning plan

GEN-II target installation tasks

Draft version 1.1 — March 10, 2022

The list below uses Jessie's schedule as a starting point. I have included tasks that either we expect to do ourselves, or are tasks with which we might want to be monitoring closely. The tasks are grouped as they appear in Jessie's schedule. However, they are ordered according to the date on which they supposed to be completed. While I expect that we will want to organize this list somewhat differently, I am hoping it is a decent starting point.

<u>Task</u>	<u>Start date</u>	<u>Lead person</u>
<u>Laser Room Activities</u> Order Lasers Complete Laser Room Clean up Complete Prepare/Clean Laser Fibers Pull Laser Fibers: LR to Hall Set Up Lasers Set Up Computers Set Up Interlocks In-Situ Laser Test Test Interlocks	2/8 - 3/7	Jian-Ping
<u>Circular Raster</u> Install Hardware Testing and Optimization Run Ethernet Cable From CH to Hall	2/8 - 3/10	David
<u>Install Data Acquisition System</u> Install Control Software Install Readout Software EPICS Interface w/ LabVIEW Install RTD Readout Connections Test Operations	2/8 - 4/20	Arun, Hunter and Target team
<u>Install CW NMR System</u> Fabricate and Install Pickup Coils Pull Cables: Pivot to Counting House Install RF Generator, Circuitry Acquire Patch Panel Install NMR Electronics in Counting House Final Installation and Checkout	3/14 - 4/22	Gordon and Jack

Current draft of target installation and commissioning plan


<u>Task</u>	<u>Start date</u>	<u>Lead person</u>
<u>³He Cell Preparation</u> Acquire RTDs Fabricate RTDs and Wiring Attach and Prepare Wiring to RDTs Attach RTDs to Cell Install Heater Coil Mount Cell to Bottom Plate Mount Cell to Ladder Alignment of Cell on Ladder Survey and Alignment	2/8 - 4/26	Arun and Kate Evans
<u>Install Oven Heater System</u> Install Heater Systems (x3) Notify Newport News Fire Department (via Tim M.) About Enclosure Install Oven Newport News Fire Department Inspection of Enclosure Connect Air Supply/Filtering System PID Control Hardware PID Control Software and Optimization Install Laser Box Frame Around Target Mechanism	5/2 - 5/20	Todd
<u>Install Target Mechanism</u> Install Ladder Install Carbon Foils and Holes Install Reference Cell Install Gas System Connect Gas System Motion Control (Motors, Control Hardware,) Install FSD Interlocks Survey and Alignment Test Motion and FSD Install Camera	4/13 - 5/27	Todd and Bert
<u>Install Laser Optics System</u> Install Breadboards Install Optics Elements (Mirrors, Splitters, Stanchion) Install Laser Fibers in Box Install Laser Fiber RTDs Install Fans Pointing Towards Laser Fiber Tips Survey and Alignment Install Enclosure Install Interlocks for Panels Laser/Optical System Checkout	6/1 - 6/24	Gordon

Current draft of target installation and commissioning plan

<u>Task</u>	<u>Start date</u>	<u>Lead person</u>
<u>Connect Alarms and Interlocks (Hardware)</u> Target Enclosure Laser Interlock the Hall FSD: Target Motion, Lasers, Cooling Jets, Temperature VESDA Interface Testing	6/13 - 7/15	Jian- Ping and Mark Taylor
<u>Connect Alarms and Interlocks (Software)</u> Lasers Laser Enclosure 3He Cell Temperature Target Motion FSD Testing	6/27 - 7/15	Arun
<u>Magnetic Field Testing</u> Install Compass 1 (JLAB) Install Compass 2 (UVA) Install Power Supplies (Helmholtz Coils, Correction Coils) EPICS Interface to LabVIEW (Software) Install Magnetometers Measure: B Field Direction Measure: B Field Magnitude/Gradient Survey and Alignment	6/13 - 7/1	Bogdan
<u>Install EPR System</u> Acquire RAD-Hard Photodiode RF Coils Pull Cables: Pivot to Counting House Install Circuitry Acquire Patch Panel Install Electronics in Counting House Final Installation and Checkout	3/14 - 7/13	Gordon and Jack
<u>Install GEn Equipment</u> Install HelmHoltz Coils Power Supply Connect Leads Between Power Supply and Magnet	2/28 - 7/15	Gordon and Bill Henry
<u>Cooling jets</u>		Todd and Bert
<u>Alignment</u>		David

Target Cell Production


GEn target-cell design



Cell Fabrication at Princeton



Prototype cell Talisker




Jig for maintaining tolerances

Baking oven and new liquid helium dewar both complete and in use



Bake-out oven for large (60cm) GEn-II cell design




LHe dewar for large (60cm) GEn-II cell design

Selected dates leading up to full-scale production

- Prototype Talisker filled - 9/2/21
- First production cell Triviline filled - 12/20/21
- Tiger mounted, but removed due to concerns regarding both contamination and annealing technique - 1/20/22
- Mike Souza's annealing oven modified to hold fully assembled cell, first week of February.
- Test cell Kappa11 filled 2/17/22
- Kappa11 raw lifetime measured to be 298 hours (longest ever measured in our lab).
-
- Failed attempt to fill A'bunadh (3/11/22)
- Expected arrival date for re-annealed Tiger and Ukraine - 3/15/22
- Expected fill date for next cell - 3/26 or 3/27/22.

Kappa11 results



- Raw lifetime of 298 hours observed, longest ever.
- Adjusted (Intrinsic) cell lifetime of 453 hours.
- Lifetime associated with wall relaxation: 800 - 1000 hours
- Exquisite test of cell-production apparatus.

Cell Production Timeline

- Expect to fill up to eight additional cells by August 1st.
- Need 5–6 good cells for the run, consistent with expected yield (7 out of 11 at UVa for A1n and d2n).
- William and Mary available to fill cells if needed.
- Additional cells can be filled after the beginning of the run if necessary.

