12 Gev startup pre Beam Checklist

Last revised 3/6/14 Datetime
This checklist will be performed after every restricted access to Hall A that maintenance is performed
People checking list
Left Arm
Spectrometers
Correct angle (not to be used for calculations)
Check spectrometer for obstructions to movement
Check Intergen bottles for correct pressure
Ensure that Intergen alarm switch is in the normal position and the green light on the front
panel is on
Ensure that 14-degree stop pin is installed (if used)
Ensure that outer limit stop is installed (if used)
Minimum/Maximum angles for spectrometer from Deg. To Deg.
Vacuum
Turbo on at turbo controller in rack # 1H71B01
Pump valves open at valve controller in rack #1H71B01 channel #2
Convectron gauges read "0" millitorr
Cold cathode gauge in rack # 1H71B01 < 5x10-5
Actual cold cathode reading
Ensure that Q1 lead heaters in rack 1H71B08 are on and operating (4 blinking red lights)
Ensure that Q2, Q3 and Dipole lead heaters are on and operating and at lease 40 deg.

Power supplies
Q1:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power.
Visually check power supply for faults
When all faults have been cleared, ensure that power supply is in remote control
Q2:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Q3:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Ensure that power suppry is in remote control
Dipole:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on power lever on right upper side of supply
Visually check power supply for faults on supply and at rack #
When all faults have been cleared, Ensure that power supply is in remote control
Ensure Kepco power supply is on
Check power supply for proper polarity positive negative
NMR gradient compensation for proper polarity positive negative
Bogie power is ONOff
Ensure that the Q3 insulating vacuum pump is functioning and has sufficient oil
Ensure the Q3 automatic valve is operational and open and it's the Convectron gauge reads 0
Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic
valve is operational

Right Arm

Spectrometers	
Correct angle (not to be used for calculations)	
Check spectrometer for obstructions to movement	
Check Intergen bottles for correct pressure	
Ensure that Intergen alarm switch is in the normal position and the green light is o	n on the
front panel	
Ensure that 14-degree stop pin is installed	
Ensure that outer limit stop is installed (if used)	
Minimum/maximum angles for spectrometerto	
Vacuum	
Turbo on at turbo controller in rack # 1H72B01	
Pump valves open at valve controller in rack # 1H72B01 channel #2	
Convectron gauges read "0" millitorr	
Cold cathode gauge in rack # 1H72B01 < 5x10-5	
Actual cold cathode reading	
Ensure that Q1 lead heaters in rack 1H72B08 are on and operating (4 blinking red	lights)
Ensure that Q2, Q3 and Dipole lead heaters are on and operating and at least 40 de	•

Power supplies
Q1:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Visually check power supply for faults.
When all faults have been cleared, Ensure that power supply is in remote control.
Q2:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply.
Ensure that power supply is in remote control
$\overline{\mathbf{Q3}}$:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults.
When all faults have been cleared, lift lever on lower right side of supply.
Ensure that power supply is in remote control
Dipole:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on power lever on right upper side of supply.
Visually check power supply for faults on supply and at rack #OD172Q.
When all faults have been cleared, Ensure that power supply is in remote control.
Ensure Kepco power supply is on
Check power supply for proper polarity positive negative
NMR gradient compensation for proper polarity positive negative
Bogie power is ONOff
Ensure that the Dipole automatic valve is operational and open, that the Convectron gauge
reads 0 and that the backing pump is on, has sufficient oil
Ensure that the Q3 automatic valve is operational and open, that the Convectron gauge read
0 and that the backing pump is on, and has sufficient oil
Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic
valve is operational

$Left\ Arm\ (from\ the\ computer)$

Spec	trometer controls
	Bogie control screen checked for operation (do not move)
	Check movement of left collimator for operation at 3 positions
	Check left angle camera for movement in both directions
Mag	net controls
Q1	
	Q1 full of liquid (60%) actual reading from computer
	Open lead flows on Q1 to 80 slm as read from the Hall A Tools page Actual lead flows, A B
Q2	
	Q2 full of liquid (80%) actual reading from computer
	Open lead flows on Q2 to 60 slm as read from the Hall A Tools page Actual lead flows, AB
D1	
	Dipole full of liquid (60%) actual reading from computer
	Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
	Actual lead flows, AB
Q3	
	Q3 full of liquid (80%) actual reading from computer
	Open lead flows on Q3 to 100 slm as read from the Hall A Tools page
	Actual lead flows, AB

Right Arm (from the computer)

Spectrometer controls	
Bogie control screen checked for operation (do not move)	
Check movement of right collimator for operation at 3 positions	
Check right angle camera for movement in both directions	
Magnet controls	
Q1	
Q1 full of liquid (60%) actual reading from computer	
Open lead flows on Q1 to 80 slm as read from the Hall A Tools page	
Actual lead flows, A B	
Q2	
Q2 full of liquid (80%) actual reading from computer	
Open lead flows on Q2 to 60 slm as read from the Hall A Tools page	
Actual lead flows, A B	
D1	
Dipole full of liquid (60%) actual reading from computer	
Open lead flows on Dipole to 80 slm as read from the Hall A Tools page	ge
Actual lead flows, A B	
Q3	
Q3 full of liquid (80%) actual reading from computer	
Open lead flows on Q3 to 80 slm as read from the Hall A Tools page	
Actual lead flows, A B	

Controls check from the computer console	
Pull up the Hall A tools page	
Ensure that all of the lead flows are in the green	
Ensure that all liquid levels are in the green	
Ensure that all polarities are correct	
Using the current button open the control page to left Q1	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to left Q2	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to left Q3	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to left Dipole	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to right Q1	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to right Q2	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to right Q3	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	
Using the current button open the control page to right Dipol	le
Clear all faults and turn on magnet with correct polarity	. •
Ramp magnet to 100 amps	
Input 1 GeV/c for both spectrometers	
Ensure that all magnets lock in for the input momentum	
list magnets that do not	
If used open the controls page to Big Bite	
Clear all faults and turn on magnet with correct polarity	
Ramp magnet to 100 amps	

Target
Windows functional
Cctv cameras "on" and focused
Target light "on"
Backing pump "on" at pump
Ensure roughing is closed
Turbo "on" at rack # 1H75B09
Turbo valve "open" at rack # 1H75B09 channel # 1 upper & #2 lower
Ensure target Convectron set point is 5 torr
Gauges operational
Convectron "0" millitorr at rack # 1H75B09
Cold cathode < 5x10-4 at rack # 1H75B08 actual reading
Exit beam tube
Diffuser cooler on
Diffuser water level ok
Close flow valve and observe flow meter (drops to 0)
open flow valve and observe flow meter (rises to =/>1 GPM) Actual GPM
Backing pump is "on" and operational
Valve "open" at pump
Turbo "on" at rack # 1H75B09
Gauges operational
Convectron "<5" millitorr at rack # 1H75B09 actual reading
magnetic shielding installed (if necessary)
Entrance beam tube
Ensure that beam line girder turbo is on and running
Ensure that the girder cold cathode gauge is on and at lease 5x10-6 actual reading
Ensure that there is cooling water flow to the Moeller Dipole
Ensure that Moller turbo is on and running
Ensure that the Moller cold cathode gauge is on and at lease 5x10-6 actual reading
Instrument air compressor functioning normally
All beam line vacuum valves "open" (VBV1H04 B and C upstream and down stream of the target visually checked at the valve)
Call MCC, get the name of the person you talked to and say "I am doing the Hall A pre beam checklist, Please ensure that the Hall A beam line valves are set to close"
after they say that they are, say "I am turning the control key from maintenance to operational are you ready" after they say yes, turn key and tell them "you have control could you please open
the valves so that we can verify operability make an e-log entry"

BigBite
Ensure Big Bite magnet is on the forward stops
Ensure that Big Bite detector guards are removed
Ensure that the field read back is working on the Big Bite GUI
Ensure Big Bite magnet beacons are operational
Hall
All interlocks in rack # 1H75B08 indicate green
Ensure that all 4 Moller quad power supply doors and panels are closed and secured
Check 4 Moeller power supplies for on and in remote
Ensure installation of Ion chambers at raster, and target
Correct LCW flow and pressure (120 psi supply and <50 psi return)
Cctv monitors at X terminal off
Clear of unnecessary equipment
Man lift and Forklift in truck ramp.
Ensure that all lifting slings and safety harnesses are correctly stored and that the stora
cage is at least 90 deg from the beam dump and at least 60 ft from the target
Perform pre sweep of run safe boxes.
Move Left spectrometer stairs clear of lower balcony.
Ensure polar crane is positioned over the entrance beam pipe, and that power is off at the power disconnect switch
Ensure that spectrometer entrance window guards are removed
Ensure that spectrometer exit window guards are removed
Ensure that detector VDC covers are removed
Ensure that target window guards are removed
Ensure operability of shield house doors
Deliver checklist to operations coordinator
Make the following entries into the HALOG
"Checklist Complete and Target Window and spectrometer Guards are Removed"
"Angle limits for the Left Spectrometer are to" "Angle limits for the Right Spectrometer are to" "The tech on call at startup is"
"Angle limits for the Right Spectrometer are to"
"The tech on call at startup is"
Note any outstanding issues not completed on the checklist
Note any special requirements or restrictions
Name of person checklist was delivered to