Cryo Target Pre Beam Checklist

Last revised 10-11-2016
This checklist will be performed after every restricted access to Hall A that maintenance is performed
Person(s) Completing Checklist
Left-HRS
Spectrometers Current L-HRS angle (not to be used for calculations) Check spectrometer for obstructions to movement Check Intergen bottles for correct pressure Ensure that Intergen alarm switch is in the normal position and the green light on the front panel is on the interpretation of the proof of the panel is on the interpretation of the proof of the panel is on the interpretation of the proof of the panel is on the interpretation of the proof of the panel is on the panel
Vacuum Turbo on at turbo controller in rack # 1H71B01 Pump valves open at valve controller in rack # 1H71B01 channel #2 Convectron gages read "0" millitorr rack # 1H71B01 Cold cathode gauge in rack # 1H71B01 < 5x10-5 Actual cold cathode reading
PLEASE MAKE SURE ALL TEMP. READOUTS ARE IN FAHRENHEIT AND NOT CELSIUS
Ensure that Q2 lead heaters in rack 1H71B07 are on and operating and at least 40° F Actual lead temperatures left right
Ensure that Q3 lead heaters in rack 1H71B08 are on and operating and at least 40° F Actual lead temperatures left right
Ensure that Dipole lead heaters in rack 1H71Q are on and operating and at least 40° F Actual lead temperatures left right
Bogie power is ON off

MAKE SURE LCW IS ON TO ALL POWER SUPPLIES BEFORE POWERING ON

Q1:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Unlock power disconnect switch and turn on AC power
Visually check power supply front panel for faults
When all faults have been cleared, Ensure that power supply is in remote control (light ON= remote
Q2:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Q3:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Dipole:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Unlock power disconnect switch and turn on AC power
Turn on power lever on right upper side of supply
Visually check power supply for faults on supply and at rack #
When all faults have been cleared, Ensure that power supply is in remote control
Ensure Kepco power supply is on in rack # 1H71B06
Check position of polarity switch in rack # 1H71B06 positive negative
NMR gradient compensation for proper polarity positive negative (Dipole balcony)
Ensure that the Q3 insulating vacuum pump is on and has sufficient oil
Ensure the Q3 automatic valve is o and open and it's the Convectron gage reads 0
Ensure that the Q2 insulating vacuum pump/ blower is on and has sufficient oil
Ensure the Q2 automatic valve is operational and open and it's the Convectron gage reads 0
Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic valve is
operational

Right-HRS

Spectrometers
Current R-HRS angle (not to be used for calculations)
Check spectrometer for obstructions to movement
Check Intergen bottles for correct pressure
Ensure that Intergen alarm switch is in the normal position and the green light is on on the front pane
Ensure that 14-degree stop pin is installed
Ensure that outer limit stop is installed (if used)
Minimum/maximum angles for spectrometertodegrees.
Vacuum
Turbo on at turbo controller in rack # 1H72B01
Pump valves open at valve controller in rack # 1H72B01 channel #2
Convectron gages read "0" millitorr in rack # 1H72B01
Cold cathode gauge in rack # 1H72B01 < 5x10-5
Actual cold cathode reading
PLEASE MAKE SURE ALL TEMP. READOUTS ARE IN FAHRENHEIT AND NOT CELSIUS
Ensure that Q2 lead heaters in rack 1H72B08 are on and operating and at least 40° F
Actual lead temperatures left right
Encurs that O2 lead heaters in reak 1H72D07 are on and energting and at least 40° E
Ensure that Q3 lead heaters in rack 1H72B07 are on and operating and at least 40° F Actual lead temperatures left right
Actual lead temperatures left right
Ensure that Dipole lead heaters in rack 1H72Q are on and operating and at least 40° F
Actual lead temperatures left right
Bogie power is ON Off

MAKE SURE LCW IS ON TO ALL POWER SUPPLIES BEFORE POWERING ON

Q1:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Unlock power disconnect switch and turn on AC powerVisually check power supply front panel for faults
When all faults have been cleared, Ensure that power supply is in remote control (light ON= remote)
Q2:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply.
Ensure that power supply is in remote control
Q3:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supplyVisually check power supply for faults.
When all faults have been cleared, lift lever on lower right side of supply.
Ensure that power supply is in remote control
Dipole:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts,
etc.)
Unlock power disconnect switch and turn on AC power
Turn on power lever on right upper side of supply.
Visually, check power supply for faults on supply and at rack #OD172Q
When all faults have been cleared, Ensure that power supply is in remote control
Ensure Kepco power supply is on in rack # 1H72B06
Check position of polarity switch in rack # 1H72B06 positive negative NMR gradient compensation for proper polarity positive negative (Dipole balcony)
Ensure that the Dipole automatic valve is operational and open, that the Convectron gage reads 0 and
that the backing pump is on, has sufficient oil
Ensure that the Q3 automatic valve is operational and open, that the Convectron gage reads 0 and that
the backing pump is on, and has sufficient oil
Ensure that the Q2 insulating vacuum pump is on, and has sufficient oil
Ensure the Q2 automatic valve is operational and open and it's the Convectron gage reads 0
Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic valve is
operational

Left-HRS (from the computer)

	Ctrometer controls Bogie controls checked for operation (do not move) Check movement of left collimator for operation at 3 positions (if used) Check left angle camera for movement in both directions
Ma	gnet controls
_	(check at magnet and LCW lines) Ensure LCW is on to magnet Supply pressure psi (must be >100psi) Return pressure psi (must be <50psi)
	Q2 full of liquid (80%) actual reading from computer Open lead flows on Q2 to 80 slm as read from the Hall A Tools page Actual lead flows A B
	Dipole full of liquid (60%) actual reading from computer Open lead flows on Dipole to 80 slm as read from the Hall A Tools page Actual lead flows A B
	Q3 full of liquid (80%) actual reading from computer Open lead flows on Q3 to 100 slm as read from the Hall A Tools page Actual lead flows A B

Right-HRS (from the computer)

	ctrometer controls Bogie controls checked for operation (do not move) Check movement of right collimator for operation at 3 positions (if used) check right angle camera for movement in both directions
Maį	gnet controls
	(check at magnet and LCW lines) Ensure LCW is on to magnet Supply pressure psi (must be >100psi) Return pressure psi (must be <50psi)
	Q2 full of liquid (80%) actual reading from computer Open lead flows on Q2 to 80 slm as read from the Hall A Tools page Actual lead flows A B
	Dipole full of liquid (60%) actual reading from computer Open lead flows on Dipole to 80 slm as read from the Hall A Tools page Actual lead flows A B
	Q3 full of liquid (80%) actual reading from computer Open lead flows on Q3 to 80 slm as read from the Hall A Tools page Actual lead flows A B

Controls check from the computer console

_ Pull up the Hall A tools page
Ensure that all of the lead flows are in the green
 Ensure that all liquid levels are in the green
 _ Ensure all magnets on L-HRS are the same negative or positive
 _ Ensure all magnets on R-HRS are the same negative or positive
Using the gurrant button open the control page to left O1
Using the current button open the control page to left Q1 Clear all faults and turn on magnet with correct polarity
 _ Ramp magnet to 50 amps
_ Using the current button open the control page to left Q2
Clear all faults and turn on magnet with correct polarity
_ Ramp magnet to 50 amps
Using the current button open the control page to left Q3
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 50 amps
_ ramp magnet to 50 amps
 _ Using the current button open the control page to left Dipole
 Clear all faults and turn on magnet with correct polarity
 _ Ramp magnet to 50 amps
Using the current button open the control page to right Q1
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 50 amps
_ Using the current button open the control page to right Q2
 Clear all faults and turn on magnet with correct polarity
 _ Ramp magnet to 50 amps
_ Using the current button open the control page to right Q3
 Clear all faults and turn on magnet with correct polarity
Ramp magnet to 50 amps
 _ rump mugnet to 50 umps
_ Using the current button open the control page to right Dipole
Clear all faults and turn on magnet with correct polarity
 _ Ramp magnet to 50 amps
_ input .5 GeV for both spectrometers
Ensure that all magnets lock in for the input momentum
List magnets that do not

Target
Windows on & functional
CCTV cameras "on" and focused
Target light "on" Control located online at HAREBOOT 6 channel 3 (hlauser)
Backing pump "on" at pump
Ensure roughing is closed Turbo "on" at rack # 1H75B09 (at least one turbo should be on depending on target) Turbo "on" at rack # 1H75B09 above 1 # 1 brown at 1 # 1 brown
Turbo "on" at rack # 1H75B09 (at least one turbo should be on depending on target)
Turbo valve "open" at rack # 1H75B09 channel # 1 upper and/or #2 lower
Ensure target convectron gage is operational in rack # 1H75B09
Ensure target convectron set point is 5 torr
Convectron "0" millitorr at rack # 1H75B09
Cold cathode < 5x10-4 at rack # 1H75B08
Actual cold cathode reading
Exit beam tube
Diffuser cooler on
Diffuser cooler of Diffuser water level ok
Close flow valve and observe flow meter (drops to 0)
Open flow valve and observe flow meter (trises to 1 GPM) Actual GPM
Backing pump is "on" and operational
Valve "open" at pump
Varve open at pump Turbo "on" at rack # 1H75B09
Convectron gage operational
Convectron "<5" millitorr at rack # 1H75B09
Actual convectron gage reading
Magnetic shielding installed (if necessary)
Entrance beam tube
Ensure that beam line girder turbo and backing pump are on and running
Ensure that beam line girder turbo fan is on
Ensure backing pump has sufficient oil, valve to turbo is open and automatic valve is operational
Verify cooling water flow to the Moeller Dipole (feel water line to determine if flow is present)
Verify LCW valves to 4 Moeller Quads are open
Ensure turbo upstream of Moeller and backing pump are on and running
Ensure Moeller turbo fan is on
Ensure backing pump has sufficient oil, valve to turbo is open and automatic valve is operational
Instrument air compressor functioning normally (this can be done by observing the compressor
function [located near the flame lockers] or checking to see if the Hall have compressed air near the pivot)
Call MCC (x7048), get the name of the person you talked to and say "I am doing
the Hall A pre beam checklist, Please Ensure that the Hall A beam line valves are set to close" after they
say that they are, say "I am turning the control key from MAINTENANCE to OPERATIONAL are you
ready" after they say yes, turn key and tell them "you have control could you please open the valves so
that we can verify operability and make an e-log entry"
Actuate the following valves;VBV1C20,VBV1C20A,VBV1H00,VBV1H00A,
VBV1H00B, VBV1H04B & VBV1H04C.
Ensure all beam line vacuum valves are "OPEN" (visually check VBV1H04 B and C which are upstream and downstream of target chamber)

Hall
All interlocks in rack # 1H75B08 indicate green
Ensure that all 4 Moeller power supplies for on and in remote
Ensure installation of Ion Chambers at Compton, Moeller, and Target Chamber
Correct LCW flow and pressure (>/=110 psi supply and <50 psi return)
CCTV monitors at X terminal off
Walk to entire beamline clear it of all unnecessary trash, tools and equipment; make sure all guards
are on and in place
Clear the beam line balcony of unnecessary tools, equipment and trash.
Clear the pivot area both HRS links of unnecessary tools, equipment and trash.
Clear the left and right power supply balconies of unnecessary tools, equipment and trash.
Clear the left and right detector platforms of unnecessary tools, equipment and trash.
Clear the hall floor of unnecessary tools, equipment and trash
Scissor Lift and Forklift near truck ramp
Move JLG inside truck ramp
Ensure that all lifting slings and safety harnesses are correctly stored and that the storage cage is at
least 90 deg from the beam dump and at least 60 ft from the target
Perform pre sweep of run safe boxes [15 totals]. (6-along wall, 3-L-HRS, 3-R-HRS, 1-Compton are
1-personnel p-way, 1-top truck ramp door]
Move Left spectrometer stairs clear of lower balcony.
Ensure polar crane is positioned over the entrance beam pipe,
and that power is off at the power disconnect switch
Ensure that spectrometer entrance window guards are removed
Ensure that spectrometer exit window guards are removed
Ensure that detector VDC covers are removed
Ensure that target window guards are removed
Ensure that target window guards are removed
Ensure operability of shield house doors
Deliver checklist to work coordinator
Make the following entries into the HALOG
"Checklist Complete"
"Target Windows and HRS Entrance and Exit Window Guards are removed"
"L-HRS starting angle is degrees"
"R-HRS starting angle is degrees"
"L-HRS External Sieve is" "R-HRS External Sieve is"
"The tech on call at startup is"
***Note any outstanding issues not completed on the checklist
***Note any special requirements or restrictions
Name of person checklist was delivered to .