

Transversity Pre Beam Checklist

Last revised 4/22/09

Date _____ time _____

This checklist will be performed after every restricted access to Hall A that maintenance is performed

Person responsible for checklist _____

People checking list _____

Left Arm

Spectrometers

- ___ Correct angle _____ (not to be used for calculations)
- ___ Correct pointing _____ (not to be used for calculations)
- ___ **check camera angle for movement in both directions**
- ___ Bogie controls checked for operation **(do not move)**
- ___ Bogie power is ON ___ Off ___
- ___ **Check spectrometer for obstructions to movement**
- ___ **Check Intergen bottles for correct pressure**
- ___ **Ensure that Intergen alarm switch is in the normal position**
- ___ **Insure that 14-degree stop pin is installed (if used)**
- ___ **Insure that outer limit stop is installed (if used)**
- ___ minimum/Maximum angles for spectrometer from _____ Deg. To _____ Deg.
- ___ magnetic shielding installed (if necessary)
- ___ pointing surveys complete

Vacuum

- ___ Turbo on at turbo controller in rack # 1H71B01
- ___ Pump valves open at valve controller in rack # 1H71B01 channel #2
- ___ Convectron gages read "0" millitorr
- ___ **Cold cathode gauge in rack # 1H71B01 cold cathode < 5x10⁻⁵**
- ___ Actual cold cathode reading _____
- ___ Entrance & exit vacuum windows functional
- ___ Insure that Q2, Q3 and Dipole lead heaters are on and operating
- ___ Insure that Q1 lead heaters in rack 0Q172Q-C2 are on and operating
(4 blinking red lights)
- ___ Cctv camera on and focused

- ___ ensure that the Q3 insulating vacuum pump functioning and has sufficient oil
- ___ ensure that the automatic valve is open and that the Convectron gage reads 0
- ___ Insure that spectrometer turbo backing pump is on and has sufficient oil

Left Arm

Power supplies

POWER SUPPLY TURN ON PROCEDURES

___ Verify UPSs as operational on all power supply controls (with no current on magnets only)

___ Red rotating beacons on

Q1:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

___ Unlock power disconnect switch and turn on AC power

___ Visually check power supply for faults

___ When all faults have been cleared, insure that power supply is in remote control

Q2:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

___ Unlock power disconnect switch and turn on AC power

___ Turn on both sets of three pole breakers located on power supply

___ Visually check power supply for faults

___ When all faults have been cleared, lift lever on lower right side of supply

___ Insure that power supply is in remote control

Dipole:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

___ Unlock power disconnect switch and turn on AC power

___ Turn on power lever on right upper side of supply

___ Visually check power supply for faults on supply and at rack #

___ When all faults have been cleared, insure that power supply is in remote control

___ Cctv camera on and focused

___ Check power supply for proper polarity positive___ negative___

___ NMR gradient compensation for on and proper polarity

positive___ negative___

Q3:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

___ Unlock power disconnect switch and turn on AC power

___ Turn on both sets of three pole breakers located on power supply

___ Visually check power supply for faults

___ When all faults have been cleared, lift lever on lower right side of supply

___ Insure that power supply is in remote control

Left Arm

Magnet controls

Q1

- ___ Q1 full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Q1 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q2

- ___ Q2 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q2 to 60 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

D1

- ___ Dipole full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q3

- ___ Q3 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q3 to 100 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Right Arm

Spectrometers

- ___ Correct angle _____ (not to be used for calculations)
- ___ Correct pointing _____ (not to be used for calculations)
- ___ Collimator operation at 3 positions
- ___ check camera angle for movement in both directions
- ___ Bogie controls checked for operation (do not move)
- ___ Bogie power is ON ___ Off ___
- ___ Check spectrometer for obstructions to movement
- ___ Check intergen bottles for correct pressure
- ___ Ensure that Intergen alarm switch is in the normal position
- ___ Insure that 14-degree stop pin is installed
- ___ Insure that outer limit stop is installed (if used)
- ___ Minimum/maximum angles for spectrometer _____ to _____
- ___ magnetic shielding installed (if necessary)

Vacuum

- ___ Turbo on at turbo controller in rack # 1H71B01
- ___ Pump valves open at valve controller in rack # 1H71B01 channel #2
- ___ Convectron gages read "0" millitorr
- ___ Cold cathode gauge in rack # 1H71B01 cold cathode < 5×10^{-5}
- ___ Actual cold cathode reading _____
- ___ Cctv camera on and focused

- ___ ensure that the Q3 insulating vacuum pump is functional and has sufficient oil
- ___ ensure that the automatic valve is open and that the Convectron gage reads 0
- ___ Insure that Q2, Q3 and Dipole lead heaters are on and operating
- ___ Insure that Q1 lead heaters in rack 0Q172Q-C2 are on and operating
(4 blinking red lights)

- ___ ensure that the Dipole insulating vacuum pump is functional and has sufficient oil
- ___ ensure that the automatic valve is open and that the Convectron gage reads 0
- ___ Insure that turbo backing pump is on and has sufficient oil

Right Arm
Magnet controls

Q1

- ___ Q1 full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Q1 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q2

- ___ Q2 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q2 to 60 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

D1

- ___ Dipole full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q3

- ___ Q3 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q3 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Controls check from the computer console

- ___ Pull up the Hall A tools page
- ___ Ensure that all of the lead flows are in the green
- ___ Ensure that all liquid levels are in the green
- ___ Ensure that all polarities are correct

- ___ Using the current button open the control page to left Q1
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 100 amps

- ___ Using the current button open the control page to left Q2
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 1600 amps and back down to 100 amps

- ___ Using the current button open the control page to left Q3
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 1600 amps and back down to 100 amps

- ___ Using the current button open the control page to left D1
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 100 amps

- ___ Using the current button open the control page to right Q1
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 100 amps

- ___ Using the current button open the control page to right Q2
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 1600 amps and back down to 100 amps

- ___ Using the current button open the control page to right Q3
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 1600 amps and back down to 100 amps

- ___ Using the current button open the control page to right D1
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 100 amps

- ___ input 1 GeV/c for left spectrometer
- ___ ensure that all magnets lock in for the input momentum
- ___ list magnets that do not _____

- ___ Open the controls page to BigBite
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to 100 amps

Target

- ___ access panels installed and taped and interlocks closed
- ___ Cctv camera “on” and focused
- ___ Target light “on”
- ___ Laser bench panels installed and taped and interlocks closed
- ___ laser interlock key in and the run position
- ___ ensure HE purge is on
- ___ ensure target chamber vent fan is running
- ___ ensure that laser box cooling fan is running

Exit beam tube

- ___ Diffuser cooler on
- ___ Diffuser water level ok
- ___ close flow valve and observe flow meter (drops to 0)
- ___ open flow valve and observe flow meter (rises to 1 GPM) Actual GPM_____
- ___ Backing pump is “on” and operational
- ___ Valve “open” at pump
- ___ Turbo “on” at rack # 1H75B09
- ___ Gages operational
- ___ Convectron “<5” millitorr at rack # 1H75B09
- ___ Actual convectron gage reading _____
- ___ magnetic shielding installed (if necessary)

Entrance beam tube

- ___ Insure that beam line girder turbo is on and running
- ___ Insure that there is cooling water flow to the Moeller Dipole
- ___ Insure that E P turbo is on and running
- ___ Instrument air compressor functioning normally
- ___ Beam line vacuum valves “open” (visually check at the valve)

___ Call MCC, get the name of the person you talked to _____ and say “I am doing the Hall A pre beam checklist, Please Insure that the Hall A beam line valves are set to close” after they say that they are, say “I am turning the control key from maintenance to operational are you ready” after they say yes, turn key and tell them “you have control could you please open the valves so that we can verify operability make an e-log entry”

BigBite

- ___ ensure BigBite magnet is on the forward stops
- ___ ensure that BigBite detector guards are removed
- ___ ensure that the field readback is working on the BB GUI

Hall

- ___ All interlocks in rack # 1H75B08 indicate green
- ___ Check 3 Moeller power supplies for on and in remote
- ___ Ensure installation of Ion chambers at EP, and target
- ___ Correct LCW flow and pressure (120 psi supply and 50 psi return)
- ___ Note cryo supply pressure on Right Q1 ___psi Left Q1 ___psi
- ___ Note cryo warm return pressure
- ___ Cctv cameras on and focused
- ___ Cctv monitors at X terminal off
- ___ Clear of unnecessary equipment
- ___ Man lift and Forklift in truck ramp.

- ___ ensure that all lifting slings and safety harnesses are correctly stored and that the storage cage is at least 90 deg from the beam dump and at least 60 ft from the target

- ___ Perform pre sweep of run safe boxes.

- ___ Move Left spectrometer stairs clear of lower balcony.

- ___ **Ensure polar crane is positioned over the entrance beam pipe, and that power is off at the power disconnect switch**

- ___ **Ensure that spectrometer entrance window guards are removed**

- ___ **Ensure that external collimators are removed**

- ___ **Ensure that spectrometer exit window guards are removed**

- ___ **Ensure that detector VDC covers are removed**

- ___ **check for loose steel objects prior to turning on BigBite**

- ___ Ensure operability of shield house doors

- ___ Remove wireless from Hall

- ___ Deliver checklist work coordinator

- ___ Make the following entries into the HALOG

- ___ “Checklist Complete and Target Window and spectrometer Guards are Removed”
- ___ “Angle limits for the Left Spectrometer are _____ to _____”
- ___ “The tech on call at startup is _____”
- ___ Note any outstanding issues not completed on the checklist
- ___ Note any special requirements or restrictions