
	ask Name	Start F	Finish Risk code Task Hazard Risk Atlis pre THA Analysis code post	HA list Hot Work TOSP, Duration RWP, Lift plan		Mạy 8, '11	May 15, '11	May 22, '11		May 29, '11	Jun 5, '1	1	Jun 12, '11	Jun 19, '1	1	Jun 26, '11	Jul 3, '11	Jul 10, '11		Jul 17, '11	
			n 11/21/11 XXXXXX	132.5 da	ays?	May 8, '11 S S M T W T F S S	M T W T F S	S M T W T F	S S M	T W T F S	S M T W	T F S S M	T W T F	S M T W	T F S	S M T W T F S	SMTWTF	S S M T W T	F S S	M T W	F S S I
2 3		Mon 5/16/11 Mon 5/16/11		1 c 10 da	day? ays?	RadCon Hold			RADCON												
4		Mon 5/16/11 Mo			day?	post beam checklist	Hall A Techs														
с 6	• •		on 5/16/11 XXXXXX		day?		━━														
7 8	.	Mon 5/16/11 Mon 5/16/11 Mon 5/16/11 Mon 5/16/11	lon 5/16/11 SOT lon 5/16/11 SOT		days days		5/16 5/16														
9	install power for slow raster and calorimeter	Mon 5/16/11 Mo	lon 5/16/11 SOT	0 0	days		5/16														
10 11	rework bpm electronics	Mon 5/16/11 Mo Mon 5/16/11 Mo	lon 5/16/11	1 0	day?	rework vacuum chambers in FZ magnets are rework bpm electronics															
12 13		Mon 5/16/11 Mon 5/16/11 Mon 5/16/11 Mon 5/16/11		10	day? day?	fab short BPMs and fab short BPM															
14	field map FZ magnets	Mon 5/16/11 Mo	lon 5/16/11	1 0	day?	field map FZ magnets	P2+2+2+2+1+2														
15 16	rework power connections for septum magnet	Mon 5/16/11 Mo Mon 5/16/11 Mo	lon 5/16/11			fab water manifolds for FZ magnets															
17 18	rework water manifolds for septum magnet	Mon 5/16/11 Mo Mon 5/16/11 Mo	lon 5/16/11	1 0	day?	ework water manifolds for septum magnet as new electrical shields for septum magnet as															
19	fab new beam pipe for septum magnet	Mon 5/16/11 Mo	lon 5/16/11	1 0	day?	fab new beam pipe for septum magnet 🔤															
20 21	pre survey for upside down girder	Mon 5/16/11 Mo Mon 5/16/11 Mo	lon 5/16/11		day? day?	pre survey FZ magnets and pre survey for upside down girder	2424242424														
22	pre survey for slow raster stand	Mon 5/16/11 Mon 5/16/11 Mon 5/16/11 Mon 5/16/11		1 0	day? day?	pre survey for slow raster stand and pre assembly of slow raster stand and pre assembly of slow raster stand and stand and stand and stand															
24	pre assembly of 2nd FZ stand	Mon 5/16/11 Mo	lon 5/16/11	1 0	day?	pre assembly of 2nd FZ stand 🔤															
25 26	field map septum magnet	Mon 5/16/11 Mo Mon 5/16/11 Mo	lon 5/16/11	1 0	day? day?	pre survey of 2nd FZ magnet stand and field map septum magnet and															
27 28		Mon 5/16/11 Mon 5/16/11 Mon 5/16/11 Mon 5/16/11			day? day?	pre survey beam dump 🔤 pre survey target can 👳															
29		Mon 5/16/11 Mo			day?	pre survey target magnet 🔤	H2H2H2H2H2H2H2H2H2H2H2H2H2H2H2H2H2H2H2														
30	1 0	Mon 5/16/11 Mo				lose and unplug beam line vacuum valves 🔤															
32 33		Mon 5/16/11 Mon 5/16/11 Mon 5/16/11	lon 5/16/11 SOT N lon 5/16/11 SOT N		day? day?	turn off and valve off turbo pumps at turn off diff pump station															
34	bleed up entrance beam line from diff pump to target	Mon 5/16/11 Mo	lon 5/16/11 SOT N	N 1 0	day? bleed up en	ntrance beam line from diff pump to target 🔤	Hall A Techs[50%]														
35 36	· · · · · · · · · · · · · · · · · · ·	Mon 5/16/11 Mo			day?	reposition all metal beam line valve 🔤															
37 38 •••		Mon 5/23/11 Mon 5/23/11 Mon 5/23/11 Mon 5/23/11	on 6/20/11 XXXXXX Mon 6/6/11 SOT N	N 20 da	ays? ays?	install new manifo	d to facilitate FZ power suppl				Hall A Tec	hs									
39	install new manifolds to facilitate FZ magnets		lon 6/20/11 SOT N	N 10 da					install new	manifolds to facilitate F.				Hall A Tecl	hs						
40	beam line prep work	Mon 5/16/11 Mo	lon 5/16/11		day?	beam line prep work 📾															
42 43	***From here to line 116 is eng installation and electronics N	lon 5/16/ Mor	n 5/16/ XXXXXX	0 day	vs?		5/16														
44	***resources for this work needs to be assigned by***	/Ion 5/16/ Mor	n 5/16/ XXXXXX	0 da	ys?		5/16														
45 46			n 5/16/ XXXXXX	0 day	ys?		5/16														
47		Mon 5/23/11 To Mon 5/23/11 To		11 da	ays? ays?		disconnection	les Hall A Techs													
47 48 49 50 51 52 53 54 55 56 57 50	remove external detectors	Wed 5/25/11 We	Ved 5/25/11 SOT N	N 1 C	day?		remove exter	nal detectors Hall A Tec													
50 📰 i 51 💷 i	disconnect vacuum system disconnect beam line	Fri 5/27/11	Thu 5/26/11 SOT N Fri 5/27/11 SOT N		day? day?		disconne	ct vacuum system Hall / disconnect beam line	Hall A Techs												
52	remove upper detector section remove target section	Tue 5/31/11 Tue 5/	ue 5/31/11 N	N 1 0	day? day?			remove upper det	ector section	Hall A Techs tion Hall A Techs											
54	remove lower detector system	Thu 6/2/11	Thu 6/2/11 N	N 1 0	day?				e lower detecto	or system 🔽 Hall A T	echs										
55 III • 56 III •	remove EP stands remove stand foundations	Mon 6/6/11	Fri 6/3/11 Mon 6/6/11 SOT		day? day?				rem	ove EP stands Ac remove stand founda	ions Accelerate										
57	move EP system to ESB		Tue 6/7/11 SOT N		day?						m to ESB 👗 Hall										
58 59	•	Mon 5/16/11 Moi		132.5 da																	
60 III 61 III	Radcon hold bleed up beam line	Tue 7/5/11	Tue 7/5/11 SOT Tue 7/5/11 SOT		day? day?											bleed up	dcon hold beam lineAccelerator Vac	um			
62 63 III I	remove blank flange for detector installation install electron detector package		Ned 7/6/11 SOT	1 0	day?											remove blank flange for detec			netallette		
63 111 1 64 1 65 1	pump down vacuum system	Fri 7/8/11 M	lon 7/11/11 SOT	2 da	day? ays?												mp down vacuum system 🛛 🚽	Accelerator V	/acuum		
66	leak check bake affected areas bleed up for maintenance	Tue 7/12/11 Tu Wed 7/13/11 We	Tue 7/12/11 SOT /ed 7/13/11 SOT		day? day?												bake affected areas bleed up		celerator Vacuu	m	
67 •	connect electronics operational checkout of electronics	Thu 7/14/11 Mo	lon 7/18/11 SOT N Fri 7/29/11 SOT N	N 3 da	ays?													connect electronics		Experiment	ers
68 69	open laser enclosure for work	Fri 7/8/11	Fri 7/8/11 N	N 1 0	ays? day?											open	laser enclosure for work E	xperimenters			
70 • 71		Mon 7/11/11 H Mon 7/18/11 Te		N 5 da 2 da	ays? ays?												replace laser i align detector	urrors nd laser as requested (to b	Experim e defined later)		nent Group
72																					
74	install slow raster		Ned 8/3/11 XXXXXX	42 da																	
75 *** 76 ***	survey holes for stand Drill holes		Thu 6/9/11 SOT Ion 6/13/11 SOT		ays? ays?					survey holes for s			Accelerator installatio								
76 • 77 • 78 •	mount stand survey stand	Tue 6/14/11 We		2 da	ays? ays?								Accelerator		ment Group						
79 💷 🕯	grout stand	Wed 6/22/11 TI	Thu 6/23/11 SOT	2 da	ays?							5		grout stand	Accelerate	or installation					
80 III 81 III I	grout set up time install slow raster	Tue 6/28/11 Tu			ays? day?									grout set up tir	install slo	Accelerator installation	1+2+2+2+2+2+2+2+2+2+2+2+2+2+2+2+2+2+2+2				
82 III 83 III	connect beam line pump down beam line	Wed 6/29/11 We		1 0	day? ays?											ect beam line Accelerator V					
84	survey slow raster	Tue 7/5/11	Fri 7/8/11 SOT	4 da	ays?												low raster	lignment Group			
85 III 86 III	install coils install and connect raster controls and power	Mon 7/11/11 Me Tue 7/12/11 Te	Ion 7/11/11 SOT N Tue 7/12/11 SOT N	N 1 0	day? day?												install and connect raster control		electronics gro		
87 III 88 III	ops check slow raster software checkout and ops check	Wed 7/13/11 We Mon 8/1/11 W		N 1 0	day? ays?												opsk	heck slow raster 👗 Ph	ysics electronic	s group	e
89		V																			9
90 91	install calorimeter		Fri 8/12/11 XXXXXX	49 da																	
92 III I 93 III I	survey holes for stand Drill holes		Tue 6/7/11 SOT Thu 6/9/11 SOT		ays? ays?					survey holes for s	tand Aligr	nment Group Accelerator insta	lation								
94	mount stand	Fri 6/10/11 Mo	lon 6/13/11	2 da	ays?							and	Accelerator installation								
95 95 96 97 97 98 99 99 100 99	survey stand grout stand	Thu 6/16/11	Ved 6/15/11 SOT Fri 6/17/11 SOT	2 da	ays? ays?							survey stan	Alignment of Align	ccelerator installation							
97 • 98 •••	set up time install calorimeter	Mon 6/20/11 Tu Wed 6/22/11 We	Tue 6/21/11 SOT	2 da	ays? day?								setu	p time Accel stall calorimeter	erator installat Accelerator ins						
99	connect beam line	Thu 6/23/11 TI	hu 6/23/11	1 0	day?									connect beam line		pr Vacuum					
101		Fri 6/24/11 H Mon 6/27/11 Mo	lon 6/27/11 SOT	1 0	day? day?									leal	k check beam I	ine Accelerator Vacuum					
102 III I 103 III	connect motion and cooling lines survey calorimeter	Tue 6/28/11 Tu Wed 6/29/11 We			day? day?									connect m	otion and cooli surve	ng lines Accelerator install y calorimeter Accelerator install	ation				
104 III 105 III	install controls ops check	Tue 7/5/11 V		2 da	ays? day?												I controls Accelerato				
105 106 100	ops check software checkout and ops check	Mon 8/8/11			day? ays?																
107 108																					
109	remove dual quads & install corrector		Yed 8/10/11 XXXXXX Thu 7/7/11 SOT	25 da																	
110 III I 111	disconnect water and power on dual quad assembly bleed up vacuum	Fri 7/8/11	Fri 7/8/11 SOT	1 0	day? day?											and power on	dual quad assembly Accele bleed up vacuum				
112 III i		Mon 7/11/11 Tu Wed 7/13/11 We			ays? day?													n lines Acceler: Nove quad girder Acceler:		ation	
114	remove lead from 3 inch beam line	Thu 7/14/11 Tl Fri 7/15/11	hu 7/14/11	10	day?													from 3 inch beam line	≤		
115 116 III		Mon 7/18/11 Mo	lon 7/18/11 SOT	1 0	day? day?												ins	all beam line and corrector	support girder		installation
117 118	install controls and power cabling install BLM	Tue 7/19/11 Mon 7/25/11 Mo		4 da	ays? day?													install control	s and power cat	bling	Accelerator
119	install controls	Tue 7/26/11 We	/ed 7/27/11	2 da	ays?																install contro
120 III 121 III	connect beam line install vacuum pump and controls	Thu 7/28/11 TI Fri 7/29/11	Tue 8/2/11	3 da	day? ays?																conne install vacuum pu
122 123	pump down and leak check girder survey beam line	Wed 8/3/11 Fri 8/5/11		20	days day?																
124	, ,	Wed 8/10/11 We			day?																
								Page 1													

ID Tas	< Name	Start Finish Risk code Task Hazard Risk Atlis HA list Hot Work TOSP, RWP, Lift Duration jost post jost	May 8, '11 May 15, '11 May 22, '11 Jun 5, '11 Jun 12, '11 Jun 12, '11 Jun 26, '11 Jul 3, '11 Jul 4, '14 Ju
125 🔢	ops check	post THA pian 1 Mon 8/8/11 Tue 8/9/11 SOT 1.5 days?	Image: Name of the start o
127	remove girder remove lead shielding	Tue 5/31/11 Mon 6/13/11 XXXXX 10 days? Tue 5/31/11 Mon 6/6/11 5 days?	remove lead shielding
129	disconnect beam line diagnostics	Tue 5/31/11 Tue 5/31/11 1 day?	disconnect beam line diagnostics Accelerator electronics
	disconnect vacuum equipment remove water and control lines	Wed 6/1/11 Thu 6/2/11 SOT 2 days? Fri 6/3/11 Mon 6/6/11 SOT 2 days? Two 6/7/14 Two 6/7/14 Two 6/7/14 2 days?	remove water and control lines Accelerator installation
128 129 130 131 132 133 134 135 136	remove girder remove girder stands	Tue 6/7/11 Tue 6/7/11 1 day? Wed 6/8/11 Thu 6/9/11 2 days?	remove girder and Accelerator installation remove girder stands
134 🔢 🛉 135	remove stand grout	Fri 6/10/11 Mon 6/13/11 2 days?	remove stand grout
136 137 III i	install FZ magnets survey holes for stands	Mon 5/16/11 Fri 11/4/11 XXXXX 122 days? Mon 6/6/11 Tue 6/7/11 SOT 2 days?	survey holes for stands
136 137 138 139 140 141 142 143 144	Drill holes mount stands	Wed 6/8/11 Thu 6/9/11 SOT 2 days? Fri 6/10/11 Mon 6/13/11 2 days? 2 days?	Drill holes Accelerator installation
140	survey stands	Tue 6/14/11 Wed 6/15/11 SOT 2 days?	survey stands
141 III 142 III 142	grout stands grout set up time	Thu 6/16/11 Fri 6/17/11 SOT 2 days? Mon 6/20/11 Tue 6/21/11 SOT 2 days?	grout stands decelerator installation grout set up time decelerator installation
143 🔢 🛉 144 🕴	install cable tray run magnet power cables	Wed 8/3/11 Fri 8/5/11 N 3 days? Mon 8/8/11 Tue 8/9/11 N 2 days?	
145 146	run instrumentation cables connect AC power to power supplies	Wed 8/10/11 Thu 8/11/11 2 days? Fri 8/12/11 Mon 8/15/11 SOT 2 days?	
147 148 🎫	install FZ magnets	Tue 8/16/11 Mon 8/29/11 10 days?	
149	survey FZ magnets	Tue 8/30/11 Fri 9/2/11 4 days?	
150	install and connect DC power to magnets ops check magnets	Tue 9/6/11 Tue 9/6/11 1 day? Wed 9/7/11 Tue 9/13/11 5 days?	
152 III 153 III	install FZ beam line supports install beam lines and beam diagnostics	Wed 9/14/11 Fri 9/16/11 Galaxy <	
152 1100 153 1100 155 1100 156 1100 157 1100 158 1100	install vacuum system reposition all metal valve	Mon 9/26/11 Fri 9/30/11 SOT 5 days? Mon 10/3/11 Mon 10/3/11 SOT 1 day?	
156	install instrumentation	Tue 10/4/11 Fri 10/7/11 SOT 4 days?	
158	leak check beam lines	Wed 10/12/11 Thu 10/13/11 SOT 2 days?	
159 III 160 III	•	Fri 10/14/11 Tue 10/18/11 SOT 3 days? Wed 10/19/11 Fri 10/21/11 SOT 3 days?	
161 III 162	software checkout and ops check	Mon 10/31/11 Fri 11/4/11 5 days?	
163 164			
165 166	***Hall A and target group staff work starts here***	Mon 5/16/ XXXXXX 1 1 day	Hall A and target group staff work starts here***
167 168		Image: Constraint of the second se	
169 170	modify septa platform	Mon 5/16/11 Mon 5/16/11 XXXXX Odays Odays Mon 5/16/11 Mon 5/16/11 SOT N Odays	 5/16
171 172	install 3rd coil set in septum magnet	Mon 5/16/11 Mon 5/16/11 SOT N 0 days Mon 5/16/11 Mon 5/16/11 SOT N 0 days	 <i>5/16</i> <i>5/16</i>
173		Mon 5/16/11 Mon 8/8/11 XXXXX 58.5 days?	
174	warm up both spectrometers	Mon 5/16/11 Fri 5/20/11 SOT N 5 days?	warm up both spectrometers Hall A Techs, Fansler
176 III I 177 III I	pump all magnets pump all cryo lines	Tue 5/31/11 Mon 6/6/11 SOT N 5 days? Mon 6/13/11 Fri 6/17/11 O N 5 days?	pump all magnets Fansler, Hall A Techs pump all cryo lines Fansler, Hall A Techs
178 III 179 III	replace Q1 JT valve heads with JLab valves replace dipole LN2 probes	Mon 6/27/11 Fri 7/1/11 SOT N 5 days? Tue 7/5/11 Tue 7/5/11 SOT N 1 day?	replace Q1 JT valve heads with JLab valves Fansler, Hall A Techs
180 181 182 181	replace magnet pressure gauges repair left Q1 leads	Thu 7/7/11 Mon 7/11/11 SOT N 2.5 days? Thu 7/14/11 Wed 7/20/11 SOT N 5 days?	replace magnet pressure gauges Fansler, Hall A Techs
182 III 183 III	replace left Q1 vacuum seals replace all Q1 110 vac plugs due to radiation damage	Thu 7/28/11 Tue 8/2/11 SOT N 3.75 days? Thu 8/4/11 Mon 8/8/11 SOT N 2.5 days?	
184 185	ispises an air i to vao piago due lo radialion damage		
186	Detector work roll out left detector	Mon 6/6/11 Fri 7/29/11 XXXXX Mon 6/6/11 SOT N 39 days?	roll out left detector segal, Hall A Techs
188	pull out SRC detectors	Mon 6/13/11 Tue 6/14/11 N 2 days?	pull out SRC detectors Segal, Hall A Techs
189 III 1 190 III 1	install G2P detectors roll in left detector	Mon 6/20/11 Fri 6/24/11 N 5 days? Mon 6/27/11 Mon 6/27/11 SOT N 1 day?	install G2P detectors Segal, Hall A Techs roll in left detector Segal, Hall A Techs
187 187 188 189 190 191 192 192	clear balcony and close doors	Wed 6/29/11 N 1 day?	clear balcony and close doors 🔽 Segal, Hall A Techs
193 🥅 🏟	roll out right detector pull out SRC detectors	Tue 7/5/11 Tue 7/5/11 SOT N 1 day? Mon 7/11/11 Tue 7/12/11 N 2 days?	roll out right detector Segal,Hall A Techs.
194 III 195 III 196 III	install G2P detectors roll in left detector	Mon 7/18/11 Thu 7/21/11 N 4 days? Mon 7/25/11 Mon 7/25/11 SOT N 1 day?	install G2P detectors Segal Hall A Techs
197	clear balcony and close doors	Fri 7/29/11 Fri 7/29/11 N 1 day?	clear balcony an
198 199	6	Mon 5/16/11 Thu 7/7/11 XXXXXX 337 days?	
200 201 III I	warm up target bleed up chamber	Mon 5/16/11 Thu 5/19/11 SOT N 4 days? Fri 5/20/11 Fri 5/20/11 SOT N 1 day?	warm up target
202 III 203 III	de-sting cryo disconnect target	Mon 5/23/11 Mon 5/23/11 N 1 day? Tue 5/24/11 Fri 6/3/11 SOT N 8 days?	de-sting cryo Target Group disconnect target
204	remove target from chamber remove vacuum system	Mon 6/6/11 Mon 6/6/11 N 1 day? Tue 6/7/11 Tue 6/7/11 SOT N 1 day?	remove target from chamber many Hall A Techs, Target Group remove vacuum system Mall A Techs
206	remove beam pipes remove upper chamber	Wed 6/8/11 Wed 6/8/11 SOT N 1 day? Thu 6/9/11 Thu 6/9/11 N 1 day?	remove beam pipes Hall A Techs remove upper chamber Hall A Techs
206 III 207 III 208 III 209 III	remove lower chamber	Fri 6/10/11 Fri 6/10/11 N 1 day?	remove lower chamber 📶 Hall A Techs
209 III I 210 III I	remove chamber support spool reconfigure target lines and cables for new target	Mon 6/13/11 Mon 6/13/11 N 1 day? Mon 6/13/11 Wed 6/22/11 SOT N 7.5 days?	remove chamber support spool ment arget lines and cables for new target arget lines arge
211 212	5	Mon 5/16/11 Thu 7/7/11 XXXXXX 37 days?	
213	disconnect BB detector disconnect water	Mon 5/16/11 Fri 5/20/11 SOT N 5 days? Mon 5/23/11 Mon 5/23/11 SOT N 1 day?	disconnect BB detector Hall A Techs
215 III I 216 III I	disconnect and move inst. Interlocks etc disconnect BB power	Tue 5/24/11 Wed 5/25/11 SOT N 2 days? Thu 5/26/11 Fri 5/27/11 SOT N 2 days?	disconnect and move inst. interlocks etc Hall A Techs
217 🛄	install extension rails on BB stand	Tue 5/31/11 Tue 5/31/11 N 1 day?	install extension rails on BB stand Hall A Techs
218 III I 219 III I	reroute BB power lines for septum role back detector platform	Thu 6/2/11 Fri 6/3/11 N 2 days? Mon 6/6/11 Mon 6/6/11 SOT N 1 day?	reroute BB power lines for septum Hall A Techs role back detector platform Hall A Techs
220 III I 221 III I	rig and move detector remove detector platform	Tue 6/7/11 Tue 6/7/11 N 1 day? Wed 6/8/11 Wed 6/8/11 N 1 day?	rig and move detector Hall A Techs remove detector platform Hall A Techs
222 1	partial rollback of BB for field clamp removal rig and move field clamp including collimator to storage position	Thu 6/9/11 Thu 6/9/11 SOT 1 day? Fri 6/10/11 Fri 6/10/11 N 1 day?	partial rollback of BB for field clamp removal Hall A Techs
224 III 225 III I		Mon 6/13/11 Mon 6/13/11 SOT N 1 day? Tue 6/14/11 Wed 6/15/11 N 2 days?	rollback BB for door removal Hall A Techs remove shielding doors to storage position Hall A Techs
226 📰 🖡	remove shielding on top and around BB	Thu 6/16/11 Fri 6/17/11 N 2 days?	remove shielding on top and around BB install pink stand install pink
227 III 228 III	install pink stand Add supports to BB feet	Mon 6/20/11 Mon 6/20/11 N 1 day? Tue 6/21/11 Tue 6/21/11 SOT N 1 day?	Add supports to BB feet 📶
229 III - 230 II	remove feet from BB rig and move BB magnet to storage position	Wed 6/22/11 Wed 6/22/11 N 1 day? Thu 6/23/11 Fri 6/24/11 N 2 days?	remove feet from BB 🛣 Hall A Techs rig and move BB magnet to storage position
231 1 232 1	rig feet and move to storage position reposition rollers and other support equipment to storage position	Mon 6/27/11 Mon 6/27/11 N 1 day? Tue 6/28/11 Tue 6/28/11 N 1 day?	rig feet and move to storage position Hall A Techs reposition rollers and other support equipment to storage position
233 🔢 🖡	remove rail extensions	Wed 6/29/11 N 1 day?	remove rail extensions - Hall A Techs
234 🔢	remove pink stand rig and move BB stand	Thu 6/30/11 Thu 6/30/11 N 1 day? Fri 7/1/11 Fri 7/1/11 N 1 day?	remove pink stand Techs
236	Rotate right spect. To 12.5 degrees move electronics to storage	Tue 7/5/11 Tue 7/5/11 SOT N 1 day? Wed 7/6/11 Wed 7/6/11 N 1 day?	Rotate right spect. To 12.5 degrees Hall A Techs move electronics to storage
235 III I 236 III I 237 III I 238 III I 239 III I 240 III I 241 IIII I 242 IIII I 243 IIII I 244 IIII I 245 IIII I 246 IIII I 247 IIII I	move Hadron detector frame to PSB	Thu 7/7/11 Thu 7/7/11 N 1 day?	move Hadron detector frame to PSB Mar Hall A Techs
240 241 === •	install septum and target both spectrometers to 12.5 deg	Fri 7/8/11 Mon 11/21/11 XXXXX 95.5 days? Fri 7/8/11 Fri 7/8/11 SOT N 1 day?	both spectrometers to 12.5 deg
241 242	survey both spectrometers	Mon 7/11/11 Mon 7/11/11 SOT 1 day?	survey both spectrometers Alignment Group
243 III 244 III	install septum support stand align stand	Tue 7/12/11 Wed 7/13/11 N 2 days? Thu 7/14/11 Thu 7/14/11 SOT N 1 day?	install septum support stand Techs align stand Techs
245 III I 246 III I	install beam right access platform and stairs install septum platform on support stand	Fri 7/15/11 Fri 7/15/11 N 1 day? Mon 7/18/11 Mon N 1 day?	install beam right access platform and stairs Hall A Techs
247	RadCon Hold	Mon 7/11/11 Fri 7/15/11 SOT N 5 days?	
	s managed by Ed Folts Ph # 7857 Tue 2/15/11		Page 2

ID	ask Name	Start		Analysis code	Atlis HA list Hot We	RWP Lift	May 8, '11	May 15 11	May 22 141 May 20 141	lup 5 '11	lup 12 '11		in 10, '11 lur	o 26 '11 hul '	: '11 u	10 '11	lul 17 '11
1 248 1	install septum magnet on platform		Tue 7/19/11	post THA	N	T F 1 day?	S S M T W T F S S	May 15, 11 M T W T F S S M	May 22, '11 May 29, '11 T W T F S M T W T F	S S M T W T	F S S M T W T	F S S M T	W T F S S M T	W T F S S M T V	V T F S S M T install	W T F S S M septum magn <mark>et on platf</mark> orm <mark></mark> ∡	T W T F S S M
248 • 249 • 250 • 251 • 252 • 253 • 254 •	install tread plated and dump support on platform pre alignment of septum magnet	Wed 7/20/11 Thu 7/21/11	Wed 7/20/11 Thu 7/21/11 SOT		N	1 day? 1 day?									install tread plate	ed and dump support on platfor pre alignment of septum i	m Hall A Techs magnet Hall A Techs
251	install beam dump between magnet and target install target chamber support on platform		Mon 7/25/11 Tue 7/26/11		N	2 days? 1 day?									ins	tall beam dump between magne	
253	install exit beam pipe in magnet	Wed 7/27/11	Wed 7/27/11 SOT		N N	1 day?											install exit beam pipe in ma
255	RadCon Hold align beam dump install shielding between target and magnet	Thu 7/28/11	Thu 7/28/11 SOT Fri 7/29/11 Mon 8/1/11		N	3 days? 2 days? 1 day?											RadCon Hold align be install shieldi
256 11 257 11 258	install target chamber into chamber support	Tue 8/2/11	Tue 8/2/11		N	1 day?											install ta
259	install magnet into chamber test magnet rotation system		Wed 8/3/11 Thu 8/4/11 SOT		N	1 day? 1 day?											
260 261	install refrigerator pump on upper target balcony	Fri 8/5/11	Fri 8/5/11		N	1 day?											
262 Image: Constraint of the constraint of t	roll septum/target platform into position lower and position septum platform		Mon 8/8/11 Tue 8/9/11		N	1 day? 1 day?											
264	align septum magnet	Wed 8/10/11	Thu 8/11/11 SOT			2 days?											
266	align target chamber align magnet in chamber		Mon 8/15/11 SOT Tue 8/16/11 SOT			2 days? 1 day?											
267 268	install catwalk on right access platform install upper platform stairs	Wed 8/17/11 Thu 8/18/11	Wed 8/17/11 Thu 8/18/11		N N	1 day? 1 day?											
269 270	install target dewar and stand	Fri 8/19/11	Fri 8/19/11		N	1 day?											
271 272	connect dewar controls install dewar U tubes and return lines	Mon 8/22/11	Tue 8/23/11 Thu 8/25/11		N	2 days? 2 days?											
273 III 274	install beam lines	Fri 8/26/11	Fri 8/26/11 SOT Mon 8/29/11 SOT		N	1 day?											
274	align beam lines install Helium bags	Tue 8/30/11	Tue 8/30/11 SOT		N	1 day? 1 day?											
276 277	install target vacuum pump power install target vacuum pump plumbing	Wed 8/31/11 Tue 9/6/11	Fri 9/9/11		N	3 days? 4 days?											
278 279	install target vacuum system instr. and controls connect chamber vacuum system	Mon 9/12/11 Mon 9/19/11	Fri 9/16/11 SOT Tue 9/20/11		N	5 days? 2 days?											
280 281	leak check and ops check target vacuum system	Wed 9/21/11	Wed 9/21/11 SOT Fri 9/23/11		N	1 day? 2 days?											
282	install target align target	Mon 9/26/11	Wed 9/28/11 SOT			3 days?											
283 284	install target and refrig. Inst, and controls connect target vacuum system		Wed 10/5/11 SOT Wed 10/12/11		N N	5 days? 5 days?											
285 III 286 III	leak check target vacuum system install target chamber windows		Fri 10/14/11 SOT		N	2 days? 1 day?											
287	pump down chamber	Tue 10/18/11	Wed 10/19/11 SOT		N N	2 days?											
288 *** 289 ***	leak check chamber insert target refrigerator	Thu 10/20/11 Thu 10/20/11	Thu 10/20/11 SOT Thu 10/27/11		N	0.5 days? 5 days?											
290 291	sting dewar to refrig and refrig to target pump and purge target cryo system	Thu 10/27/11 Fri 10/28/11	Fri 10/28/11 Tue 11/1/11 SOT		N	1 day? 2 days?											
292	fill dewar	Tue 11/1/11	Fri 11/4/11 SOT		N	3 days?											
293 294 III	cool down target cryo system test target refrigerator		Tue 11/8/11SOTTue 11/15/11SOT		N	2 days? 5 days?											
295 III 296 III	ops check target system software checkout and ops check		Mon 11/21/11 SOT Mon 8/1/11		N	4 days? 1 day?											sof
297 298																	
299 300	and stuff	Mar 40/24/44	Fri 11/18/11 XXXXXX			45 days 2											
301	end stuff inspect beam dump as requested by RADCON	Mon 10/31/11	Mon 10/31/11			15 days? 1 day?											
302 11 303 11 304 11	final removal start power supplies		Fri 11/11/11 SOT Tue 11/8/11 SOT		N N	10 days? 2 days?											
304 III 305 III	cleanup hot check out checklist		Fri 11/18/11 SOT Thu 11/10/11 SOT		N	10 days? 1 day?											
306	restore beam	Fri 11/11/11	Fri 11/11/11 SOT		N	1 day?											
307 III I 308 III	final checklist run beam		Wed 11/16/11 SOT Fri 11/18/11 OPS		N	1 day? 1 day?											
309 310	stuff to do		Wed 6/29/11 XXXXXX			32 days?	•										
311 III 312	grease bogies grease central bearing		Tue 6/28/11 SOT Wed 6/29/11 SOT		N N	2 days? 1 day?							grease bogies grease central bearing				
313 314	install water manifold on upper LCW install water manifold on PS balconies	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11		N	1 day? 1 day?	install water manifold on upper LCW and install water manifold on PS balconies and install water manifold on PS										
315	install new guards and heaters	Mon 5/16/11	Mon 5/16/11		N	1 day?	install new guards and heaters 🜌										
316 317	complete BB rigid water lines calibrate LL meters	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11		N	1 day? 1 day?	complete BB rigid water lines a calibrate LL meters a										
318 319	warm up Q-1 magnets de-sting Q-1 magnets		Mon 5/16/11 SOT Mon 5/16/11		N	1 day? 1 day?	warm up Q-1 magnets de-sting Q-1 magnets s										
320 321	rework leads on left Q1	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11 SOT		N	1 day?	rework leads on left Q1 acceleration out cable trays acceleration out cabl										
322	clean out cable trays install manual flow meters on Q2/Q3	Mon 5/16/11	Mon 5/16/11 SOT		N	1 day? 1 day?	install manual flow meters on Q2/Q3 🔤										
323 324	grease shield house doors re-insulate warm return lines	Mon 5/16/11 Mon 5/16/11			N N	1 day? 1 day?	grease shield house doors a re-insulate warm return lines a										
325 326	repair leaks in exit beam pipe install DP gauges on LCW system	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11		N	1 day? 1 day?	repair leaks in exit beam pipe 🔤 install DP gauges on LCW system 👳										
327	install DP gauge on BB water system	Mon 5/16/11	Mon 5/16/11		N	1 day?	install DP gauge on BB water system 🔤										
328 329	new lead guards on Q2/Q3 new lead guards on Dipoles	Mon 5/16/11	Mon 5/16/11 SOT Mon 5/16/11 SOT		N	1 day? 1 day?	new lead guards on Q2/Q3 and the second seco										
330 331	new lead guards on Q1s Lt Q1 power supply maintenance		Mon 5/16/11 SOT Mon 5/16/11		N	1 day? 1 day?	new lead guards on Q1s Lt Q1 power supply maintenance										
332 333	Lt Q2 power supply maintenance Lt Dipole power supply maintenance	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11		N	1 day?	Lt Q2 power supply maintenance Lt Dipole power supply maintenance Lt Dipole power supply maintenance										
334	Rt Q1 power supply maintenance	Mon 5/16/11	Mon 5/16/11		N	1 day? 1 day?	Rt Q1 power supply maintenance 🔤										
335 336	Rt Q2 power supply maintenance Rt Dipole power supply maintenance		Mon 5/16/11 Mon 5/16/11		N	1 day? 1 day?	Rt Q2 power supply maintenance Rt Dipole power supply maintenance Rt Dipole power supply maintenance										
337 338	Rt Q3 power supply maintenance repair right transfer line	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11 Mon 5/16/11		N	1 day?	Rt Q3 power supply maintenance repair right transfer line										
339	replace left Q2 016 weka valve	Mon 5/16/11	Mon 5/16/11		N	1 day? 1 day?	replace left Q2 016 weka valve 👳										
340 341	remove maintenance jacks from both spectrometers finish vacuum line extension on Rt Q3	Mon 5/16/11 Mon 5/16/11			N N	1 day? remove 1 day?	natintenance jacks from both spectrometers a finish vacuum line extension on Rt Q3 a										
342 343	visual inspection of exit BP diffuser Upgrade/ reinforce BB support arm and extensions	Mon 5/16/11	Mon 5/16/11 Mon 5/16/11		N	1 day?	visual inspection of exit BP diffuser and extensions and extensions and extensions and extensions are as a support arm are as a support arm and extensions are as a support arm										
344	Rework PHPK cryo cans for pivot distribution	Mon 5/16/11	Mon 5/16/11		N	1 day?	work PHPK cryo cans for pivot distribution 🔤										
345	modify and install stairs	Mon 5/16/11	Mon 5/16/11		Ν	1 day?	modify and install stairs 📼										

Jul 24, '11 T W T F S	Jul 31, '11 S M T W T F	Aug 7, '11 S S M T W T	Aug 14, '11 F S S M T W 1	Aug 21, '11 T F S M T W T	Aug 28, '1'	1 Sep 4, ' T F S S M T W	'11 Sep 11, '11 T F S S M T W 1	Sep 18, '11 F S M T W T F	Sep 25, '11 S S M T W T	F S S M T W	'11 Oct 9, '11 T F S M T W T F	Oct 16, '11 S S M T W T F	Oct 23, '11 S S M T W T F	Oct 30, '11 S S M T W T	Nov 6, '11 F S S M T W T	Nov 13, '11 F S S M T W T	Nov 20, '11 F S M T W T
	rimenters					I F S S M T W I F S S M T W I F S S M T W I F S S M T W I F S S M T W I F S S M T W I F S S F S F S I F S S F S F S S F S S F F S S S F S	11 Sep 11. 11 T F S.S. M T W T I	F S M T W T F I		Image: series of the series	Image: line in the interval of						
electronics Accelerator electronics Accelerator electronics Accelerator electronics pand controls pump down and leak	software checkout and op	uum erator Vacuum Wignment Group 3 inch beam pipe							Page 4								

Jul 24, '11 T W T F	Ju 5 S M T	ul 31, '11 W T F S	Aug 7, '11 S M T W T F	Aug 14, '11	Aug 21, '11 F S S M T W T	Aug 28, '11 F S S M T W T	Sep 4, '11 S S M T W T F	Sep 11, '1' S S M T W	I T F S S M T	Sep 18, '11 W T F S	Sep 25, '11 S M T W T F S	Oct 2, '11 S M T W T		Oct 16, '11 T F S S M T W T F	Oct 23, '11 S S M T W T	Oct 30, '11 F S S M T W T F S	Nov 6, '11 S M T W T F S	Nov 13, '11 S S M T W T F S S	Nov 20, '11 M T W T
		ops ct	eck Accelerator Va	cuum,Accelerator electronics															
	instali cable tray r	run magnet power ca run instrume	ntation cables	+2+2+2+2+2+2+2+2+2+1		survey FZ magnets install and connect DC p	Alignment Group ower to magnets Accelerator e ops check magnets		erator electronics Accelerator insta peam diagnostics		reposition all metal	Selerator Vacuum atve South Accelerator Vacu nentation pump down	ium Accelerator electronics n beam line eak check beam lines survey beam line	Accelerator Vacuum	roup Accelerator Vacuum,Accelerato				
uum seals all Q1 110 vac plugs d		Fansler,Hall A Techs													software checkout an	d ops check			
all Q1 110 vac plugs d Segal,Hall A Techs nd close doors S			Fansler,Hall A Tech	s															



Tai	S
rget.Gro trois leak	S
oup,Hall A connect of theck an	Se M T
A Techs chamber v d ops che	p 11, '11 W T
racuum s ck target	FS
arget Gro ystem	S
oup system install ta in	Se M T
Target G Tar rget stall targe	p 18, '11 W T
Broup,Ha rget Gro align et and re	F
all A Tech up,Hall A arget Gr target frig. Inst,	S S
and cont	Se M T
rols	p 25, '11 W T
ignmen	F
t Group	S S
<i>f</i> acuum	M
system	Oct 2, '1 T W
Target leak cl	11 T I
: Group	- S
jet vacu	S N
um sys install t	О Л Т
tem arget c	ct 9, '11 W
Farget of	TF
Group Targ r winds down ins	S
jet Grou ows chambe sak cher sert targ	S N
IP Hall er ck chan get refrig	Ос Л Т
A Tech hber gerator sting	t 16, '1 W
hs Hall A T Hall J g dewa pt	1 T F
Fechs A Tech Ir to ref ump ar	S
ss.Targe frig and nd purg	S I
t Group refrig ta e target	O M T
o target cryo sy	ct 23, '1 W
Jested I fi	11 T F
get:Gro Targe Ca by RAD nal rem	= <u>S</u>
ep t Group fill de pol down	S N
war target c	Oct 1 T
rget Gro ryo syst	30, '11 W T
power s	F
get Grou get refrig	S S
p erator	N M T
Farget Gro	ov 6, '11 W T
oup ops chec Fechs	F
Aall A Te final	S S
system a	1 T M
Target Gr	Nov 13, '11 W T
oup	F S
hl A Tech	S N
Target (Nov 1 T
Group	20, '11 W T