



















































| ID | Task Name   | Start              | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|----|---|--------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 1  | <b>G2P installation</b>                                 | <b>Mon 5/16/11</b> | <b>Fri 12/9/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 2  | Radcon  | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 3  | Alignment   | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 4  | Engineering electronics or electrical                   | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 5  | Engineering mechanical                                  | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 6  | engineering Vacuum                                      | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 7  | Hall A techs or users                                   | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 8  | target group  | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 9  | Ops software  | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 10 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 11 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 12 | <b>beam line prep work</b>                              | <b>Mon 5/16/11</b> | <b>Mon 7/11/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 13 | QA raster, calorimeter and magnet stands                | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    |       |         |          |                |
| 14 | install power for slow raster and calorimeter           | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    |       |         |          |                |
| 15 | install power in Hall for FZ magnets                    | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 16 | fab water manifolds for FZ magnets                      | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 17 | rework power connections for septum magnet              | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 18 | rework water manifolds for septum magnet                | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 19 | design and fab new electrical shields for septum magnet | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 20 | fab new beam pipe for septum magnet                     | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 21 | field map septum magnet                                 | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    |       |         |          |                |
| 22 | pre survey beam dump                                    | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 23 | pre survey target can                                   | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 24 | pre survey target magnet                                | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 25 | close and unplug beam line vacuum valves                | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    | N     |         |          |                |
| 26 | turn off and valve off turbo pumps                      | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    | N     |         |          |                |
| 27 | turn off diff pump station                              | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    | N     |         |          |                |
| 28 | bleed up entrance beam line from diff pump to target    | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    | N     |         |          |                |
| 29 | reposition all metal beam line valve                    | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    | N     |         |          |                |
| 30 | Target fiduc. 1.Mag:Top March 11                        | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 31 | Target fiduc. 2.Top:Can Mar 11                          | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 32 | Septa fiduc.(new locations) March 11                    | Mon 5/16/11        | Mon 5/16/11        |                   |                      |                    | y     |         |          |                |
| 33 | Platform - check target mount                           | Fri 6/10/11        | Fri 6/10/11        |                   |                      |                    | y     |         |          |                |
| 34 | Target top flange tube align                            | Fri 6/10/11        | Fri 6/10/11        |                   |                      |                    | y     |         |          |                |
| 35 | Target fiduc. 2.Top:Can                                 | Mon 7/11/11        | Mon 7/11/11        |                   |                      |                    | y     |         |          |                |
| 36 | Dump / Sieve fid.                                       | Mon 7/11/11        | Mon 7/11/11        |                   |                      |                    | y     |         |          |                |
| 37 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 38 | RadCon Hold   | Mon 5/16/11        | Fri 5/20/11        | SOC               |                      |                    |       |         |          |                |
| 39 | post beam checklist                                     | Mon 5/16/11        | Mon 5/16/11        | SOC               |                      |                    |       |         |          |                |
| 40 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 41 | <b>LCW work</b>   | <b>Mon 5/23/11</b> | <b>Mon 6/20/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 42 | install new manifold to facilitate FZ power supplies    | Mon 5/23/11        | Mon 6/6/11         | SOC               |                      |                    | N     |         | yes      |                |
| 43 | install new manifolds to facilitate FZ magnets          | Tue 6/7/11         | Mon 6/20/11        | SOC               |                      |                    | N     |         |          |                |

| ID | Task Name   | Start              | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|----|---|--------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 44 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 45 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 46 | <b>remove EP</b>  | <b>Mon 5/23/11</b> | <b>Wed 6/1/11</b>  |                   |                      |                    |       |         |          |                |
| 47 | Radcon coverage   | Mon 5/23/11        | Mon 5/23/11        |                   |                      |                    |       |         |          |                |
| 48 | disconnect cables   | Mon 5/23/11        | Mon 5/23/11        | SOC               |                      |                    | N     |         |          |                |
| 49 | disconnect vacuum system                                    | Tue 5/24/11        | Tue 5/24/11        | SOC               |                      |                    | N     |         |          |                |
| 50 | disconnect beam line  | Wed 5/25/11        | Wed 5/25/11        | SOC               |                      |                    | N     |         |          |                |
| 51 | remove lower detector system                                | Thu 5/26/11        | Thu 5/26/11        |                   |                      |                    | N     |         |          |                |
| 52 | remove EP stands  | Fri 5/27/11        | Fri 5/27/11        |                   |                      |                    |       |         |          |                |
| 53 | remove stand foundations                                    | Tue 5/31/11        | Tue 5/31/11        | SOC               |                      |                    |       |         |          |                |
| 54 | move EP system to ESB                                       | Wed 6/1/11         | Wed 6/1/11         | SOC               |                      |                    | N     |         |          |                |
| 55 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 56 | <b>Compton maintenance</b>                                  | <b>Mon 5/16/11</b> | <b>Fri 12/9/11</b> |                   |                      |                    |       |         |          |                |
| 57 | Radcon hold   | Tue 7/5/11         | Tue 7/5/11         | SOC               |                      |                    |       |         |          |                |
| 58 | bleed up beam line  | Tue 7/5/11         | Tue 7/5/11         | SOC               |                      |                    |       |         |          |                |
| 59 | remove blank flange for detector installation               | Wed 7/6/11         | Wed 7/6/11         | SOC               |                      |                    |       |         |          |                |
| 60 | install electron detector package                           | Thu 7/7/11         | Thu 7/7/11         |                   |                      |                    |       |         |          |                |
| 61 | pump down vacuum system                                     | Fri 7/8/11         | Mon 7/11/11        | SOC               |                      |                    |       |         |          |                |
| 62 | leak check  | Tue 7/12/11        | Tue 7/12/11        | SOC               |                      |                    |       |         |          |                |
| 63 | bake affected areas bleed up for maintenance                | Wed 7/13/11        | Wed 7/13/11        | SOC               |                      |                    |       |         |          |                |
| 64 | connect electronics   | Thu 7/14/11        | Mon 7/18/11        | SOC               |                      |                    | N     |         |          |                |
| 65 | operational checkout of electronics                         | Tue 7/19/11        | Fri 7/29/11        | SOC               |                      |                    | N     |         |          |                |
| 66 | open laser enclosure for work                               | Fri 7/8/11         | Fri 7/8/11         |                   |                      |                    | N     |         |          |                |
| 67 | replace laser mirrors                                       | Mon 7/11/11        | Fri 7/15/11        |                   |                      |                    | N     |         |          |                |
| 68 | align detector and laser as requested (to be defined later) | Mon 7/18/11        | Tue 7/19/11        |                   |                      |                    | y     |         |          |                |
| 69 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 70 | <b>install slow raster</b>                                  | <b>Mon 6/6/11</b>  | <b>Wed 8/3/11</b>  | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 71 | survey holes for stand                                      | Mon 6/6/11         | Tue 6/7/11         | SOC               |                      |                    | y     |         |          |                |
| 72 | Drill holes   | Wed 6/8/11         | Thu 6/9/11         | SOC               |                      |                    |       |         |          |                |
| 73 | mount stand   | Fri 6/10/11        | Mon 6/13/11        |                   |                      |                    |       |         |          |                |
| 74 | survey stand  | Tue 6/14/11        | Wed 6/15/11        | SOC               |                      |                    |       |         |          |                |
| 75 | grout stand   | Thu 6/16/11        | Fri 6/17/11        | SOC               |                      |                    |       |         |          |                |
| 76 | grout set up time   | Mon 6/20/11        | Tue 6/21/11        | SOC               |                      |                    |       |         |          |                |
| 77 | install slow raster   | Wed 6/22/11        | Wed 6/22/11        |                   |                      |                    |       |         |          |                |
| 78 | pump down beam line   | Fri 6/24/11        | Mon 6/27/11        | SOC               |                      |                    |       |         |          |                |
| 79 | connect beam line   | Thu 6/23/11        | Thu 6/23/11        | SOC               |                      |                    |       |         |          |                |
| 80 | survey slow raster  | Tue 6/28/11        | Wed 6/29/11        | SOC               |                      |                    | y     |         |          |                |
| 81 | install coils   | Thu 6/30/11        | Thu 6/30/11        | SOC               |                      |                    | N     |         |          |                |
| 82 | install and connect raster controls and power               | Fri 7/1/11         | Fri 7/1/11         | SOC               |                      |                    | N     |         |          |                |
| 83 | ops check slow raster                                       | Tue 7/5/11         | Tue 7/5/11         | SOC               |                      |                    | N     |         |          |                |
| 84 | software checkout and ops check                             | Mon 8/1/11         | Wed 8/3/11         |                   |                      |                    |       |         |          |                |
| 85 |   |                    |                    |                   |                      |                    |       |         |          |                |
| 86 | <b>install calorimeter</b>                                  | <b>Mon 6/6/11</b>  | <b>Fri 8/12/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |

| ID  |  | Task Name  | Start              | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|--|--|--------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 87  |         | survey holes for stand                           | Mon 6/6/11         | Tue 6/7/11         | SOC               |                      |                    | y     |         |          |                |
| 88  |       | Drill holes                                      | Wed 6/8/11         | Thu 6/9/11         | SOC               |                      |                    |       |         |          |                |
| 89  |       | mount stand                                      | Fri 6/10/11        | Mon 6/13/11        |                   |                      |                    |       |         |          |                |
| 90  |       | survey stand                                     | Tue 6/14/11        | Wed 6/15/11        | SOC               |                      |                    | y     |         |          |                |
| 91  |       | grout stand                                      | Thu 6/16/11        | Fri 6/17/11        | SOC               |                      |                    |       |         |          |                |
| 92  |    | set up time                                      | Mon 6/20/11        | Tue 6/21/11        | SOC               |                      |                    |       |         |          |                |
| 93  |       | install calorimeter                              | Wed 6/22/11        | Wed 6/22/11        |                   |                      |                    |       |         |          |                |
| 94  |       | connect beam line                                | Thu 6/23/11        | Thu 6/23/11        |                   |                      |                    |       |         |          |                |
| 95  |       | pump down beam line                              | Fri 6/24/11        | Fri 6/24/11        |                   |                      |                    |       |         |          |                |
| 96  |    | leak check beam line                             | Mon 6/27/11        | Mon 6/27/11        | SOC               |                      |                    |       |         |          |                |
| 97  |    | connect motion and cooling lines                 | Tue 6/28/11        | Tue 6/28/11        |                   |                      |                    |       |         |          |                |
| 98  |       | survey calorimeter                               | Wed 6/29/11        | Wed 6/29/11        | SOC               |                      |                    | y     |         |          |                |
| 99  |    | install controls                                 | Tue 7/5/11         | Wed 7/6/11         |                   |                      |                    |       |         |          |                |
| 100 |    | ops check  | Thu 7/7/11         | Thu 7/7/11         | SOC               |                      |                    |       |         |          |                |
| 101 |    | software checkout and ops check                  | Mon 8/8/11         | Fri 8/12/11        |                   |                      |                    |       |         |          |                |
| 102 |  |  |                    |                    |                   |                      |                    |       |         |          |                |
| 103 |  | <b>remove dual quads &amp; short girder</b>      | <b>Thu 7/7/11</b>  | <b>Wed 8/10/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 104 |    | Radcon support                                   | Thu 7/7/11         | Thu 7/7/11         |                   |                      |                    |       |         |          |                |
| 105 |       | disconnect water and power on dual quad assembly | Thu 7/7/11         | Thu 7/7/11         | SOC               |                      |                    |       |         |          |                |
| 106 |       | bleed up vacuum                                  | Fri 7/8/11         | Fri 7/8/11         | SOC               |                      |                    |       |         |          |                |
| 107 |       | disconnect vacuum lines                          | Mon 7/11/11        | Tue 7/12/11        | SOC               |                      |                    |       |         |          |                |
| 108 |    | remove quad girder                               | Wed 7/13/11        | Wed 7/13/11        |                   |                      |                    |       |         |          |                |
| 109 |  | remove lead from 3 inch beam line                | Thu 7/14/11        | Thu 7/14/11        |                   |                      |                    |       |         |          |                |
| 110 |  | install new 3 inch beam line                     | Fri 7/15/11        | Fri 7/15/11        |                   |                      |                    |       |         |          |                |
| 111 |    | install beam line and corrector support girder   | Mon 7/18/11        | Mon 7/18/11        | SOC               |                      |                    |       |         |          |                |
| 112 |  | install controls and power cabling               | Tue 7/19/11        | Fri 7/22/11        |                   |                      |                    |       |         |          |                |
| 113 |  | install BLM                                      | Mon 7/25/11        | Mon 7/25/11        | SOC               |                      |                    |       |         |          |                |
| 114 |  | install controls                                 | Tue 7/26/11        | Wed 7/27/11        |                   |                      |                    |       |         |          |                |
| 115 |    | connect beam line                                | Thu 7/28/11        | Thu 7/28/11        |                   |                      |                    |       |         |          |                |
| 116 |   | install vacuum pump and controls                 | Fri 7/29/11        | Tue 8/2/11         |                   |                      |                    |       |         |          |                |
| 117 |  | pump down and leak check girder                  | Wed 8/3/11         | Thu 8/4/11         |                   |                      |                    |       |         |          |                |
| 118 |   | survey beam line                                 | Fri 8/5/11         | Fri 8/5/11         |                   |                      |                    | y     |         |          |                |
| 119 |    | reinstall lead removed for 3 inch beam pipe      | Wed 8/10/11        | Wed 8/10/11        |                   |                      |                    |       |         |          |                |
| 120 |    | ops check  | Mon 8/8/11         | Tue 8/9/11         | SOC               |                      |                    |       |         |          |                |
| 121 |  |  |                    |                    |                   |                      |                    |       |         |          |                |
| 122 |  | <b>remove girder</b>                             | <b>Mon 5/23/11</b> | <b>Thu 6/2/11</b>  | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 123 |   | Radcon support                                   | Mon 5/23/11        | Mon 5/23/11        |                   |                      |                    |       |         |          |                |
| 124 |   | remove lead shielding                            | Mon 5/23/11        | Fri 5/27/11        |                   |                      |                    |       |         |          |                |
| 125 |    | disconnect beam line diagnostics                 | Mon 5/23/11        | Mon 5/23/11        |                   |                      |                    |       |         |          |                |
| 126 |    | disconnect vacuum equipment                      | Tue 5/24/11        | Wed 5/25/11        | SOC               |                      |                    |       |         |          |                |
| 127 |   | remove water and control lines                   | Thu 5/26/11        | Fri 5/27/11        | SOC               |                      |                    |       |         |          |                |
| 128 |   | remove girder                                    | Tue 5/31/11        | Tue 5/31/11        |                   |                      |                    |       |         |          |                |
| 129 |    | remove girder stands                             | Wed 6/1/11         | Wed 6/1/11         |                   |                      |                    |       |         |          |                |

| ID  |  | Task Name                               | Start              | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|--|---|--------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 130 |  | remove stand grout                      | Thu 6/2/11         | Thu 6/2/11         |                   |                      |                    |       |         |          |                |
| 131 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 132 |  | <b>install FZ magnets</b>               | <b>Mon 5/16/11</b> | <b>Fri 11/4/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 133 |  | survey holes for stands                 | Mon 6/6/11         | Tue 6/7/11         | SOC               |                      |                    | y     |         |          |                |
| 134 |  | Drill holes                             | Wed 6/8/11         | Thu 6/9/11         | SOC               |                      |                    |       |         |          |                |
| 135 |  | mount stands                            | Fri 6/10/11        | Mon 6/13/11        |                   |                      |                    |       |         |          |                |
| 136 |  | survey stands                           | Tue 6/14/11        | Wed 6/15/11        | SOC               |                      |                    | y     |         |          |                |
| 137 |  | grout stands                            | Thu 6/16/11        | Fri 6/17/11        | SOC               |                      |                    |       |         |          |                |
| 138 |  | grout set up time                       | Mon 6/20/11        | Tue 6/21/11        | SOC               |                      |                    |       |         |          |                |
| 139 |  | install cable tray                      | Wed 8/3/11         | Fri 8/5/11         |                   |                      |                    | N     |         |          |                |
| 140 |  | run magnet power cables                 | Mon 8/8/11         | Tue 8/9/11         |                   |                      |                    | N     |         |          |                |
| 141 |  | run instrumentation cables              | Wed 8/10/11        | Thu 8/11/11        |                   |                      |                    |       |         |          |                |
| 142 |  | connect AC power to power supplies      | Fri 8/12/11        | Mon 8/15/11        | SOC               |                      |                    |       |         |          |                |
| 143 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 144 |  | install FZ magnets                      | Tue 8/16/11        | Mon 8/29/11        |                   |                      |                    |       |         |          |                |
| 145 |  | survey FZ magnets                       | Tue 8/30/11        | Fri 9/2/11         |                   |                      |                    | y     |         |          |                |
| 146 |  | install and connect DC power to magnets | Tue 9/6/11         | Tue 9/6/11         |                   |                      |                    |       |         |          |                |
| 147 |  | ops check magnets                       | Wed 9/7/11         | Tue 9/13/11        |                   |                      |                    |       |         |          |                |
| 148 |  | install FZ beam line supports           | Wed 9/14/11        | Fri 9/16/11        |                   |                      |                    |       |         |          |                |
| 149 |  | install beam lines and beam diagnostics | Mon 9/19/11        | Fri 9/23/11        | SOC               |                      |                    |       |         |          |                |
| 150 |  | install vacuum system                   | Mon 9/26/11        | Fri 9/30/11        | SOC               |                      |                    |       |         |          |                |
| 151 |  | reposition all metal valve              | Mon 10/3/11        | Mon 10/3/11        | SOC               |                      |                    |       |         |          |                |
| 152 |  | install instrumentation                 | Tue 10/4/11        | Fri 10/7/11        | SOC               |                      |                    |       |         |          |                |
| 153 |  | pump down beam line                     | Mon 10/10/11       | Tue 10/11/11       | SOC               |                      |                    |       |         |          |                |
| 154 |  | leak check beam lines                   | Wed 10/12/11       | Thu 10/13/11       | SOC               |                      |                    |       |         |          |                |
| 155 |  | survey beam lines                       | Fri 10/14/11       | Tue 10/18/11       | SOC               |                      |                    | y     |         |          |                |
| 156 |  | ops check                               | Wed 10/19/11       | Fri 10/21/11       | SOC               |                      |                    |       |         |          |                |
| 157 |  | software checkout and ops check         | Mon 10/31/11       | Fri 11/4/11        |                   |                      |                    |       |         |          |                |
| 158 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 159 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 160 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 161 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 162 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 163 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 164 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 165 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 166 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 167 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 168 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 169 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 170 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 171 |  |   |                    |                    |                   |                      |                    |       |         |          |                |
| 172 |  |   |                    |                    |                   |                      |                    |       |         |          |                |

| ID  | Task Name   | Start              | Finish              | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|---|--------------------|---------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 173 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 174 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 175 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 176 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 177 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 178 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 179 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 180 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 181 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 182 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 183 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 184 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 185 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 186 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 187 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 188 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 189 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 190 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 191 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 192 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 193 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 194 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 195 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 196 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 197 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 198 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 199 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 200 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 201 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 202 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 203 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 204 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 205 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 206 | <b>Hall A from here down</b>                        | Mon 5/16/11        | Mon 5/16/11         |                   |                      |                    |       |         |          |                |
| 207 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 208 | <b>target / septa prep work</b>                     | <b>Mon 5/16/11</b> | <b>Mon 5/16/11</b>  | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 209 | modify septa platform                               | Mon 5/16/11        | Mon 5/16/11         | SOC               |                      |                    | N     |         |          |                |
| 210 | install 3rd coil set in septum magnet               | Mon 5/16/11        | Mon 5/16/11         | SOC               |                      |                    | N     |         |          |                |
| 211 | pre assemble align target support on septa platform | Mon 5/16/11        | Mon 5/16/11         | SOC               |                      |                    | N     |         |          |                |
| 212 |   |                    |                     |                   |                      |                    |       |         |          |                |
| 213 | <b>cryo work</b>                                    | <b>Mon 5/16/11</b> | <b>Thu 10/13/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 214 | warm up both spectrometers                          | Mon 5/16/11        | Fri 5/20/11         | SOC               |                      |                    | N     |         |          |                |
| 215 | pump all magnets                                    | Tue 5/31/11        | Mon 6/6/11          | SOC               |                      |                    | N     |         |          |                |

| ID  |  | Task Name  | Start              | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|--|--|--------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 216 |  | pump all cryo lines                                  | Mon 6/13/11        | Fri 6/17/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 217 |  | replace Q1 JT valve heads with JLab valves           | Mon 6/27/11        | Fri 7/1/11         | SOC               |                      |                    | N     |         |          |                |
| 218 |  | replace dipole LN2 probes                            | Tue 7/5/11         | Tue 7/5/11         | SOC               |                      |                    | N     |         |          |                |
| 219 |  | replace magnet pressure gauges                       | Thu 7/7/11         | Mon 7/11/11        | SOC               |                      |                    | N     |         |          |                |
| 220 |  | repair left Q1 leads                                 | Thu 7/14/11        | Wed 7/20/11        | SOC               |                      |                    | N     |         |          |                |
| 221 |  | replace left Q1 vacuum seals                         | Thu 7/28/11        | Tue 8/2/11         | SOC               |                      |                    | N     |         |          |                |
| 222 |  | replace all Q1 110 vac plugs due to radiation damage | Thu 8/4/11         | Mon 8/8/11         | SOC               |                      |                    | N     |         |          |                |
| 223 |  | calibrate Ln2 II probes                              | Mon 8/15/11        | Tue 8/16/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 224 |  | Calibrate weha valves                                | Mon 8/29/11        | Fri 9/2/11         | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 225 |  | repair dipole He LL probe                            | Mon 9/12/11        | Fri 9/16/11        | SOC               |                      |                    | N     |         |          |                |
| 226 |  | replace ball valves on magnet cryo bypass lines      | Mon 9/19/11        | Wed 9/21/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 227 |  | repair right Q2 LN2 valve                            | Mon 5/16/11        | Wed 5/18/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 228 |  | remove moeller u tube from pivot                     | Mon 5/16/11        | Mon 5/16/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 229 |  | remove Y can from left Q1                            | Mon 5/16/11        | Mon 5/16/11        | 3                 | A-08-028,017-T       | 1                  | N     |         |          |                |
| 230 |  | cool down both spectrometers                         | Thu 9/1/11         | Thu 10/13/11       |                   |                      |                    |       |         |          |                |
| 231 |  |  |                    |                    |                   |                      |                    |       |         |          |                |
| 232 |  | <b>Detector work</b>                                 | <b>Mon 6/6/11</b>  | <b>Fri 7/29/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 233 |  | roll out left detector                               | Mon 6/6/11         | Mon 6/6/11         | SOC               |                      |                    | N     |         |          |                |
| 234 |  | pull out SRC detectors                               | Mon 6/13/11        | Tue 6/14/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 235 |  | install G2P detectors                                | Mon 6/20/11        | Fri 6/24/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 236 |  | roll in left detector                                | Mon 6/27/11        | Mon 6/27/11        | SOC               |                      |                    | N     |         |          |                |
| 237 |  | clear balcony and close doors                        | Wed 6/29/11        | Wed 6/29/11        | SOC               |                      |                    | N     |         |          |                |
| 238 |  |  |                    |                    |                   |                      |                    |       |         |          |                |
| 239 |  | roll out right detector                              | Tue 7/5/11         | Tue 7/5/11         | SOC               |                      |                    | N     |         |          |                |
| 240 |  | pull out SRC detectors                               | Mon 7/11/11        | Tue 7/12/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 241 |  | install G2P detectors                                | Mon 7/18/11        | Thu 7/21/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 242 |  | roll in left detector                                | Mon 7/25/11        | Mon 7/25/11        | SOC               |                      |                    | N     |         |          |                |
| 243 |  | clear balcony and close doors                        | Fri 7/29/11        | Fri 7/29/11        | SOC               |                      |                    | N     |         |          |                |
| 244 |  |  |                    |                    |                   |                      |                    |       |         |          |                |
| 245 |  | <b>remove target</b>                                 | <b>Mon 5/16/11</b> | <b>Thu 7/7/11</b>  | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 246 |  | warm up target                                       | Mon 5/16/11        | Thu 5/19/11        | SOC               |                      |                    | N     |         |          |                |
| 247 |  | Radcon support                                       | Fri 5/20/11        | Fri 5/20/11        | SOC               |                      |                    |       |         |          |                |
| 248 |  | bleed up chamber                                     | Fri 5/20/11        | Fri 5/20/11        | SOC               |                      |                    | N     |         |          |                |
| 249 |  | de-sting cryo  | Mon 5/23/11        | Mon 5/23/11        | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 250 |  | disconnect target                                    | Tue 5/24/11        | Fri 6/3/11         | SOC               |                      |                    | N     |         |          |                |
| 251 |  | remove target from chamber                           | Mon 6/6/11         | Mon 6/6/11         | 2                 | A-08-028-T           | 1                  | N     |         |          |                |
| 252 |  | remove vacuum system                                 | Tue 6/7/11         | Tue 6/7/11         | SOC               |                      |                    | N     |         |          |                |
| 253 |  | remove beam pipes                                    | Wed 6/8/11         | Wed 6/8/11         | SOC               |                      |                    | N     |         |          |                |
| 254 |  | remove upper chamber                                 | Thu 6/9/11         | Thu 6/9/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 255 |  | remove lower chamber                                 | Fri 6/10/11        | Fri 6/10/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 256 |  | remove chamber support spool                         | Mon 6/13/11        | Mon 6/13/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 257 |  | reconfigure target lines and cables for new target   | Tue 6/14/11        | Thu 6/23/11        | SOC               |                      |                    | N     |         |          |                |
| 258 |  |  |                    |                    |                   |                      |                    |       |         |          |                |


| ID  | Task Name   | Start              | Finish            | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|---|--------------------|-------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 259 | <b>remove Big Bite</b>  | <b>Mon 5/16/11</b> | <b>Thu 7/7/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 260 | Radcon Support  | Mon 5/16/11        | Mon 5/16/11       | SOC               |                      |                    |       |         |          |                |
| 261 | disconnect BB detector  | Mon 5/16/11        | Fri 5/20/11       | SOC               |                      |                    | N     |         |          |                |
| 262 | disconnect water  | Mon 5/23/11        | Mon 5/23/11       | SOC               |                      |                    | N     |         |          |                |
| 263 | disconnect and move inst. Interlocks etc                          | Tue 5/24/11        | Wed 5/25/11       | SOC               |                      |                    | N     |         |          |                |
| 264 | disconnect BB power   | Thu 5/26/11        | Fri 5/27/11       | SOC               |                      |                    | N     |         |          |                |
| 265 | install extension rails on BB stand                               | Tue 5/31/11        | Tue 5/31/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 266 | reroute BB power lines for septum                                 | Thu 6/2/11         | Fri 6/3/11        |                   |                      |                    | N     |         |          |                |
| 267 | role back detector platform                                       | Mon 6/6/11         | Mon 6/6/11        | SOC               |                      |                    | N     |         |          |                |
| 268 | rig and move detector   | Tue 6/7/11         | Tue 6/7/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 269 | remove detector platform  | Wed 6/8/11         | Wed 6/8/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 270 | partial rollback of BB for field clamp removal                    | Thu 6/9/11         | Thu 6/9/11        | SOC               |                      |                    |       |         |          |                |
| 271 | rig and move field clamp including collimator to storage position | Fri 6/10/11        | Fri 6/10/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 272 | rollback BB for door removal                                      | Mon 6/13/11        | Mon 6/13/11       | SOC               |                      |                    | N     |         |          |                |
| 273 | remove shielding doors to storage position                        | Tue 6/14/11        | Wed 6/15/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 274 | remove shielding on top and around BB                             | Thu 6/16/11        | Fri 6/17/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 275 | install pink stand  | Mon 6/20/11        | Mon 6/20/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 276 | Add supports to BB feet   | Tue 6/21/11        | Tue 6/21/11       | SOC               |                      |                    | N     |         |          |                |
| 277 | remove feet from BB   | Wed 6/22/11        | Wed 6/22/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 278 | rig and move BB magnet to storage position                        | Thu 6/23/11        | Fri 6/24/11       |                   |                      |                    | N     |         |          |                |
| 279 | rig feet and move to storage position                             | Mon 6/27/11        | Mon 6/27/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 280 | rollers and other support equipment to storage position           | Tue 6/28/11        | Tue 6/28/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 281 | remove rail extensions  | Wed 6/29/11        | Wed 6/29/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 282 | remove pink stand   | Thu 6/30/11        | Thu 6/30/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 283 | rig and move BB stand   | Fri 7/1/11         | Fri 7/1/11        | 3                 | A-08-017-T           |                    | N     |         |          |                |
| 284 | Rotate right spect. To 12.5 degrees                               | Tue 7/5/11         | Tue 7/5/11        | SOC               |                      |                    | N     |         |          |                |
| 285 | Radcon support  | Wed 7/6/11         | Wed 7/6/11        | SOC               |                      |                    |       |         |          |                |
| 286 | move electronics to storage                                       | Wed 7/6/11         | Wed 7/6/11        | SOC               |                      |                    | N     |         |          |                |
| 287 | move Hadron detector frame to PSB                                 | Thu 7/7/11         | Thu 7/7/11        | SOC               |                      |                    | N     |         |          |                |
| 288 |   |                    |                   |                   |                      |                    |       |         |          |                |
| 289 | <b>install septum and target</b>                                  | <b>Tue 7/5/11</b>  | <b>Thu 9/1/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 290 | install septum support stand                                      | Tue 7/5/11         | Wed 7/6/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 291 | align stand with laser  | Thu 7/7/11         | Thu 7/7/11        | SOC               |                      | 1                  | N     |         |          |                |
| 292 | install beam right access platform and stairs                     | Fri 7/8/11         | Fri 7/8/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 293 | RadCon Hold   | Mon 7/11/11        | Fri 7/15/11       | SOC               |                      |                    | N     |         |          |                |
| 294 | install septum platform on support stand                          | Mon 7/11/11        | Mon 7/11/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 295 | install septum magnet on platform                                 | Tue 7/12/11        | Tue 7/12/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 296 | install tread plated and dump support on platform                 | Wed 7/13/11        | Wed 7/13/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 297 | pre alignment of septum magnet                                    | Thu 7/14/11        | Thu 7/14/11       | SOC               |                      |                    |       |         |          |                |
| 298 | install beam dump between magnet and target                       | Fri 7/15/11        | Mon 7/18/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 299 | install target chamber support on platform                        | Tue 7/19/11        | Tue 7/19/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 300 | pre align beam dump with laser                                    | Wed 7/20/11        | Wed 7/20/11       | SOC               |                      |                    |       |         |          |                |
| 301 | RadCon Hold   | Mon 7/25/11        | Tue 7/26/11       | SOC               |                      |                    | N     |         |          |                |


| ID  |  | Task Name   | Start              | Finish              | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|--|---|--------------------|---------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 302 |  | install exit beam pipe in magnet                  | Tue 7/26/11        | Tue 7/26/11         | SOC               |                      |                    | N     |         |          |                |
| 303 |  | install shielding between target and magnet       | Wed 7/27/11        | Thu 7/28/11         |                   |                      |                    | N     |         |          |                |
| 304 |  | install target chamber into chamber support       | Fri 7/29/11        | Fri 7/29/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 305 |  | roll septum/target platform into position         | Mon 8/1/11         | Mon 8/1/11          | SOC               |                      |                    | N     |         |          |                |
| 306 |  | lower and position septum platform                | Tue 8/2/11         | Tue 8/2/11          | SOC               |                      |                    | N     |         |          |                |
| 307 |  | install catwalk on right access platform          | Wed 8/3/11         | Wed 8/3/11          | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 308 |  | install upper platform stairs                     | Thu 8/4/11         | Thu 8/4/11          | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 309 |  |   |                    |                     |                   |                      |                    |       |         |          |                |
| 310 |  | install target dewar and stand                    | Fri 8/5/11         | Fri 8/5/11          | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 311 |  | connect dewar controls                            | Mon 8/8/11         | Tue 8/9/11          | SOC               |                      |                    | N     |         |          |                |
| 312 |  | install dewar U tubes and return lines            | Wed 8/10/11        | Thu 8/11/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 313 |  | install beam lines                                | Fri 8/12/11        | Fri 8/12/11         | SOC               |                      |                    | N     |         |          |                |
| 314 |  | install Helium bags                               | Mon 8/15/11        | Mon 8/15/11         | SOC               |                      |                    | N     |         |          |                |
| 315 |  | install target vacuum pump power                  | Tue 8/16/11        | Wed 8/17/11         |                   |                      |                    | N     |         |          |                |
| 316 |  | install target vacuum pump plumbing               | Thu 8/18/11        | Tue 8/23/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 317 |  | install target vacuum system instr. and controls  | Wed 8/24/11        | Fri 8/26/11         | SOC               |                      |                    | N     |         |          |                |
| 318 |  | milestone for moving magnet to the Hall           | Thu 9/1/11         | Thu 9/1/11          |                   |                      |                    |       |         |          |                |
| 319 |  |   |                    |                     |                   |                      |                    |       |         |          |                |
| 320 |  | <b>re-assemble target assembly in Hall</b>        | <b>Thu 9/1/11</b>  | <b>Thu 9/15/11</b>  |                   |                      |                    |       |         |          |                |
| 321 |  | move target parts to Hall                         | Thu 9/1/11         | Thu 9/1/11          | 3                 | A-08-017-T           | 1                  |       |         |          |                |
| 322 |  | install chamber into rotating support ring        | Fri 9/2/11         | Fri 9/2/11          | 3                 | A-08-017-T           | 1                  |       |         |          |                |
| 323 |  | install shield in chamber                         | Tue 9/6/11         | Tue 9/6/11          | 3                 | A-08-017-T           | 1                  |       |         |          |                |
| 324 |  | install magnet into chamber                       | Wed 9/7/11         | Wed 9/7/11          | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 325 |  | align magnet in chamber (check as found)          | Thu 9/8/11         | Thu 9/8/11          | SOC               |                      |                    | y     |         |          |                |
| 326 |  | install refrigerator                              | Fri 9/9/11         | Fri 9/9/11          | SOC               |                      |                    |       |         |          |                |
| 327 |  | install target and refrig. Inst, and controls     | Mon 9/12/11        | Tue 9/13/11         | SOC               |                      |                    | N     |         |          |                |
| 328 |  | test magnet rotation system                       | Wed 9/14/11        | Wed 9/14/11         | SOC               |                      |                    | N     |         |          |                |
| 329 |  | Ops software support                              | Thu 9/15/11        | Thu 9/15/11         | OPS               |                      |                    |       |         |          |                |
| 330 |  | ops check motion mechanism                        | Thu 9/15/11        | Thu 9/15/11         | SOC               |                      |                    |       |         |          |                |
| 331 |  |   |                    |                     |                   |                      |                    |       |         |          |                |
| 332 |  | <b>install target assembly on pivot</b>           | <b>Fri 9/16/11</b> | <b>Fri 11/18/11</b> |                   |                      |                    |       |         |          |                |
| 333 |  | install refrigerator pump on upper target balcony | Fri 9/16/11        | Fri 9/16/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 334 |  | roll septum/target platform into position         | Mon 9/19/11        | Mon 9/19/11         | SOC               |                      |                    | N     |         |          |                |
| 335 |  | lower and position septum platform                | Tue 9/20/11        | Tue 9/20/11         | SOC               |                      |                    | N     |         |          |                |
| 336 |  | align septum magnet                               | Wed 9/21/11        | Thu 9/22/11         | SOC               |                      |                    | y     |         |          |                |
| 337 |  | align target chamber                              | Fri 9/23/11        | Mon 9/26/11         | SOC               |                      |                    | y     |         |          |                |
| 338 |  | align magnet in chamber (check as found)          | Tue 9/27/11        | Tue 9/27/11         | SOC               |                      |                    | y     |         |          |                |
| 339 |  | final alignment of Dump                           | Wed 9/28/11        | Fri 9/30/11         | SOC               |                      |                    | y     |         |          |                |
| 340 |  | both spectrometers to 12.5 deg                    | Mon 10/3/11        | Mon 10/3/11         | SOC               |                      |                    | N     |         |          |                |
| 341 |  | install catwalk on right access platform          | Mon 10/3/11        | Mon 10/3/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 342 |  | survey both spectrometers                         | Tue 10/4/11        | Tue 10/4/11         | SOC               |                      |                    |       |         |          |                |
| 343 |  | install upper platform stairs                     | Tue 10/4/11        | Tue 10/4/11         | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 344 |  | install beam lines                                | Wed 10/5/11        | Wed 10/5/11         | SOC               |                      |                    | N     |         |          |                |



| ID  | Task Name  | Start               | Finish             | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|--|---------------------|--------------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 345 | align beam lines                                 | Thu 10/6/11         | Thu 10/6/11        | SOC               |                      |                    | y     |         |          |                |
| 346 | install Helium bags                              | Fri 10/7/11         | Fri 10/7/11        | SOC               |                      |                    | N     |         |          |                |
| 347 | install target vacuum pump power                 | Mon 10/10/11        | Wed 10/12/11       |                   |                      |                    | N     |         |          |                |
| 348 | install target vacuum pump plumbing              | Thu 10/13/11        | Fri 10/14/11       | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 349 | install target vacuum system instr. and controls | Mon 10/17/11        | Tue 10/18/11       | SOC               |                      |                    | N     |         |          |                |
| 350 | connect target vacuum system                     | Wed 10/19/11        | Fri 10/21/11       |                   |                      |                    | N     |         |          |                |
| 351 | leak check target vacuum system                  | Mon 10/24/11        | Tue 10/25/11       | SOC               |                      |                    | N     |         |          |                |
| 352 | install target chamber windows                   | Wed 10/26/11        | Wed 10/26/11       | SOC               |                      |                    | N     |         |          |                |
| 353 | pump down chamber                                | Thu 10/27/11        | Fri 10/28/11       | SOC               |                      |                    | N     |         |          |                |
| 354 | leak check chamber                               | Mon 10/31/11        | Mon 10/31/11       | SOC               |                      |                    | N     |         |          |                |
| 355 | insert target refrigerator                       | Tue 11/1/11         | Thu 11/3/11        | 3                 | A-08-017-T           | 1                  | N     |         |          |                |
| 356 | sting dewar to refrig and refrig to target       | Fri 11/4/11         | Fri 11/4/11        | SOC               |                      |                    | N     |         |          |                |
| 357 | pump and purge target cryo system                | Mon 11/7/11         | Tue 11/8/11        | SOC               |                      |                    | N     |         |          |                |
| 358 | fill dewar                                       | Wed 11/9/11         | Fri 11/11/11       | SOC               |                      |                    | N     |         |          |                |
| 359 | cool down target cryo system                     | Mon 11/14/11        | Tue 11/15/11       | SOC               |                      |                    | N     |         |          |                |
| 360 | test target refrigerator                         | Tue 11/15/11        | Wed 11/16/11       | SOC               |                      |                    | N     |         |          |                |
| 361 | ops check target system                          | Thu 11/17/11        | Fri 11/18/11       | SOC               |                      |                    | N     |         |          |                |
| 362 | software checkout and ops check                  | Mon 10/31/11        | Fri 11/4/11        | OPS               |                      |                    |       |         |          |                |
| 363 |  |                     |                    |                   |                      |                    |       |         |          |                |
| 364 | <b>outages</b>                                   | <b>Fri 5/20/11</b>  | <b>Mon 6/6/11</b>  |                   |                      |                    |       |         |          |                |
| 365 | May power outage Saturday                        | Fri 5/20/11         | Mon 5/23/11        |                   |                      |                    |       |         |          |                |
| 366 | June power outage Saturday                       | Fri 6/3/11          | Mon 6/6/11         |                   |                      |                    |       |         |          |                |
| 367 |  |                     |                    |                   |                      |                    |       |         |          |                |
| 368 | <b>end stuff</b>                                 | <b>Mon 10/31/11</b> | <b>Fri 12/9/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 369 | inspect beam dump as requested by RADCON         | Mon 10/31/11        | Mon 10/31/11       | SOC               |                      |                    |       |         |          |                |
| 370 | final removal                                    | Mon 10/31/11        | Fri 11/11/11       | SOC               |                      |                    | N     |         |          |                |
| 371 | start power supplies                             | Mon 11/7/11         | Tue 11/8/11        | SOC               |                      |                    | N     |         |          |                |
| 372 | cleanup  | Mon 10/31/11        | Fri 11/11/11       | SOC               |                      |                    | N     |         |          |                |
| 373 | hot check out checklist                          | Thu 11/10/11        | Thu 11/10/11       | SOC               |                      |                    | N     |         |          |                |
| 374 | hot checkout                                     | Thu 11/10/11        | Thu 11/10/11       |                   |                      |                    |       |         |          |                |
| 375 | restore beam                                     | Tue 11/15/11        | Tue 11/15/11       | SOC               |                      |                    | N     |         |          |                |
| 376 | final checklist                                  | Thu 11/17/11        | Thu 11/17/11       | SOC               |                      |                    | N     |         |          |                |
| 377 | begin commisioning                               | Fri 11/18/11        | Fri 11/18/11       | OPS               |                      |                    | N     |         |          |                |
| 378 | commisioning                                     | Fri 11/18/11        | Thu 12/8/11        |                   |                      |                    |       |         |          |                |
| 379 | experiment start                                 | Fri 12/9/11         | Fri 12/9/11        |                   |                      |                    |       |         |          |                |
| 380 |  |                     |                    |                   |                      |                    |       |         |          |                |
| 381 |  |                     |                    |                   |                      |                    |       |         |          |                |
| 382 | <b>stuff to do</b>                               | <b>Mon 5/16/11</b>  | <b>Wed 6/29/11</b> | <b>XXXXXX</b>     |                      |                    |       |         |          |                |
| 383 | grease bogies                                    | Mon 6/27/11         | Tue 6/28/11        | SOC               |                      |                    | N     |         |          |                |
| 384 | grease central bearing                           | Wed 6/29/11         | Wed 6/29/11        | SOC               |                      |                    | N     |         |          |                |
| 385 | install water manifold on upper LCW              | Mon 5/16/11         | Mon 5/16/11        |                   |                      |                    | N     |         |          |                |
| 386 | install water manifold on PS balconies           | Mon 5/16/11         | Mon 5/16/11        |                   |                      |                    | N     |         |          |                |
| 387 | install new guards and heaters                   | Mon 5/16/11         | Mon 5/16/11        |                   |                      |                    | N     |         |          |                |


| ID  | Task Name   | Start       | Finish      | Risk code pre THA | Task Hazard Analysis | Risk code post THA | Atlis | HA list | Hot Work | OSP, lift plan |
|-----|---|-------------|-------------|-------------------|----------------------|--------------------|-------|---------|----------|----------------|
| 388 | complete BB rigid water lines                         | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 389 | calibrate LL meters                                   | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 390 | warm up Q-1 magnets                                   | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 391 | de-sting Q-1 magnets                                  | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 392 | rework leads on left Q1                               | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 393 | clean out cable trays                                 | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 394 | install manual flow meters on Q2/Q3                   | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 395 | grease shield house doors                             | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 396 | re-insulate warm return lines                         | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 397 | repair leaks in exit beam pipe                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 398 | install DP gauges on LCW system                       | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 399 | install DP gauge on BB water system                   | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 400 | new lead guards on Q2/Q3                              | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 401 | new lead guards on Dipoles                            | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 402 | new lead guards on Q1s                                | Mon 5/16/11 | Mon 5/16/11 | SOC               |                      |                    | N     |         |          |                |
| 403 | Lt Q1 power supply maintenance                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 404 | Lt Q2 power supply maintenance                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 405 | Lt Dipole power supply maintenance                    | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 406 | Rt Q1 power supply maintenance                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 407 | Rt Q2 power supply maintenance                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 408 | Rt Dipole power supply maintenance                    | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 409 | Rt Q3 power supply maintenance                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 410 | repair right transfer line                            | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 411 | replace left Q2 016 weka valve                        | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 412 | remove maintenance jacks from both spectrometers      | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 413 | finish vacuum line extension on Rt Q3                 | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 414 | visual inspection of exit BP diffuser                 | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 415 | Upgrade/ reinforce BB support arm and extensions      | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 416 | Rework PHPK cryo cans for pivot distribution          | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 417 | modify and install stairs                             | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    | N     |         |          |                |
| 418 | install local valve controler to exit beam pipe valve | Mon 5/16/11 | Mon 5/16/11 |                   |                      |                    |       |         |          |                |







survey holes

















| Duration        | Work           | Resource Names    | May 2011   |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
|-----------------|----------------|-------------------|------------|---|---|---|---|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|---|---|---|--|
|                 |                |                   | May 8, '11 |   |   |   |   |    |    | May 15, '11 |    |    |    |    |    |    | May 22, '11 |    |    |    |    |    |    | May 29, '11 |    |    |    |    |    |   |   |   |  |
|                 |                |                   | 5          | 6 | 7 | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17 | 18 | 19          | 20 | 21 | 22 | 23 | 24 | 25 | 26          | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days?         | 32 hrs         | H-A MECH TECH,TAF |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 16 hrs         | H-A MECH TECH,TAF |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 16 hrs         | H-A MECH TECH,TAF |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days?         | 16 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days?         | 16 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days?         | 16 hrs         | ELECTRICIAN (TECH |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 4 days?         | 64 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 3 days?         | 24 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 0 days?         | 0 hrs          |                   |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
|                 |                |                   |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| <b>10 days?</b> | <b>112 hrs</b> |                   |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day           | 16 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day           | 16 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day           | 16 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days?         | 16 hrs         | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | OPS SOFTWARE      |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
|                 |                |                   |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| <b>46 days?</b> | <b>536 hrs</b> |                   |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | TARGET GROUP TEC  |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days          | 32 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 2 days          | 32 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 16 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 3 days?         | 48 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 16 hrs         | MECH ALIGN TECH[2 |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?          | 8 hrs          | H-A MECH TECH     |            |   |   |   |   |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |




| Duration | Work  | Resource Names | May 2011   |   |   |   |   |    |   |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
|----------|-------|----------------|------------|---|---|---|---|----|---|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|---|---|---|--|
|          |       |                | May 8, '11 |   |   |   |   |    |   | May 15, '11 |    |    |    |    |    |    | May 22, '11 |    |    |    |    |    |    | May 29, '11 |    |    |    |    |    |   |   |   |  |
|          |       |                | 5          | 6 | 7 | 8 | 9 | 10 | 11  | 12          | 13 | 14 | 15 | 16 | 17 | 18 | 19          | 20 | 21 | 22 | 23 | 24 | 25 | 26          | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | complete BB rigid water lines                         |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | calibrate LL meters                                   |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | warm up Q-1 magnets                                   |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | de-sting Q-1 magnets                                  |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | rework leads on left Q1                               |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | clean out cable trays                                 |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | install manual flow meters on Q2/Q3                   |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | grease shield house doors                             |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | re-insulate warm return lines                         |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | repair leaks in exit beam pipe                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | install DP gauges on LCW system                       |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | install DP gauge on BB water system                   |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | new lead guards on Q2/Q3                              |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | new lead guards on Dipoles                            |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | new lead guards on Q1s                                |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Lt Q1 power supply maintenance                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Lt Q2 power supply maintenance                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Lt Dipole power supply maintenance                    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Rt Q1 power supply maintenance                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Rt Q2 power supply maintenance                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Rt Dipole power supply maintenance                    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Rt Q3 power supply maintenance                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | repair right transfer line                            |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | replace left Q2 016 weka valve                        |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | remove maintenance jacks from both spectrometers      |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | finish vacuum line extension on Rt Q3                 |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | visual inspection of exit BP diffuser                 |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Upgrade/ reinforce BB support arm and extensions      |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | Rework PHPK cryo cans for pivot distribution          |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | modify and install stairs                             |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |
| 1 day?   | 0 hrs |                |            |   |   |   |   |    | install local valve controler to exit beam pipe valve |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |   |   |   |  |














| June 2011  |   |   |   |   |   |             |    |    |    |    |    | June 2011   |    |    |    |    |    |             |    |    |    |    |    | June 2011  |    |    |   |   |   |             |   |   |   |   |   | June 2011 |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|------------|---|---|---|---|---|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|------------|----|----|---|---|---|-------------|---|---|---|---|---|-----------|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Jun 5, '11 |   |   |   |   |   | Jun 12, '11 |    |    |    |    |    | Jun 19, '11 |    |    |    |    |    | Jun 26, '11 |    |    |    |    |    | Jul 3, '11 |    |    |   |   |   | Jul 10, '11 |   |   |   |   |   |           |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 4          | 5 | 6 | 7 | 8 | 9 | 10          | 11 | 12 | 13 | 14 | 15 | 16          | 17 | 18 | 19 | 20 | 21 | 22          | 23 | 24 | 25 | 26 | 27 | 28         | 29 | 30 | 1 | 2 | 3 | 4           | 5 | 6 | 7 | 8 | 9 | 10        | 11 | 12 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|            |   |   |   |   |   |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |            |    |    |   |   |   |             |   |   |   |   |   |           |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

Fansler, H-A MECH TECH






| June 2011  |   |   |   |   |   |             |    |    |    |    |    | June 2011   |    |    |    |    |    |             |    |    |    |    |    | June 2011  |    |    |   |   |   |             |   |   |   |   |   | June 2011 |    |    |  |  |  |  |  |  |  |  |  |
|------------|---|---|---|---|---|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|------------|----|----|---|---|---|-------------|---|---|---|---|---|-----------|----|----|--|--|--|--|--|--|--|--|--|
| Jun 5, '11 |   |   |   |   |   | Jun 12, '11 |    |    |    |    |    | Jun 19, '11 |    |    |    |    |    | Jun 26, '11 |    |    |    |    |    | Jul 3, '11 |    |    |   |   |   | Jul 10, '11 |   |   |   |   |   |           |    |    |  |  |  |  |  |  |  |  |  |
| 4          | 5 | 6 | 7 | 8 | 9 | 10          | 11 | 12 | 13 | 14 | 15 | 16          | 17 | 18 | 19 | 20 | 21 | 22          | 23 | 24 | 25 | 26 | 27 | 28         | 29 | 30 | 1 | 2 | 3 | 4           | 5 | 6 | 7 | 8 | 9 | 10        | 11 | 12 |  |  |  |  |  |  |  |  |  |
|            |   |   |   |   |   |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |            |    |    |   |   |   |             |   |   |   |   |   |           |    |    |  |  |  |  |  |  |  |  |  |




| June 2011  |   |   |   |   |   |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |            |    |    |   |   |   |     |   |   |   |   |   |    |    |    |  |  |  |  |  |  |  |  |
|------------|---|---|---|---|---|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|------------|----|----|---|---|---|-----|---|---|---|---|---|----|----|----|--|--|--|--|--|--|--|--|
| Jun 5, '11 |   |   |   |   |   | Jun 12, '11 |    |    |    |    |    | Jun 19, '11 |    |    |    |    |    | Jun 26, '11 |    |    |    |    |    | Jul 3, '11 |    |    |   |   |   | Jul |   |   |   |   |   |    |    |    |  |  |  |  |  |  |  |  |
| 4          | 5 | 6 | 7 | 8 | 9 | 10          | 11 | 12 | 13 | 14 | 15 | 16          | 17 | 18 | 19 | 20 | 21 | 22          | 23 | 24 | 25 | 26 | 27 | 28         | 29 | 30 | 1 | 2 | 3 | 4   | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |  |  |  |  |  |  |  |  |
|            |   |   |   |   |   |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |            |    |    |   |   |   |     |   |   |   |   |   |    |    |    |  |  |  |  |  |  |  |  |


| July 2011 |    |    |    |    |    |    | July 2011   |    |    |    |    |    |    | July 2011 |             |    |    |    |    |    | July 2011 |   |   |   |   |   |   | August 2011 |   |            |   |    |    |    |    |    |    |    |    |    |    |    |             |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|-----------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-----------|-------------|----|----|----|----|----|-----------|---|---|---|---|---|---|-------------|---|------------|---|----|----|----|----|----|----|----|----|----|----|----|-------------|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 10, '11   | 13 | 14 | 15 | 16 | 17 | 18 | Jul 17, '11 | 19 | 20 | 21 | 22 | 23 | 24 | 25        | Jul 24, '11 | 26 | 27 | 28 | 29 | 30 | 31        | 1 | 2 | 3 | 4 | 5 | 6 | 7           | 8 | Aug 7, '11 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | Aug 14, '11 | 15 | 16 | 17 | 18 | 19 | 20 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|           |    |    |    |    |    |    |             |    |    |    |    |    |    |           |             |    |    |    |    |    |           |   |   |   |   |   |   |             |   |            |   |    |    |    |    |    |    |    |    |    |    |    |             |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

CH ALIGN TECH[200%]  
 CH ALIGN TECH[200%]












| July 2011   |    |    |    |    |             |    |    |    |    | July 2011   |    |    |    |    |             |    |    |    |   | July 2011  |   |   |   |   |             |   |   |    |    | July 2011 |    |    |    |    |    |    |    |    |  | July 2011 |  |  |  |  |  |  |  |  |  | August 2011 |  |  |  |  |  |  |  |  |  |
|-------------|----|----|----|----|-------------|----|----|----|----|-------------|----|----|----|----|-------------|----|----|----|---|------------|---|---|---|---|-------------|---|---|----|----|-----------|----|----|----|----|----|----|----|----|--|-----------|--|--|--|--|--|--|--|--|--|-------------|--|--|--|--|--|--|--|--|--|
| Jul 10, '11 |    |    |    |    | Jul 17, '11 |    |    |    |    | Jul 24, '11 |    |    |    |    | Jul 31, '11 |    |    |    |   | Aug 7, '11 |   |   |   |   | Aug 14, '11 |   |   |    |    |           |    |    |    |    |    |    |    |    |  |           |  |  |  |  |  |  |  |  |  |             |  |  |  |  |  |  |  |  |  |
| 13          | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23          | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2          | 3 | 4 | 5 | 6 | 7           | 8 | 9 | 10 | 11 | 12        | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 |  |           |  |  |  |  |  |  |  |  |  |             |  |  |  |  |  |  |  |  |  |
|             |    |    |    |    |             |    |    |    |    |             |    |    |    |    |             |    |    |    |   |            |   |   |   |   |             |   |   |    |    |           |    |    |    |    |    |    |    |    |  |           |  |  |  |  |  |  |  |  |  |             |  |  |  |  |  |  |  |  |  |







| July 2011    |    |    |    |    |    |    |    |    |    |              |    |    |    |    |              |    |    |    |   |   |              |   |   |   |   |               |   |    |    |    | August 2011    |    |    |    |    |    |    |    |  |  |  |  |
|--------------|----|----|----|----|----|----|----|----|----|--------------|----|----|----|----|--------------|----|----|----|---|---|--------------|---|---|---|---|---------------|---|----|----|----|----------------|----|----|----|----|----|----|----|--|--|--|--|
| July 10, '11 |    |    |    |    |    |    |    |    |    | July 17, '11 |    |    |    |    | July 24, '11 |    |    |    |   |   | July 31, '11 |   |   |   |   | August 7, '11 |   |    |    |    | August 14, '11 |    |    |    |    |    |    |    |  |  |  |  |
| 13           | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23           | 24 | 25 | 26 | 27 | 28           | 29 | 30 | 31 | 1 | 2 | 3            | 4 | 5 | 6 | 7 | 8             | 9 | 10 | 11 | 12 | 13             | 14 | 15 | 16 | 17 | 18 | 19 | 20 |  |  |  |  |
|              |    |    |    |    |    |    |    |    |    |              |    |    |    |    |              |    |    |    |   |   |              |   |   |   |   |               |   |    |    |    |                |    |    |    |    |    |    |    |  |  |  |  |







| Aug 21, '11 |    |    |    |    |    |    | Aug 28, '11 |    |    |    |   |   | Sep 4, '11 |   |   |   |   | September 11, '11 |   |    |    |    | Sep 18, '11 |    |    |    |    | Sep 25, '11 |    |    |    |    |    |    |    |    |    |    |  |  |
|-------------|----|----|----|----|----|----|-------------|----|----|----|---|---|------------|---|---|---|---|-------------------|---|----|----|----|-------------|----|----|----|----|-------------|----|----|----|----|----|----|----|----|----|----|--|--|
| 21          | 22 | 23 | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2 | 3          | 4 | 5 | 6 | 7 | 8                 | 9 | 10 | 11 | 12 | 13          | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 |  |  |
|             |    |    |    |    |    |    |             |    |    |    |   |   |            |   |   |   |   |                   |   |    |    |    |             |    |    |    |    |             |    |    |    |    |    |    |    |    |    |    |  |  |








| Aug 21, '11 |    |    |    |    |    |    | Aug 28, '11 |    |    |    |   | Sep 4, '11 |   |   |   |   | September 2011 |   |   |    |    |    |    | Sep 18, '11 |    |    |    | Sep 25, '11 |    |    |    |    |    |    |    |    |    |    |  |  |  |  |  |  |
|-------------|----|----|----|----|----|----|-------------|----|----|----|---|------------|---|---|---|---|----------------|---|---|----|----|----|----|-------------|----|----|----|-------------|----|----|----|----|----|----|----|----|----|----|--|--|--|--|--|--|
| 21          | 22 | 23 | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2          | 3 | 4 | 5 | 6 | 7              | 8 | 9 | 10 | 11 | 12 | 13 | 14          | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 |  |  |  |  |  |  |
|             |    |    |    |    |    |    |             |    |    |    |   |            |   |   |   |   |                |   |   |    |    |    |    |             |    |    |    |             |    |    |    |    |    |    |    |    |    |    |  |  |  |  |  |  |












| Aug 21, '11 |    |    |    |    |    |    | Aug 28, '11 |    |    |    |   |   |   | Sep 4, '11 |   |   |   |   |   |    | Sep 11, '11 |    |    |    |    |    |    | Sep 18, '11 |    |    |    |    |    |    | Sep 25, '11 |    |    |    |  |  |  |  |
|-------------|----|----|----|----|----|----|-------------|----|----|----|---|---|---|------------|---|---|---|---|---|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|--|--|--|--|
| 21          | 22 | 23 | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2 | 3 | 4          | 5 | 6 | 7 | 8 | 9 | 10 | 11          | 12 | 13 | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24 | 25          | 26 | 27 | 28 |  |  |  |  |
|             |    |    |    |    |    |    |             |    |    |    |   |   |   |            |   |   |   |   |   |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |  |  |  |  |

| October 2011 |            |   |   |   |   |   |   |            |   |   |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |   |   |   |   |   |   |  |
|--------------|------------|---|---|---|---|---|---|------------|---|---|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|---|---|---|---|---|---|--|
| 11           | Oct 2, '11 |   |   |   |   |   |   | Oct 9, '11 |   |   |    |    |    |    | Oct 16, '11 |    |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    |    | Oct 30, '11 |    |    |    |   |   |   |   |   |   |  |
| 29           | 30         | 1 | 2 | 3 | 4 | 5 | 6 | 7          | 8 | 9 | 10 | 11 | 12 | 13 | 14          | 15 | 16 | 17 | 18 | 19 | 20 | 21          | 22 | 23 | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |  |
|              |            |   |   |   |   |   |   |            |   |   |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |   |   |   |   |   |   |  |

| October 2011 |    |            |   |   |   |   |   |            |   |   |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |   |   |   |   |   |   |  |  |  |
|--------------|----|------------|---|---|---|---|---|------------|---|---|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|----|---|---|---|---|---|---|--|--|--|
| 11           |    | Oct 2, '11 |   |   |   |   |   | Oct 9, '11 |   |   |    |    |    | Oct 16, '11 |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    | Oct 30, '11 |    |    |    |    |    |    |   |   |   |   |   |   |  |  |  |
| 29           | 30 | 1          | 2 | 3 | 4 | 5 | 6 | 7          | 8 | 9 | 10 | 11 | 12 | 13          | 14 | 15 | 16 | 17 | 18 | 19          | 20 | 21 | 22 | 23 | 24 | 25          | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |  |  |  |
|              |    |            |   |   |   |   |   |            |   |   |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |   |   |   |   |   |   |  |  |  |

| October 2011 |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |  |
|--------------|----|------------|---|---|---|---|---|------------|---|---|---|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|----|----|---|---|---|---|---|---|--|
|              |    | Oct 2, '11 |   |   |   |   |   | Oct 9, '11 |   |   |   |    |    | Oct 16, '11 |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    | Oct 30, '11 |    |    |    |    |    |    |    |   |   |   |   |   |   |  |
| 11           | 29 | 30         | 1 | 2 | 3 | 4 | 5 | 6          | 7 | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24          | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |  |
|              |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |  |




| October 2011 |    |            |   |   |   |   |   |   |            |   |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |   |   |   |   |   |   |
|--------------|----|------------|---|---|---|---|---|---|------------|---|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|---|---|---|---|---|---|
| 11           |    | Oct 2, '11 |   |   |   |   |   |   | Oct 9, '11 |   |    |    |    |    |    | Oct 16, '11 |    |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    |    | Oct 30, '11 |    |    |   |   |   |   |   |   |
| 29           | 30 | 1          | 2 | 3 | 4 | 5 | 6 | 7 | 8          | 9 | 10 | 11 | 12 | 13 | 14 | 15          | 16 | 17 | 18 | 19 | 20 | 21 | 22          | 23 | 24 | 25 | 26 | 27 | 28 | 29          | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |
|              |    |            |   |   |   |   |   |   |            |   |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |   |   |   |   |   |   |




| October 2011 |    |            |   |   |   |   |   |   |            |   |   |    |    |    |    |             |         |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |   |   |   |   |   |   |  |
|--------------|----|------------|---|---|---|---|---|---|------------|---|---|----|----|----|----|-------------|---------|----|----|----|----|----|-------------|----|----|----|----|----|----|-------------|----|----|----|---|---|---|---|---|---|--|
|              |    | Oct 2, '11 |   |   |   |   |   |   | Oct 9, '11 |   |   |    |    |    |    | Oct 16, '11 |         |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    |    | Oct 30, '11 |    |    |    |   |   |   |   |   |   |  |
| 11           | 29 | 30         | 1 | 2 | 3 | 4 | 5 | 6 | 7          | 8 | 9 | 10 | 11 | 12 | 13 | 14          | 15      | 16 | 17 | 18 | 19 | 20 | 21          | 22 | 23 | 24 | 25 | 26 | 27 | 28          | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |  |
|              |    |            |   |   |   |   |   |   |            |   |   |    |    |    |    |             |         |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |   |   |   |   |   |   |  |
|              |    |            |   |   |   |   |   |   |            |   |   |    |    |    |    |             | Fansler |    |    |    |    |    |             |    |    |    |    |    |    |             |    |    |    |   |   |   |   |   |   |  |



| October 2011 |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |  |
|--------------|----|------------|---|---|---|---|---|------------|---|---|---|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|----|----|---|---|---|---|---|---|--|
|              |    | Oct 2, '11 |   |   |   |   |   | Oct 9, '11 |   |   |   |    |    | Oct 16, '11 |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    | Oct 30, '11 |    |    |    |    |    |    |    |   |   |   |   |   |   |  |
| 11           | 29 | 30         | 1 | 2 | 3 | 4 | 5 | 6          | 7 | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24          | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |  |
|              |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |  |





| October 2011 |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |
|--------------|----|------------|---|---|---|---|---|------------|---|---|---|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|-------------|----|----|----|----|----|----|----|---|---|---|---|---|---|
|              |    | Oct 2, '11 |   |   |   |   |   | Oct 9, '11 |   |   |   |    |    | Oct 16, '11 |    |    |    |    |    | Oct 23, '11 |    |    |    |    |    | Oct 30, '11 |    |    |    |    |    |    |    |   |   |   |   |   |   |
| 11           | 29 | 30         | 1 | 2 | 3 | 4 | 5 | 6          | 7 | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17 | 18          | 19 | 20 | 21 | 22 | 23 | 24          | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 1 | 2 | 3 | 4 | 5 | 6 |
|              |    |            |   |   |   |   |   |            |   |   |   |    |    |             |    |    |    |    |    |             |    |    |    |    |    |             |    |    |    |    |    |    |    |   |   |   |   |   |   |

| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    |    |    |    |    |  |  |  |  |  |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|----|----|----|----|--|--|--|--|--|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |    |    |    |    |  |  |  |  |  |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |  |  |  |  |  |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |    |    |    |    |  |  |  |  |  |





| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    |    |    |    |    |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|----|----|----|----|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |    |    |    |    |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |    |    |    |    |

FTWARE




| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | December 2011 |    |    |    |    |            |    |    |    |   |             |   |   |   |   |   |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|------------|----|----|----|---|-------------|---|---|---|---|---|---|---|----|----|----|----|----|----|--|--|--|--|--|--|--|--|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11 |    |    |    |   | Dec 11, '11 |   |   |   |   |   |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27         | 28 | 29 | 30 | 1 | 2           | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |  |  |  |  |  |  |  |  |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |            |    |    |    |   |             |   |   |   |   |   |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |

| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    | November 2011 |    |    |    |  |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|---------------|----|----|----|--|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |               |    |    |    |  |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12            | 13 | 14 | 15 |  |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |               |    |    |    |  |

| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    |    |    |    |    |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|----|----|----|----|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |    |    |    |    |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |    |    |    |    |

| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |  |  |  |  |  |  |  |  |  |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |





| November 2011 |   |   |    |    |             |    |    |    |    |             |    |    |    |    | November 2011 |    |    |    |    | November 2011 |    |    |    |   | November 2011 |   |   |   |   | November 2011 |   |   |    |    |    |    |    |    |
|---------------|---|---|----|----|-------------|----|----|----|----|-------------|----|----|----|----|---------------|----|----|----|----|---------------|----|----|----|---|---------------|---|---|---|---|---------------|---|---|----|----|----|----|----|----|
| Nov 6, '11    |   |   |    |    | Nov 13, '11 |    |    |    |    | Nov 20, '11 |    |    |    |    | Nov 27, '11   |    |    |    |    | Dec 4, '11    |    |    |    |   | Dec 11, '11   |   |   |   |   |               |   |   |    |    |    |    |    |    |
| 7             | 8 | 9 | 10 | 11 | 12          | 13 | 14 | 15 | 16 | 17          | 18 | 19 | 20 | 21 | 22            | 23 | 24 | 25 | 26 | 27            | 28 | 29 | 30 | 1 | 2             | 3 | 4 | 5 | 6 | 7             | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
|               |   |   |    |    |             |    |    |    |    |             |    |    |    |    |               |    |    |    |    |               |    |    |    |   |               |   |   |   |   |               |   |   |    |    |    |    |    |    |