













































































































ID		Task Mode	Task Name	Duration	Start
1			<b>SBS Installation Schedule</b>	<b>256 days?</b>	<b>Mon 9/21</b>
2			<i>Milestones</i>	<b>254 days</b>	<b>Mon 9/21</b>
3			Post Beam Checklist - Installation Begins	0 days	Mon 9/21
4			Turn Off LCW Supply to Hall (need to be coordinated with other halls)	0 days	Mon 9/21
5			Turn Main LCW System Back On (coordinate with C. Jones)	0 days	Fri 10/2
6			LCW Upgrade Complete	0 days	Fri 10/23
7			PREX/CREX Removal Complete - Power Upgrade Work Can Begin (inside the Hall)	0 days	Mon 11/23
8			RHRS Decommissioning Complete - Replacement of Main AHU Begins	0 days	Tue 2/16
9			Prepare Initial Set of Equipment Racks for Transporting to Hall (not involved in testing)	0 days	Fri 3/12
10			Begin Connecting Electronics in Upstream Bunker (Collaboration)	0 days	Fri 4/9
11			Remaining Big Bite Equipment Ready to Transport to Hall	0 days	Tue 5/25
12			Begin Cool Down of LHRS	0 days	Tue 6/1
13			Remaining SBS Equipment Ready to Transport to Hall	0 days	Fri 6/4
14			Connect Electronics in Big Bite Equipment Racks (Collaboration)	0 days	Mon 6/21
15			Begin Connecting HCAL Electronics - Detector End (collaboration)	0 days	Fri 8/13
16			Begin Connecting GeN-RP Electronic - Detector End	0 days	Fri 8/13
17			Complete Pre-Beam Checklist - Installation Complete	0 days	Thu 9/30
18			<i>Preliminaries</i>	<b>19 days</b>	<b>Mon 9/21</b>
19			Post Beam Checklist - Installation Begins	0 days	Mon 9/21
20			RADCON Survey / Hold Around Pivot	19 days	Mon 9/21
21			<i>FML Work List (maintained by FML)</i>	<b>117 days</b>	<b>Mon 9/21</b>
22			LCW Pressure Sensor	5 days	Fri 10/2
23			Various Water Leak Repairs	40 days	Fri 10/9


























Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
24	✓		Hall A 2MVA Power Upgrade	20 days	Tue 12/8
25	✓		Electrical Retrofits Due to Detector Rotation	9 days	Tue 1/19
26	✓		Relocate ODH Monitor / Alarm System	9 days	Mon 2/1
27			HVAC Retrofits Due to Detector Rotation	10 days	Fri 2/12
28			Hall A HVAC Replacement	14 days	Mon 3/1
29			LCW Heat Exchanger [scheduling postponed]	4 days	Mon 9/21
30			Lighting Replacement [scheduling postponed]	4 days	Mon 9/21
31			Replace Obsolete XL100 Honeywell Controller [scheduling postponed]	4 days	Mon 9/21
32			Fire Safety System: Smoke Removal Fans Replacement [scheduling postponed]	4 days	Mon 9/21
33			Beam Dump Cooling Study [scheduling postponed]	4 days	Mon 9/21
34			Beam Dump Cooling Capacity Increase [scheduling postponed]	4 days	Mon 9/21
35			Nitrogen Vaporizer for Dehumidification System [scheduling postponed]	4 days	Mon 9/21
36			Fire Safety System: End Station Fire Detection and Suppression [scheduling postponed]	4 days	Mon 9/21
37			LCW Pressure Regulation (Hall B) [scheduling postponed]	4 days	Mon 9/21
38			<b><i>LCW Upgrade (has separate detailed drawings &amp; procedure)</i></b>	<b>34 days</b>	<b>Mon 9/21</b>
39	✓		Shut Off LCW Entering the Hall and Drain System	4 days	Mon 9/21
40	✓		Remove downstream (4") section of pipe that connects to arms	5 days	Fri 9/25
41	✓		Turn Off LCW Supply to Hall (need to be coordinated with other halls)	0 days	Thu 10/1
42	✓		Drain System and relieve pressure Upstream of Main (8") Valves	1 day	Fri 10/2
43	✓		Contact FML To Remove Pressure/Flow Sensors	1 day	Mon 10/5
44	✓		Remove 8" Valves	1 day	Tue 10/6
45	✓		Cut Off 90 Degree Elbows on 8" Lines	2 days	Wed 10/7
46	✓		Install New Flanges on 8" Pipes	2 days	Fri 10/9












































Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
47	✓		Install New 8" Valves	1 day	Tue 10/13
48	✓		Install 8" to 4" Manifolds	2 days	Wed 10/14
49	✓		Turn Main LCW System Back On (coordinate with C. Jones)	0 days	Thu 10/15
50	✓		Reconnect 4" LCW Lines Going to Pivot	2 days	Fri 10/16
51	✓		Position New LCW Structure and Manifold	1 day	Tue 10/20
52	✓		Weld in 4" Line Going Down to New Manifold	2 days	Wed 10/21
53	✓		Connect New Manifold to LCW System	1 day	Fri 10/23
54	✓		Disconnect & Cap Water Lines Over the Pivot Going to RHRS	3 days	Mon 10/26
55			Pressurize LCW System and Check For Leaks	1 day	Thu 10/29
56			Complete Pressure Test of New Section of LCW for Engineering Checkout	3 days	Fri 10/30
57			Document and Signoff on In-Service LCW System.	2 days	Wed 11/4
58			LCW Upgrade Complete	0 days	Thu 11/5
59			<b>Target Group Work (Target Group has details)</b>	<b>146 days</b>	<b>Mon 9/21</b>
60	✓		Warm Up Target (PREX/CREX) [anticipated]	2 days	Mon 9/21
61	✓		Bleed Up and Open Target Chamber (PREX/CREX) [anticipated]	2 days	Fri 10/16
62	✓		Complete as Found Surveys on Target and HRS (PREX/CREX) [anticipated]	3 days	Tue 10/20
63	✓		Remove Target (PREX/CREX) [anticipated]	5 days	Fri 10/23
64			Install New Turbos and Cables on Target Chamber - Hall A Tech Staff [anticipated]	3 days	Mon 4/26
65			Install Target (SBS) [scheduling postponed]	1 day	Mon 9/21
66			Complete Startup Surveys [scheduling postponed]	1 day	Mon 9/21
67			Close and Pump Down Chamber (SBS) [scheduling postponed]	1 day	Mon 9/21
68			Cool Down Target (SBS) [scheduling postponed]	1 day	Mon 9/21
69			<b>Decommission RHRS &amp; Positioning LHRS</b>	<b>196 days</b>	<b>Mon 9/21</b>

























Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
70			<b>Bleed Up Vacuum Systems</b>	<b>1 day</b>	<b>Mon 9/21</b>
74			<b>Remove PREX/CREX Equipment</b>	<b>35 days</b>	<b>Fri 10/16</b>
96			<b>Install Work Platform Around Distribution Can (removed from schedule)</b>	8 days	Tue 12/8
97			<b>Remove Right Q1 Magnet</b>	5 days	Fri 12/18
98			<b>Cryogenic Work (has a separate detailed procedure)</b>	<b>196 days</b>	<b>Mon 9/21</b>
99			Power Supply Testing and Prep Work	9 days	Mon 9/21
100			Warm Up Cryogenic System	15 days	Fri 10/2
101			Disconnect RHRS From Cryogenic System	20 days	Fri 10/23
102			Clean Up Cryogenic System	10 days	Fri 11/20
103			Begin Cool Down of LHRS	0 days	Mon 7/12
104			<b>Disconnect and Label Lines Going to RHRS (above pivot)</b>	10 days	Tue 12/8
105			<b>Remove Detectors From RHRS</b>	6 days	Tue 12/22
106			<b>Remove SAMs (LUMIs) From Exit Beam Line and Cap Opening</b>	1 day	Tue 1/12
107			<b>Remove Bridge That Connects the Two Spectrometers</b>	1 day	Wed 1/13
108			<b>Clear Floor Space and Move RHRS to ~45 Degrees</b>	20 days	Tue 12/8
109			<b>Remove Big Box Power Supply From RHRS</b>	<b>13 days</b>	<b>Tue 1/12</b>
110			Request Electrician to Disconnect Main Power to Big Box PS	4 days	Tue 1/12
111			Disconnect Water and Magnet's Leads	2 days	Tue 1/19
112			Move (Walter's) Platform Table into Position on Inside of RHRS	0.5 days	Thu 1/21
113			Remove Shielding and Handrails From RHRS Platform	0.5 days	Thu 1/21
114			Remove Big Box Power Supply From RHRS Platform	1 day	Fri 1/22
115			Reinstall RHRS Platform Handrails	0.5 days	Mon 1/25
116			Place Big Box PS into its Original Position (behind green wall)	0.5 days	Mon 1/25

















Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
117	✓		Remove Platform Table From the Hall (ask Walter where to put)	1 day	Tue 1/26
118			Request Electrician to reconnect Main Power to Big Box PS - Postponed	1 day	Wed 1/27
119			Connect Magnet Leads (Big Bite) and Water to Big Box PS - Postponed	2 days	Thu 1/28
120			<b>Move RHRS Pass Roll Up Door</b>	<b>43 days</b>	<b>Tue 1/19</b>
121			Continue Clearing Floor Space Behind Green Wall Area	13 days	Tue 1/19
122	✓		Electrical Retrofits Due to Detector Rotation	9 days	Tue 1/19
123	✓		Relocate ODH Monitor / Alarm System	9 days	Mon 2/1
124	✓		Move Small AHU (see FML work list)	10 days	Fri 2/12
125	✓		Remove Interfering Electronic Equipment Racks Behind Green Wall	4 days	Mon 2/1
126			Remove Post Underneath Pivot That Interferes With RHRS Movement	10 days	Fri 2/5
127			Move and Park RHRS Pass Roll Up Door	1 day	Fri 2/26
128			RHRS Decommissioning Complete - Replacement of Main AHU Begins	0 days	Fri 2/26
129			Replace Main HVAC Unit	14 days	Mon 3/1
130			<i>L-HRS &amp; Exit Beamline Work</i>	<b>50 days</b>	<b>Fri 3/19</b>
131			<b>Prep / LHRS Work</b>	<b>29 days</b>	<b>Fri 3/19</b>
132	✓		Clear Floor Space Needed to Move LHRS	5 days	Fri 3/19
133			Prepare Initial Set of Equipment Racks for Transporting to Hall (not involved in testing)	0 days	Thu 3/25
134	✓		Rotate L-HRS Out to ~105 for Removing Exit Beamline	1 day	Fri 3/26
135			Install Upstream Electronics Bunker and Racks	9 days	Mon 3/29
136			Install SBS Power Supply in Upstream Bunker	5 days	Fri 4/9
137			Install Power Outlets in Upstream Bunker	10 days	Fri 4/9
138			Begin Connecting Electronics in Upstream Bunker (Collaboration)	0 days	Thu 4/22
139			Install New Turbos and Cables on Target Chamber	3 days	Mon 4/26





















Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
140	✓		Remove Shielding Blocks Underneath Exit Beamline	2 days	Mon 3/29
141			<b>Exit Beamline Work</b>	<b>50 days</b>	<b>Fri 3/19</b>
142	✓		Disconnect Turbo And Instrumentation For Exit Beamline	1 day	Fri 3/19
143	✓		Remove Beamline Between Chamber and Corragated (see drawings)	2 days	Mon 3/22
144	✓		Layout Mounting Holes for Exit Beamline Tower (S&A)	2 days	Wed 3/31
145			Install Exit Beamline Tower (see procedure for alignment requirements)	10 days	Fri 4/2
146			Remove Old Support Infrastructure for Exit Beamline	10 days	Fri 4/2
147			Install New flange for Connecting Shielded Beamline (see drawings)	2 days	Fri 4/16
148			Install Turbo in New Position Along Exit Beamline (see drawings)	5 days	Fri 4/16
149	✓		Install Lower Section of Target Chamber	1 day	Fri 4/23
150			Install Isolation Valve Between Chamber and Exit Beamline	1 day	Mon 4/26
151			Assemble Correctors and Shielded Beamline Subassembly	3 days	Tue 4/27
152			Install Correctors and Shielded Beamline Subassembly on Tower	1 day	Fri 4/30
153			Check Alignment of Correctors and Shielded Beamline	3 days	Mon 5/3
154			Make Final Connections of Shielded Beamline: Chamber and Exit .	1 day	Thu 5/6
155			Install Temp Sensors on Correctors	4 days	Fri 5/7
156			Install Upper Section of Target Chamber	1 day	Thu 5/13
157			Pump Down and Leak Check Exit Beamline (ensure isolation valve is closed)	5 days	Fri 5/14
158			Complete (2A) Survey and Alignment of Correctors and Shielded Beamline	5 days	Fri 5/21
159			<b>Big Bite Equipment</b>	<b>23 days</b>	<b>Fri 5/21</b>
160			Move Big Bite Tracks From Right to Left Side of Pivot (S&A new position)	5 days	Fri 5/21
161			Install Big Bite Stand On Pivot (see procedure)	1 day	Fri 5/28
162			Survey Pivot Stand Height and Position During Motion	1 day	Tue 6/1

























Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
163			Install Big Bite Cradle on Pivot Stand and Check Motion	1 day	Wed 6/2
164			Install Big Bite Magnat on Pivot Stand	2 days	Thu 6/3
165			Survey and Align Big Bite Magnet (2A)	1 day	Mon 6/7
166			Connect Power Leads To Big Bite Magnet	1 day	Tue 6/8
167			Connect Temp Sensors and Electronics	3 days	Wed 6/9
168			Connect LCW	1 day	Mon 6/14
169			Install Guards	3 days	Tue 6/15
170			Conduct Low Power Testing	1 day	Fri 6/18
171			Install Sieve Plate	1 day	Mon 6/21
172			Survey Sieve Plate	2 days	Tue 6/22
173			<b>Big Bite Detector Package</b>	<b>20 days</b>	<b>Mon 6/7</b>
174			Disconnect Big Bite Equipment Racks In TED (remaining)	2 days	Mon 6/7
175			Remaining Big Bite Equipment Ready to Transport to Hall	0 days	Tue 6/8
176			Transport Big Bite Equipment Racks To Hall	1 day	Wed 6/9
177			Transport Big Bite Detectors To Hall	1 day	Thu 6/10
178			Transport Big Bite Lockers and Supporting Equipment To Hall	1 day	Fri 6/11
179			Install Extension on Big Bite Carriage	1 day	Thu 6/24
180			Install Detector on Carriage	1 day	Fri 6/25
181			Install Big Bite Electronics Shielding Hut	2 days	Mon 6/28
182			Install Big Bite Equipment Racks	3 days	Wed 6/30
183			Connect Electronics in Big Bite Equipment Racks (Collaboration)	0 days	Fri 7/2
184			<b>SBS Equipment</b>	<b>79 days</b>	<b>Mon 6/14</b>
185			<b>Disassemble Counterweight Assembly In Test Lab</b>	<b>5 days</b>	<b>Mon 6/14</b>

Project: SBS Installation  
Date: Mon 2/8




















Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

ID		Task Mode	Task Name	Duration	Start
186			Disconnect Hydraulic Positioning System	1 day	Mon 6/14
187			Disassemble Counterweight Steel and Weldment	1 day	Tue 6/15
188			Lay Counterweight Steel Down Flat	1 day	Wed 6/16
189			Disassemble Floor Plates	1 day	Thu 6/17
190			Remaining SBS Equipment Ready to Transport to Hall	0 days	Thu 6/17
191			Prep Equipment and Material For Transporting To Hall	1 day	Fri 6/18
192			<b>Transport 48D48 Magnet Steel and Counterweight To Hall A</b>	<b>9 days</b>	<b>Mon 6/21</b>
193			Clear Floor Space In Test Lab Needed To Load Steel	1 day	Mon 6/21
194			Clear Floor Space For Delivering Steel In The Hall	1 day	Tue 6/22
195			Transport Magnet Steel and Counterweight Assembly To Hall	3 days	Wed 6/23
196			Transport Hydraulic Positioning System To Hall	2 days	Mon 6/28
197			Transport SBS Lockers and Remaining Equipment To Hall	2 days	Wed 6/30
198			<b>Install 48D48 Magnet and Counterweight Assembly</b>	<b>48 days</b>	<b>Fri 7/2</b>
199			Survey and Install SBS Floor Plates	5 days	Fri 7/2
200			Install Counterweight Assembly on Floor Plates	2 days	Mon 7/12
201			Install Hillman Rollers	1 day	Wed 7/14
202			Install Lifting Jacks and Springs	1 day	Thu 7/15
203			Connect Hydraulic Hoses and Pumps	1 day	Fri 7/16
204			Connect Hydraulic Electronics	2 days	Mon 7/19
205			Check and Adjust Hydraulic Pumps and Controls	2 days	Wed 7/21
206			Install Positioning Actuators	1 day	Fri 7/23
207			Connect Power and Test Actuators	2 days	Mon 7/26
208			Adjust Actuators and Limit Switches	2 days	Wed 7/28






















Project: SBS Installation  
Date: Mon 2/8


























Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	
























ID		Task Mode	Task Name	Duration	Start
209			Assemble 48D48 Magnet On Weldment (see procedure)	3 days	Fri 7/30
210			Test SBS and Counterweight Motion and Controls	2 days	Wed 8/4
211			Install Field Clamps and Sieve Plates	1 day	Fri 8/6
212			Move SBS Into Starting Position	1 day	Mon 8/9
213			Survey and Align SBS (2A)	2 days	Tue 8/10
214			Connect LCW to SBS	3 days	Thu 8/12
215			Connect Power Leads To Magnet	2 days	Tue 8/17
216			Connect Temp Sensors and Electronics	3 days	Thu 8/19
217			Install Guards	7 days	Tue 8/24
218			Conduct Low Power Testing	1 day	Thu 9/2
219			Interface FSD Interlocks	1 day	Fri 9/3
220			Final Survey and Alignment of SBS (2B)	3 days	Mon 9/6
221			<b>Transport and Install GeN-RP Detector</b>	<b>40 days</b>	<b>Mon 8/9</b>
222			Transport Detector Parts to Hall	2 days	Mon 8/9
223			Assemble Detector Parts Inside Hall	7 days	Wed 8/11
224			Install Detector on SBS Magnet	5 days	Fri 8/20
225			Begin Connecting GeN-RP Electronic - Detector End	0 days	Thu 8/26
226			Connect GeN-RP Electronics and Testing	26 days	Fri 8/27
227			<b>Transport and Install HCAL</b>	<b>40 days</b>	<b>Mon 8/9</b>
228			Layout HCAL Floor Plates	1 day	Mon 8/9
229			Disassemble HCAL Electronics In Test Lab	1 day	Tue 8/10
230			Disassemble HCAL Sub-Assemblies In Test Lab	1 day	Wed 8/11
231			Transport Electronic Rack To Hall	2 days	Thu 8/12









Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	






















ID		Task Mode	Task Name	Duration	Start
232			Transport Sub-Assemblies To Hall	2 days	Mon 8/16
233			Install HCAL Frame/Support Structure	1 day	Wed 8/18
234			Install HCAL Modules on Support Structure	1 day	Thu 8/19
235			Install Lead Wall	1 day	Fri 8/20
236			Install Work Access Platform	1 day	Mon 8/23
237			Install HCAL Equipment Racks Shielding Hut (local)	1 day	Tue 8/24
238			Install HCAL Equipment Racks (local)	2 days	Wed 8/25
239			Begin Connecting HCAL Electronics - Detector End (collaboration)	0 days	Thu 8/26
240			Connect HCAL Electronics and Testing	26 days	Fri 8/27
241			<b>Final Preparations</b>	<b>256 days?</b>	<b>Mon 9/21</b>
242			Cooldown L-HRS	36 days	Mon 7/12
243			Check for Proper Function on All Temp. Sensor (BB, SBS, and Correctors)	10 days	Tue 8/24
244			Make Sure Proper Ion Chamber are Installed	2 days	Thu 9/9
245			Check FSD Interfaces	3 days	Mon 9/13
246			Final Pumpdown and Leak Check Entrance Beamline	5 days	Thu 9/9
247			Final Pumpdown and Leak Check Exit Beamline	5 days	Thu 9/16
248			Final Pumpdown and Leak Check L-HRS	5 days	Thu 9/16
249			Final Pumpdown and Leak Check of Target Chamber (Target Group)	3 days	Thu 9/23
250			Final Survey and Align All SBS Equipment (2B)	5 days	Thu 9/23
251			Dial In The Cryo System	4 days	Tue 9/28
252			Test All Magnets and Power Supplies To Full Current	15 days	Tue 9/7
253			Remove Excessive Equipment From Hall	26 days	Fri 8/27
254			Complete Pre-Beam Checklist - Installation Complete	0 days	Fri 10/1


Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

ID		Task Mode	Task Name	Duration	Start
255					
256					
257			<b>ADDITIONAL TASK NOT YET SCHEDULED:</b>	<b>1 day?</b>	<b>Mon 9/21</b>
258			Renovate Hall A Counting House (coordinate with Ole)	1 day?	Mon 9/21
259			Replace LQ2 Power Supply with RQ2 Power Supply (coordinate with Jack)	1 day?	Mon 9/21
260			Replace the LD1 Multiplexer with the one from RD1 (coordinate with Jack)	1 day?	Mon 9/21
261			Installation of Fiber Optic Cables From Hall to CH [FML per Alex request]	1 day?	Mon 9/21


Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation Date: Mon 2/8	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Critical	
	Project Summary		Manual Summary		Critical Split	
	Inactive Task		Start-only		Progress	
	Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation Date: Mon 2/8	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Critical	
	Project Summary		Manual Summary		Critical Split	
	Inactive Task		Start-only		Progress	
	Inactive Milestone		Finish-only		Manual Progress	






Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	




Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	



Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	























Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Finish	, 2019			Half 1, 2020			Half 2, 2020			Half 1, 2021			Half 2, 2021			Half 1
	A	O	D	F	A	J	A	O	D	F	A	J	A	O	D	
	<b>Renovate Hall A Counting House (coordinate with Ole)</b> <b>Power Supply with RQ2 Power Supply (coordinate with Jack)</b> <b>D1 Multiplexer with the one from RD1 (coordinate with Jack)</b> <b>of Fiber Optic Cables From Hall to CH [FML per Alex request]</b>															
<b>Mon 9/21</b>																
Mon 9/21																
Mon 9/21																
Mon 9/21																

Project: SBS Installation  
Date: Mon 2/8

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	