

Cryo Target Pre Beam Checklist

Last revised 03-08-2016 Date _____ time _____

This checklist will be performed after every restricted access to Hall A that maintenance is performed

People checking list _____

Left Arm

Spectrometers

- ___ Correct angle _____ (not to be used for calculations)
- ___ Check spectrometer for obstructions to movement
- ___ Check Intergen bottles for correct pressure
- ___ Ensure that Intergen alarm switch is in the normal position and the green light on the front panel is on
- ___ Ensure that 14-degree stop pin is installed (if used)
- ___ Ensure that outer limit stop is installed (if used)
- ___ Minimum/Maximum angles for spectrometer from _____ Deg. To _____ Deg.

Vacuum

- ___ Turbo on at turbo controller in rack # 1H71B01
- ___ Pump valves open at valve controller in rack # 1H71B01 channel #2
- ___ Convectron gages read "0" millitorr rack # 1H71B01
- ___ Cold cathode gauge in rack # 1H71B01 $< 5 \times 10^{-5}$
- ___ Actual cold cathode reading _____

- ___ Ensure that Q1 lead heaters in rack 1H71B08 are on and operating and at least 4 deg C.
Actual lead temperatures left _____ right _____

- ___ Ensure that Q2 lead heaters in rack 1H71B07 are on and operating and at least 40 deg.F
Actual lead temperatures left _____ right _____

- ___ Ensure that Q3 lead heaters in rack 1H71B08 are on and operating and at least 40 deg.F
Actual lead temperatures left _____ right _____

- ___ Ensure that Dipole lead heaters in rack 1H71Q are on and operating and at least 40 deg. F
Actual lead temperatures left _____ right _____

- ___ Bogie power is ON ___ off ___

Power supplies (LEFT)

Q1:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Unlock power disconnect switch and turn on AC power
- ___ Visually check power supply for faults. Rack # 1H71B07
- ___ When all faults have been cleared, Ensure that power supply is in remote control

Q2:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Ensure that all doors and panels are closed and secured
- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on both sets of three pole breakers located on power supply
- ___ Visually check power supply for faults
- ___ When all faults have been cleared, lift lever on lower right side of supply
- ___ Ensure that power supply is in remote control

Q3:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Ensure that all doors and panels are closed and secured
- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on both sets of three pole breakers located on power supply
- ___ Visually check power supply for faults
- ___ When all faults have been cleared, lift lever on lower right side of supply
- ___ Ensure that power supply is in remote control

Dipole:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on power lever on right upper side of supply
- ___ Visually check power supply for faults on supply and at rack #
- ___ When all faults have been cleared, Ensure that power supply is in remote control
- ___ Ensure Kepco power supply is on in rack # 1H71B06
- ___ Check power supply for proper polarity positive___ negative___ rack # 1H71B06
- ___ NMR gradient compensation for proper polarity positive___ negative___ (Dipole balcony)

- ___ Ensure that the Q3 insulating vacuum pump is on and has sufficient oil
- ___ Ensure the Q3 automatic valve is closed and open and it's the Convector gage reads 0

- ___ Ensure that the Q1/Q2 insulating vacuum pump/ blower is on and has sufficient oil
- ___ Ensure the Q1/Q2 automatic valve is operational and open and it's the Convector gage reads 0

- ___ Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic valve is operational

Right Arm

Spectrometers

- ___ Correct angle _____ (not to be used for calculations)
- ___ Check spectrometer for obstructions to movement
- ___ Check Intergen bottles for correct pressure
- ___ Ensure that Intergen alarm switch is in the normal position and the green light is on on the front panel
- ___ Ensure that 14-degree stop pin is installed
- ___ Ensure that outer limit stop is installed (if used)
- ___ Minimum/maximum angles for spectrometer _____ to _____

Vacuum

- ___ Turbo on at turbo controller in rack # 1H72B01
- ___ Pump valves open at valve controller in rack # 1H72B01 channel #2
- ___ Convectron gages read "0" millitorr in rack # 1H72B01
- ___ Cold cathode gauge in rack # 1H72B01 $< 5 \times 10^{-5}$
- ___ Actual cold cathode reading _____

- ___ Ensure that Q2 lead heaters in rack 1H72B08 are on and operating and at least 40 deg.
Actual lead temperatures left _____ right _____

- ___ Ensure that Q3 lead heaters in rack 1H72B07 are on and operating and at least 40 deg.
Actual lead temperatures left _____ right _____

- ___ Ensure that Dipole lead heaters in rack 1H72Q are on and operating and at least 40 deg.
Actual lead temperatures left _____ right _____

- ___ Bogie power is ON ___ Off ___

Power supplies (RIGHT)

Q1:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Unlock power disconnect switch and turn on AC power
- ___ Visually check power supply for faults. Rack # 1H72B06
- ___ Visually check LCW supply and return valves are open.
- ___ When all faults have been cleared, Ensure that power supply is in remote control.

Q2:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Ensure that all doors and panels are closed and secured
- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on both sets of three pole breakers located on power supply
- ___ Visually check power supply for faults
- ___ When all faults have been cleared, lift lever on lower right side of supply.
- ___ Ensure that power supply is in remote control

Q3:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Ensure that all doors and panels are closed and secured
- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on both sets of three pole breakers located on power supply
- ___ Visually check power supply for faults.
- ___ When all faults have been cleared, lift lever on lower right side of supply.
- ___ Ensure that power supply is in remote control

Dipole:

___ Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual shorts, etc.)

- ___ Unlock power disconnect switch and turn on AC power
- ___ Turn on power lever on right upper side of supply.
- ___ Visually, check power supply for faults on supply and at rack #OD172Q.
- ___ When all faults have been cleared, Ensure that power supply is in remote control.
- ___ Ensure Kepco power supply is on in rack # 1H72B06
- ___ Check power supply for proper polarity positive___ negative___ rack # 1H72B06 and on power supply
- ___ NMR gradient compensation for proper polarity positive___ negative___ on dipole balcony
- ___ Ensure that the Dipole automatic valve is operational and open, that the Convectron gage reads 0 and that the backing pump is on, has sufficient oil
- ___ Ensure that the Q3 automatic valve is operational and open, that the Convectron gage reads 0 and that the backing pump is on, and has sufficient oil

- ___ Ensure that the Q1/Q2 insulating vacuum pump is on, and has sufficient oil
- ___ Ensure the Q1/Q2 automatic valve is operational and open and it's the Convectron gage reads 0

- ___ Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic valve is operational

Left Arm (from the computer)

Spectrometer controls

- ___ Bogie controls checked for operation (do not move)
- ___ check movement of left collimator for operation at 3 positions
- ___ check left angle camera for movement in both directions

Magnet controls

Q1

- ___ Q1 full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Q1 to 100-120 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q2

- ___ Q2 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q2 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

D1

- ___ Dipole full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q3

- ___ Q3 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q3 to 100 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Right Arm (from the computer)

Spectrometer controls

- ___ Bogie controls checked for operation (do not move)
- ___ check movement of right collimator for operation at 3 positions
- ___ check right angle camera for movement in both directions

Magnet controls

Q2

- ___ Q2 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q2 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

D1

- ___ Dipole full of liquid (60%) actual reading from computer _____
- ___ Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Q3

- ___ Q3 full of liquid (80%) actual reading from computer _____
- ___ Open lead flows on Q3 to 80 slm as read from the Hall A Tools page
- ___ Actual lead flows A_____ B_____

Controls check from the computer console

- ___ Pull up the Hall A tools page
- ___ Ensure that all of the lead flows are in the green
- ___ Ensure that all liquid levels are in the green
- ___ Ensure that all polarities are correct

- ___ Using the current button open the control page to **left Q1**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **left Q2**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **left Q3**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **left Dipole**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Ensure that the LCW is on to the SOS Q! and to the Big box power supply
- ___ Using the current button open the control page to **right Q1**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **right Q2**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **right Q3**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ Using the current button open the control page to **right Dipole**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

- ___ input .5 GeV for both spectrometers
- ___ Ensure that all magnets lock in for the input momentum
- ___ List magnets that do not _____

- ___ If used open the controls page to **Big Bite**
- ___ Clear all faults and turn on magnet with correct polarity
- ___ Ramp magnet to **50 amps**

Target

- ___ Windows on & functional
- ___ CCTV cameras “on” and focused
- ___ Target light “on” Control located online at HAREBOOT 6 channel 3 (hlauser)
- ___ Backing pump “on” at pump
- ___ Ensure roughing is closed
- ___ Turbo “on” at rack # 1H75B09
- ___ Turbo valve “open” at rack # 1H75B09 channel # 1 upper &/or #2 lower
- ___ Ensure target **convectron** set point is **5 torr**
- ___ Gages operational
- ___ Convectron “0” millitorr at rack # 1H75B09
- ___ **Cold cathode $< 5 \times 10^{-4}$** at rack # 1H75B08
- ___ Actual cold cathode reading _____

Exit beam tube

- ___ **Diffuser cooler on**
- ___ **Diffuser water level ok**
- ___ Close flow valve and observe flow meter (drops to 0)
- ___ Open flow valve and observe flow meter (rises to 1 GPM) Actual GPM _____
- ___ Backing pump is “on” and operational
- ___ Valve “open” at pump
- ___ Turbo “on” at rack # 1H75B09
- ___ Gages operational
- ___ **Convectron “<5” millitorr** at rack # 1H75B09
- ___ Actual convectron gage reading _____
- ___ Magnetic shielding installed (if necessary)

Entrance beam tube

- ___ Ensure that beam line girder turbo and backing pump are on and running
- ___ Ensure that there is cooling water flow to the Moeller Dipole
- ___ Ensure that beam line girder fan is on and running
- ___ Instrument air compressor functioning normally
- ___ **All beam line vacuum valves “open” (VBV1H04 B and C upstream and down stream of the target visually checked at the valve)**

- ___ Call MCC (x7048), get the name of the person you talked to _____ and say “I am doing the Hall A pre beam checklist, Please Ensure that the Hall A beam line valves are set to close” after they say that they are, say “I am turning the control key from maintenance to operational are you ready” after they say yes, turn key and tell them **“you have control could you please open the valves so that we can verify operability make an e-log entry”**

Hall

- ___ All interlocks in rack # 1H75B08 indicate green
- ___ Ensure that all **4 Moeller power supplies** for **on** and in **remote**
- ___ Ensure installation of Ion chambers at Compton, and target
- ___ Correct LCW flow and pressure (≥ 110 psi supply and < 50 psi return)
- ___ CCTV monitors at X terminal off
- ___ Clear the beam line balcony of unnecessary tools, equipment and trash.
- ___ Clear the pivot area both HRS links of unnecessary tools, equipment and trash.
- ___ Clear the left and right power supply balconies of unnecessary tools, equipment and trash.
- ___ Clear the left and right detector platforms of unnecessary tools, equipment and trash.
- ___ Clear the hall floor of unnecessary tools, equipment and trash
- ___ Scissor Lift and Forklift near truck ramp
- ___ Move JLG inside truck ramp
- ___ **Ensure that all lifting slings and safety harnesses are correctly stored and that the storage cage is at least 90 deg from the beam dump and at least 60 ft from the target**
- ___ Perform pre sweep of run safe boxes.
- ___ **Move Left spectrometer stairs clear of lower balcony.**

- ___ **Ensure polar crane is positioned over the entrance beam pipe, and that power is off at the power disconnect switch**

- ___ **Ensure that spectrometer entrance window guards are removed**

- ___ **Ensure that spectrometer exit window guards are removed**

- ___ **Ensure that detector VDC covers are removed**

- ___ **Ensure that target window guards are removed**

- ___ Ensure operability of shield house doors

- ___ Deliver checklist to work coordinator

- ___ Make the following entries into the HALOG
“Checklist Complete and Target Window and spectrometer Guards are Removed”
“Angle limits for the Left Spectrometer are _____ to _____”
“Angle limits for the Right Spectrometer are _____ to _____”
(Angles given are spectrometer angles and not pin angles!)
“The tech on call at startup is _____”
Note any outstanding issues not completed on the checklist
Note any special requirements or restrictions

- Name of person checklist was delivered to _____