Person: Butler, Jessie (<u>ibutler@ilab.org</u>)

Org: PHALLA

Status: PROCESSED Saved: 11/3/2021 4:03:26 PM

Submitted: 11/3/2021 4:03:26 PM

Jefferson Lab

Operational Safety Procedure Review and Approval Form # 123035 (See ES&H Manual Chapter 3310 Appendix T1 Operational Safety Procedure (OSP) and

Temporary OSP Procedure for Instructions)

OSP Type:

Click for OSP/TOSP Procedure Form Click for LOSP Procedure Form

Click for LOTO-COMPLEX Information Click for LOTO-GROUP Information

Serial Number:

ENP-21-123035-OSP

Issue Date:

11/9/2021

Expiration Date:

10/9/2024

Title:

Moving BigBite Magnet and Detector Package

Location:

(where work is being performed)

101 - Experimental Hall A

Location Detail: (specifics about where in the selected location(s) the work is being performed) Inside Hall A downstream of pivot area

2

1

Building Floor Plans

Risk Classification:

(See ES&H Manual Chapter 3210 Appendix T3 Risk Code Assignment)

Without mitigation measures (3 or 4):

With mitigation measures in place (N, 1, or 2):

This document is written to mitigate hazard issues that are:

Not Applicable

Owning

Reason:

Organization:

PHALLA

Document Owner(s):

Butler, Jessie (<u>ibutler@ilab.org</u>) Primary

Supplemental Technical Validations

Lock, Tag, Try (Phillip Stanley, Tim Fitzgerald)

Cranes & Hoists - Ordinary or Pre-Engineered (Bob Sperlazza, Mark Loewus)

ODH 0 and 1 (Imani Burton, Jennifer Williams)

Pinch Points (Bert Manzlak, Paul Collins)

Controlled Area (Adam Hartberger, David Hamlette, Keith Welch)

ESH&Q Liasion (Bert Manzlak)

Document History

Revision Reason for revision or update Serial number of superseded document

Lessons Learned

Lessons Learned relating to the hazard issues noted above have been reviewed.

Comments for
reviewers/approvers:

This OSP is a requirement from Physics Division... Resubmitted based on changes recommended from one of the reviewers.

Attachments

Procedure: *OSP_Moving BB.pdf*THA: *THA_ Moving BB.pdf*Additional Files: *Procedure_Moving BB.pdf*

R	eview	Signatu	res
1/	CVICV	Signatu	

Subject Matter Expert : Lock-> Tag-> Try	Signed on 11/4/2021 7:57:24 AM by Phillip Stanley (pstanley@jlab.org)
Subject Matter Expert: Material Handling	Signed on 11/9/2021 7:37:47 AM by Mark
Equipment->Cranes & Hoists - Ordinary or Pre-Engineered	Loewus (<u>loewus@jlab.org</u>)
Subject Matter Expert: Oxygen Deficiency Hazards	Signed on 11/4/2021 11:28:22 AM by Jennifer
(ODH)->ODH 0 and 1	Williams (jennifer@jlab.org)
Subject Matter Expert: Pinch Points	Signed on 11/5/2021 7:34:00 AM by Bert
Subject Matter Expert . I men I omts	Manzlak (<u>manzlak@jlab.org</u>)
Subject Matter Expert: Radiation - Ionizing->Controlled Area	Signed on 11/8/2021 3:03:44 PM by Keith
Subject Matter Expert . Radiation - forizing->Controlled Area	Welch (welch@jlab.org)

Approval Signatures

Division Safety Officer: PHALLA	Signed on 11/9/2021 8:06:56 AM by Ed Folts (folts@jlab.org)
ESH&Q Division Liasion : PHALLA	Signed on 11/9/2021 7:56:08 AM by Bert Manzlak (manzlak@jlab.org)
Org Manager : PHALLA	Signed on 11/9/2021 9:34:35 AM by Cynthia (Thia) Keppel (keppel@jlab.org)
Person : Lock, Tag, Try Coordinator	Signed on 11/9/2021 7:45:31 AM by Jessie Butler (jbutler@jlab.org)
Safety Warden : Experimental Hall A	Signed on 11/9/2021 7:45:31 AM by Jessie Butler (jbutler@jlab.org)



(See ES&H Manual Chapter 3310 Appendix T1
Operational Safety Procedure (OSP) and Temporary OSP
Procedure for instructions.)

Click For Word Doc

Title:	Mo	Ioving/Positioning BigBite Magnet and Detector						
T4!		Hall A				Tomas	₩ OSP	
Location:						Type:	□TOSP	
Risk Classification				Highest Risk Code Before Mitigation 2			2	
(per <u>Task Hazard Analysis</u> (See <u>ES&H Manual Chapta</u>			er 3210 Appendix T3 Risk Code Assignment.)	H	ighest Ris Mitigatior	k Code after (N, 1, or 2):	1	
Owning Organization: Physics /			Physics / Hall A		Date:	28 October	2021	
Document Owner(s):			Jessie Butler	·	Date:	26 October	2021	

DEFINE THE SCOPE OF WORK

1. Purpose of the Procedure – Describe in detail the reason for the procedure (what is being done and why).

To move the BigBite magnet and detector package to new locations during equipment reconfiguration changes for the SBS Experiment.

2. Scope – include all operations, people, and/or areas that the procedure will affect.

Moving BigBite magnet will affect anyone working in the vicinity of the BigBite magnet and the operations of BigBite, SBS, upstream, and downstream corrector magnets.

3. Description of the Facility – include building, floor plans and layout of the experiment or operation.

Experimental Hall A – Downstream of the pivot area.

ANALYZE THE HAZARDS and IMPLEMENT CONTROLS

- 4. Hazards identified on written Task Hazard Analysis
 - Radiation
 - ODH
 - Electrical
 - Pinch Point
- 5. Authority and Responsibility:
 - 5.1 Who has authority to implement/terminate

Hall A Work Coordinator

5.2 Who is responsible for key tasks

Members of the Hall A Tech Staff

5.3 Who analyzes the special or unusual hazards including elevated work, chemicals, gases, fire or sparks (See ES&H Manual Chapter 3210 Appendix T1 Work Planning, Control, and Authorization Procedure)

Hall A Work Coordinator or Designee



6. Personal and Environmental Hazard Controls Including:

6.1 Shielding

N/A

6.2 Barriers (magnetic, hearing, elevated or crane work, etc.)

Keep out zones will be identified at the time of the move and will be established using personnel, ropes, or flashing lights

6.3 Interlocks

N/A

6.4 Monitoring systems

N/A

6.5 Ventilation

N/A

6.6 Other (Electrical, ODH, Trip, Ladder) (Attach related Temporary Work Permits or Safety Reviews as appropriate.)

Trip – Elevated track and multiple cables strung along the floor in the vicinity

7. List of Safety Equipment:

7.1 List of Safety Equipment:

Safety Shoe – Required

Gloves – Recommended

Class 2 Arc Flash PPE

7.2 Special Tools:

1" swivel hoist ring

3/4 ton (minimum) chainfall

(4) web slings (minimum straight pull capacity of 1500 pounds and appropriate length for distance needing to move)

³/₄ ton (minimum) ratchet level hoist (come along)

8. Associated Administrative Controls

This OSP, associated THA, Hall A Conduct of Operation (COO), and configuration control for access the Hall in MCC.

9. Training

9.1 What are the Training Requirements (See List of Training Skills)

Hall A Awareness Training (SAF110)

Radiation Worker 1 Training (SAF801C, SAF801T, & SAF801P)

ODH Training (SAF103)

Read and sign Hall A's Conduct of Operations (COO)

Read and sign this OSP

JLAB (QEW) Qualified Electrical Worker Training

DEVELOP THE PROCEDURE

document is the same revision as the current on line file. This copy was printed on 11/3/2021.

10. Operating Guidelines



Conduct a pre-job walk-down to identify potential areas of interferences.

A minimum of three people are required to perform this procedure.

Ensure that all the steps listed under line item 12 of this form are performed.

11. Notification of Affected Personnel (who, how, and when include building manager, safety warden, and area coordinator)

Contact Hall A Work Coordinator prior to starting work

12. List the Steps Required to Execute the Procedure: from start to finish.

Please see attachment –Steps to Move BB

- 13. Back Out Procedure(s) i.e. steps necessary to restore the equipment/area to a safe level.
 - 1. Release tension on chainfall
 - 2. Clear and block off area surrounding the magnet
 - 3. Contact Hall A Work Coordinator
 - 4. Re-assess the job and hazards
- 14. Special environmental control requirements:
 - 14.1 List materials, chemicals, gasses that could impact the environment (ensure these are considered when choosing Subject Mater Experts) and explore EMP-04 Project/Activity/Experiment Environmental Review below

N/A

14.2 Environmental impacts (See EMP-04 Project/Activity/Experiment Environmental Review)

N/A

14.3 Abatement steps (secondary containment or special packaging requirements)

N/A

15. Unusual/Emergency Procedures (e.g., loss of power, spills, injury, fire, etc.)

In the event of injury, or an immediate emergency exists, call 911 and also notify:

- Guards (x5822)
- Occupational Medicine (x7539)
- Crew Chief (x7045) (if inside the fence)

In case of an injury follow standard JLAB procedures. Initial response cards are located with each phone for appropriate emergency phone numbers. Additional information can be found

at https://jlabdoc.jlab.org/docushare/dsweb/Get/Document-24400/*.pdf.

16. Instrument Calibration Requirements (e.g., safety system/device recertification, RF probe calibration)

N/A

17. Inspection Schedules

Ensure chainfall annual inspection is up-to-date

18. References/Associated/Relevant Documentation

This OSP and associated THA

19. List of Records Generated (Include Location / Review and Approved procedure)



N/A

Submit Procedure for Review and Approval (See <u>ES&H Manual Chapter 3310 Appendix T1 OSP & TOSP Instructions</u> – Section 4.2 Submit Draft Procedure for Initial Review):

- Convert this document to .pdf
- Open electronic cover sheet: https://jlabdoc.jlab.org/docushare/dsweb/Get/Document-24048/3310T1Form.doc
- Complete the form
- Upload the pdf document and associated Task Hazard Analysis (also in .pdf format)

Distribution: Copies to Affected Area, Authors, Division Safety Officer

Expiration: Forward to ES&H Document Control

Form Revision Summary

Revision 1.7 – **02/25/2021** – Corrected link to Word doc; updated 'ESH&Q' to "ES&H'; other minor edits. No approval required.

Revision 1.6 – 06/23/2020 – Update section 15 to reflect guard number, what to do in an emergency, crew chief numbers, etc. approved by H. Fanning

Revision 1.5 – 04/11/18 – Training section moved from section 5 Authority and Responsibility to section 9 Training

Revision 1.4 – 06/20/16 – Repositioned "Scope of Work" to clarify processes

Qualifying Periodic Review – 02/19/14 – No substantive changes required

Revision 1.3 – 11/27/13 – Added "Owning Organization" to more accurately reflect laboratory operations.

Revision 1.2 – 09/15/12 – Update form to conform to electronic review.

Revision 1.1 – 04/03/12 – Risk Code 0 switched to N to be consistent with 3210 T3 Risk Code Assignment.

Revision 1.0 – 12/01/11 – Added reasoning for OSP to aid in appropriate review determination.

Revision 0.0 - 10/05/09 - Updated to reflect current laboratory operations

ISSUING AUTHORITY	FORM TECHNICAL POINT-OF-CONTACT	APPROVAL DATE	REVIEW DATE	REV.
ES&H Division	Harry Fanning	04/11/18	02/25/24	1.6

This document is controlled as an on line file. It may be printed but the print copy is not a controlled document. It is the user's responsibility to ensure that the document is the same revision as the current on line file. This copy was printed on 11/3/2021.



Task Hazard Analysis (THA) Worksheet

(See ES&H Manual Chapter 3210 Appendix T1 Work Planning, Control, and Authorization Procedure)

Click For Word

Author:	Jessie B	utler		Date:	28 October 2021			Task #: If applicable	N/A
Complete all information. Use as many sheets as necessa						y sheets as necessar	y		
Task Title:	e: Moving/Positioning BigBite Magnet and Detector			or		Task Location:	Experin	nental Hall A	
Division:	Physics Dep			Department:	Hall A		Freque	ncy of use:	As Needed
Lead Worker: Jessie Butler or Qualified Designee									
Mitigation already in place: Standard Protecting Measures Work Control Documents		<u>Measures</u>	Associated OSP and Hall A	a's Conduct of Op	perations (COO)				

Sequence of Task Steps	Task Steps/Potential Hazards	Consequence Level	<u>Probability</u> <u>Level</u>	Risk Code (before mitigation)	Proposed Mitigation (Required for Risk Code >2)	Safety Procedures/ Practices/Controls/Training	Risk Code (after mitigation
1	Pinch Point	М	L	2	Pre-job walk-down to identify potential pinch points.	Associated OSP	1
2	Radiation Hazard	L	L	1	Ensure radiation levels are understood before entering the area	Radiation Worker 1 training	1
3	Class 2 Electrical Hazard	М	L	2	Ensure you are wearing the proper AF PPE when turning off disconnect switches to power supplies	JLAB Qualified Electrical Work (QEW) training	1
4	ODH	L	L	1	Be mindful of ODH levels before entering the Hall	ODH training	EL
5	Magnetic Field	L	L	1	Interlocks have been engaged and BigBite Power Supply has Administrative LOTO	Equipment Specific Training and Hall A Awareness Training	1



Task Hazard Analysis (THA) Worksheet

(See ES&H Manual Chapter 3210 Appendix T1
Work Planning, Control, and Authorization Procedure)

Highest Risk Code before Mitigation:	2	Highest <u>Risk Code</u> after Mitigation:	1

When completed, if the analysis indicates that the <u>Risk Code</u> before mitigation for any steps is "medium" or higher (RC≥3), then a formal <u>Work Control Document</u> (WCD) is developed for the task. Attach this completed Task Hazard Analysis Worksheet. Have the package reviewed and approved prior to beginning work. (See <u>ES&H Manual Chapter 3310 Operational Safety Procedure Program</u>.)



Task Hazard Analysis (THA) Worksheet

(See ES&H Manual Chapter 3210 Appendix T1
Work Planning, Control, and Authorization Procedure)

Form Revision Summary

Revision 0.2 – 07/26/21 – Periodic Review; updated header and footer

Periodic Review – 08/29/18 – No changes per TPOC

Periodic Review – 08/13/15 – No changes per TPOC

Revision 0.1 – 06/19/12 - Triennial Review. Update to format.

Revision 0.0 - 10/05/09 – Written to document current laboratory operational procedure.

ISSUING AUTHORITY	TECHNICAL POINT-OF-CONTACT	APPROVAL DATE	REVIEW DATE	REV.
ES&H Division	Harry Fanning	08/29/18	07/26/24	0.2

This document is controlled as an on line file. It may be printed but the print copy is not a controlled document. It is the user's responsibility to ensure that the document is the same revision as the current on line file. This copy was printed on 11/3/2021.

Steps for Moving/Positioning Big Bite Magnet and Detector:

*** WARNING: CONTACT RADCON FOR AUTHORIZATION TO WORK IN THE AREA BEFORE PROCEEDING***

***WARNING: REMOVE POWER FROM BIG BITE (BB) MAGNET, SUPER BIG BITE
SPECTROMETER (SBS) MAGNET AND BOTH EXIT BEAMLINE CORECTOR MAGNETS BEFORE
STARTING WORK; IF POWER CAN NOT BE TURNED OFF PLEASE STOP, CONTACT THE WORK
COORDINATOR, and REASSESS***

Moving/Positioning BigBite Magnet and Detector:

- 1. Turn off and lock out power to SBS, BB, and both exit beamline correctors (to be done by a QEW)
- 2. Verify that all high voltages are turned off on the BB detector stack. If you cannot verify that all HV is off please stop work and contact the work coordinator.
- 3. Remove all ladders and mobile stairs from the vicinity of detector rotation.
- 4. Conduct a walk-around of the BB carriage to ensure there will not be any interference from cables and equipment when moving the equipment.
- 5. Determine current position of magnet/ detector using marks on the tracks or previous run data.
- 6. Locate the position of the new location on the upper (I-beam) and lower (curved) tracks.
- 7. Attach ratchet level hoist (come along) and slings between the BB mounting stand and the white frame using two web sling on opposite ends of hoist. Install so that the hoist is located in the direction of travel needed. This setup is used to set the "Z" direction for the magnet and detector. ***PLEASE NOTE: BB MAGNET AND DETECTORS ARE MECHANICALY CONNECTED. DO NOT ATTEMPT TO MOVE THE DETECTORS INDEPEDENTLY***
- 8. Attach the chainfall between the white stand and anchor point on the floor using two slings on opposite ends of chainfall. Install so that the chainfall is located in the direction of travel needed. This setup is used to set the angle.
- 9. Remove the end stops from upper (I-beam) and lower (curved) tracks.
- 10. Using the chainfall and ratchet level hoist, move the equipment to new run location. Use the marks on the tracks as a guide. NOTE: IF EQUIPMENT BINDS OR IS HARD TO MOVE, PLEASE STOP AND REASSESS.
- 11. Reinstall stop clamps to upper and lower tracks. Adjust stop clamps so that the magnet and stand has no movement.

- 12. Remove all rigging.
- 13. Conduct a final review of the job and make sure all tools and equipment are properly stored.
- 14. Make a log entry in the HALOG book describing the work performed. Note in the log entry the current angle and distance of the BB magnet.

By signing this page, you testify that you have read, understand, and agree to abide by the procedure specified in the above referenced work control document:

Serial Number: ENP-21-123035-OSP

Title: Moving BigBite Magnet and Detector Package

Name	Signature	Date
		-
		_