SBS Design Status

Robin Wines

SBS Design

- •Transfer in process of yoke steel from BNL, but BNL is having issues with their magnet tagging system update from BNL on April 23rd
- •Radiation survey has cleared material for transport
- ·Shipping arrangements are in process at JLAB
- Storage location has been allocated at JLAB
- ·Rigging company will be contracted when shipping date is known
- •BNL continues to look for steel plates for us to use as counterweight need radiation clearance
- •Power Supply specification has been reviewed. Giles is getting budgetary estimate to determine if we proceed with bidding or sole source procurement
- •Experiment configurations complete. Magnet steel cutouts defined by magnet simulation.

- •Integral field strength specified as 2.0T-m and 2.5T-m with pole shims. Analysis at I=2000A results in 1.4 to 1.6 T-m. OK?
- •Continue to optimize design of field clamps and beam line. Previous analysis models indicate shielded beam line achievable with use of solenoid coils at magnet entrance and exit.
- Continue design of support and counterweight

SBS Kinematics

G_E^n

Q^2 [GeV ²]	E _{beam} [GeV]	θ_{bb} [deg]	θ _{48D48} [deg]
1.46	2.2	40.0	39.4
3.68	4.4	34.0	29.9
6.77	6.6	34.0	22.2
10.18	8.8	34.0	17.5

- Distance to BigBite is 1.5 m
- Distance to 48D48 is 2.8 m
- Distance to HCAL is 17m

G_M^n

Q^2 [GeV ²]	θ _{bb} [deg]	θ_{48D48} [deg]	d _{48D48} [m]	d _{HCAL} [m]
3.5	32.5	31.1	2.0	7.2
4.5	41.9	24.7	1.8	7.0
6.0	64.3	15.6	1.6	6.8
8.5	46.5	16.2	1.8	11.
10.0	33.3	17.9	2.25	13.
12.0	44.2	13.3	2.1	14.
13.5	33.0	14.9	3.1	17.

Distance to BigBite is 1.5m except $Q^2 = 10.0$ distance to BB = 2.1 m

G_E^p

Experimental Points


Q^2 [GeV ²]	θ _{electronarm} [deg]	θ _{48d48} [deg]	d _{48d48} [in]	d _{electronarm} [m]
5.0	26.1	28.2	63	4.2
8.0	26.7	22.1	63	3.7
12.0	29.0	16.9	63	3


Calibration Points:


Q^2 [GeV ²]	θ _{HRS} [deg]	θ _{48D48} [deg]	d _{48D48} [m]	d _{HCAL} [m]
3.5	34.1	31.1	3.0	17.
3.5	30.9	31.1	3.0	17.
6.0	69.1	15.6	3.0	17.
6.0	65.9	15.6	3.0	17.
6.0	62.7	15.6	3.0	17.
6.0	59.5	15.6	3.0	17.


• Distance to BigBite is 1.55 m


Magnet Cutout and Field Clamps














Key: blue=design, orange=engineering																			
SBS Design/Engineering	design	eng	Calendar time to procure	procure	Milestone Complete	Status	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
	mw	mw	w	\$			1234	1234	1234	1234	1234	1234	1234	1234	1234	1234	1234	1234	1234
	31		22 196																
Magnet support and motion	8		4 24	102200	28-Apr-14	60%													
Analysis of magnet mods			4		17-Dec-12	90%													
Magnet assembly plan	4		2		19-Jan-15														
Magnet yoke modifications	2		2 24	36792	30-Sep-13	30%													
New coils	3		1 40	153300	2-Jan-14	20%													
Magnet assembly	2																		
Magnet hardware-buss, coil support, cooling lines	1		1																
Power supply			2	137970	31-Jul-13	30%													
Field Clamps			1 24	26572	26-Aug-13	10%													
upstream																			
downstream																			
BigBite			4 22	45220	4 0 - 44	200/													
Shielded beampipe &vacuum snout	2		1 32	15330	1-Apr-14	20%													
Solenoid coils	0.5		1 24	2453	2-Jan-14	10%													
Beamline and field clamp supports	3		1		1-Apr-14														
SBS detector supports	3		1 28	3 51100	31-Jul-13	10%													
Magnet pole inserts	1		1																
all other				238534															