

L R HRS detector long checklist part 1. Completed by _____ . Date: _____

Checked ↓	Needs attention ↓	
		Upstairs
1	<input type="checkbox"/>	The air cooling in the detector hut is operational
2	<input type="checkbox"/>	Each of the cooling fans in the NIM crates (3 per crate) are working
3	<input type="checkbox"/>	The cooling fan is working on the VME crate
4	<input type="checkbox"/>	The cooling fan is working on the Trigger Supervisor Crate
5	<input type="checkbox"/>	The cooling fan is working in the VME slow control VME crate
6	<input type="checkbox"/>	The cooling fans are working at the VDC Threshold Control
7	<input type="checkbox"/>	Each of the cooling fans in the back of the racks are working (3 units with 3 fans)
		Downstairs
8	<input type="checkbox"/>	Each of the cooling fans (3 of them) are working in the FastBus relay rack
9	<input type="checkbox"/>	The cooling fans are working on the VDC level translator panel
10	<input type="checkbox"/>	Power to the front-end discs is turned ON for the S2m and cooling fans are operational
11	<input type="checkbox"/>	Fresh air flow is turned on for PMTs on S0, S1 and S2m detectors, $P \approx 0.5$ to 1 inches
12	<input type="checkbox"/>	All high voltage and signal cables in the detector hut are secured
		DAQ
13	<input type="checkbox"/>	The internet connection to each of the three FastBus CPUs is operational (via GUI)
14	<input type="checkbox"/>	The internet connection to the VME CPU is operational (via GUI)
15	<input type="checkbox"/>	The internet connection to the Trigger Supervisor CPU is operational (via GUI)

L R HRS detector long checklist part 2. Completed by _____ . Date: _____

Checked ↓	Needs attention ↓	
VDC		
16	<input type="checkbox"/>	The VDC gas flows are turned on at a level of 30 in the flowmeters
17	<input type="checkbox"/>	The flow is seen from the exhaust bubblers/flowmeters
18	<input type="checkbox"/>	The power supply is turned on for the VDC amplifier cards
19	<input type="checkbox"/>	The threshold control for the VDC is turned on (+3V, 0.1A)
20	<input type="checkbox"/>	The level translators for the VDC are turned on (+5V and -5V)
High Voltage		
21	<input type="checkbox"/>	The control of the HV crate for the detector is operational (via GUI)
22	<input type="checkbox"/>	The S2m HV power is set at 1.6kV settings and the current at each of the 32 channels is < 1 mA (HV GUI)
23	<input type="checkbox"/>	The S0 HV power is set at 1.2kV settings and the current at each of the 32 channels is < 1 mA (HV GUI)
24	<input type="checkbox"/>	The GC HV power is set at 1.6kV settings and the current at each of the 10 channels is < 1 mA (HV GUI)
25	<input type="checkbox"/>	The Shower HV power is set at 0.8kV settings and the current at each of the channels is < 1 mA (HV GUI)
26	<input type="checkbox"/>	The VDC HV power is set at 3.5kV and the leakage current is below 0.01 μ A (HV GUI)
27	<input type="checkbox"/>	The VDC leakage current trip level set to below 100 μ A in HV GUI
Scalers		
28	<input type="checkbox"/>	The S2m scaler rates are below 2 kHz in each of the 32 channels
29	<input type="checkbox"/>	The S0 scaler rates are below 2 kHz
30	<input type="checkbox"/>	The GC scaler rates are below 10 kHz in each of the 10 channels
31	<input type="checkbox"/>	Post all pages of the Scaler GUI to the HALOG
32	<input type="checkbox"/>	The Gas Cherenkov, GC, CO ₂ flow is turned on at the level of 50 at the flowmeter by stairs
33	<input type="checkbox"/>	The fans are working for the beamline electronics
Date	Check performed by _____	Check approved (B. Wojtsekhowski)