

# Compton Polarimeter Status and Timeline

LPC, 19 March 2008

C. Hyde, C. Munoz Camacho, C. Insa, M. Brossard, C.  
Fayard,  
M. Magne, C. F. Daudon

## AGENDA:

- Status and Schedule: Electronics & Mechanical
  - Si Detectors & mounting
  - Front End Electronics: **Critical Path Item**
  - Cables
  - Trigger/DAQ + Pwr supply + crate
- A. Camsonne Visit (June?) CODA & EPICS
- Requests to JLab
  - Length of Cable run
  - Slot(s) in VME rack + Space for Trigger
  - Mechanical Support & Lifting mechanism
- Installation / Commissioning Schedule
  - Missions

Minutes, C. Hyde; 26 March 2008

Technical Web Page:

[clwww.in2p3.fr/meca/plans/Site-web/Cebaf/TJN-DetE/TJN-DetE-P2.html](http://clwww.in2p3.fr/meca/plans/Site-web/Cebaf/TJN-DetE/TJN-DetE-P2.html)

## Si-strip Detectors

All 5 Si detectors (4 + spare) received at LPC (M. Brossard)

- Spare fully tested: OK
- 4 principal detectors dark current OK
- 4 principal detectors mounted.
  - Tests in process with  $^{90}\text{Sr}$  source and Scint trigger

Si-Strip mounting hardware completed (modification to 11 mm spacing)

- F. Daudon

Motion Control (M. Crouau)

- VME Control card (FPGA) and Stepper motor card complete.
  - LabView/VME tests in process .
  - EPICS specification (for Sue Witherspoon?) expected April
  - Accelerator Interlock interface card in design, expected May. (M. Brossard)

Full Assembly Test Projected (F. Daudon): Labview/VME, 2 days total

## Front End Electronics: **Critical Path Item**

Redesign complete—eliminate cross-talk (M. Brossard)

Each Front End Board =  $\frac{1}{4}$  of one Si-strip detector.

- First Front End board received and assembled. Tested OK
- All 20 “mother boards” received
- 50% of “daughter boards” received , remaining expected in 1 week
- 10 weeks for installation and testing of components (C. Fayard)
- All Front End electronics expected completion: end of June.
  - Danger of schedule slippage if any interference with LHC projects

Modification required to mounting hardware for daughter cards and EM shielding (F. Daudon, 1 week).

## Cables

Specification of Cables & Connectors must be done (M. Brossard).

- Cables are heavy: Suggest purchase for delivery in US.
  - JLab purchase?
- 2+ days at JLab to install connectors and labels.
  - Pull cables first and then install connectors *in situ*?
  - Cables must be identical to +/- 25 cm.

- Can JLab pre-install labeled cables with 1m extra at each end?

## Trigger (DAQ-Hardware)

Trigger/DAQ conceptual design 70% complete (M. Brossard).

- Circuit board layout: April (M-L. Mercier)
- Circuit board fabrication: May (10 days, commercial)
- Component installation: Early June (C Fayard, 1 week).
- Testing: 2 weeks.
- Trigger is a “virtual” VME card
  - Trigger board and all cable connections requires volume equal to a VME crate at a distance of 1-2 m maximum from VME.
  - Cable connections to Front End in rear
  - Interface cable (1-2m) to VME card in front
- Total Trigger/DAQ is double-module VME 6U in Compton Polarimeter VME Crate (same as present electron detector DAQ).
- Coincidence input and output from/to Photon Detector
  - Timing unchanged from previous version.
  - Timing adjustable.

Need to verify connection and license requirements for re-programming Trigger, Front End, Motion control FPGAs *in situ* at JLab.

- Quartus (Altera) & Sinplify-PRO

## Alexandre Camsonne visit to LPC in June

Prefer to focus on Compton Polarimeter

- Exact specifications for CODA/DAQ and EPICS/Control.
  - Installation of CODA at LPC for Compton Polarimeter Electron Detector DAQ is not obligatory.
  - With a little luck, Trigger VME card will be ready in June.
    - Useful for Alex to bring necessary hardware for CODA.
- Testing of new ARS is secondary.
  - Installation of Hall A CODA for ARS testing is difficult:
    - Custom JLAB Trigger Supervisor (TS) board in VMU 9U format
    - Training of LPC personnel (grad student?) in use of CODA.
  - Testing can be done with custom commercial 64X VME bus analyzer/interface already purchased at LPC (M. Magne, D. Abbott recommendation)
    - [www.vsystems.fr](http://www.vsystems.fr) VG-VME –VP –VE

## Questions / Requests to JLab

1. What is the length of the Cable run from the Electron Detector to the Compton Polarimeter DAQ rack?
  - a. P. Bertin claims this information was communicated in 2007.
  - b. M. Brossard will check email, but requests verification.
2. The electron detector requires the existing 2 VME 6U slots in the DAQ crate plus the one existing slow control VME 6U slot in the control crate. Do not “give away” these slots.
3. The Trigger/DAQ board requires a space equivalent to 1 VME 6U crate within 1 m of DAQ VME crate (see above, Trigger/DAQ). This is larger than the existing cable interface box atop the DAQ rack.
4. What is the status of the mechanical support design/fabrication for the vacuum chamber holding the electron detector (note there are beam line bellows on both the upstream and downstream connections)?
  - a. P. Bertin claims this was in process in 2007.
5. We request a lifting mechanism:
  - a. Maintenance of the detector requires an *in situ* lifting mechanism for the Detector/Front-End assembly (40 cm).
  - b. See technical drawing TJN-DetE-D100 (F. Daudon)
6. Survey
  - a. We request a stand to support the Detector/Front-End assembly prior to installation and mounting of external fiducials by Survey Group on designated positions (consult F. Daudon).
  - b. Just prior to installation (preferably in Hall A?) we require a survey of the harp wire and/or Si-Strips relative to external fiducials.
  - c. After installation, External fiducials should be surveyed to beam-line fiducials prior to beam commissioning.
7. Is there protection in place from water infiltration?
8. Will JLab personnel be available for Installation (see below)
9. If there is a problem with software licenses (Europe vs US), does JLab have a USB-dongle for Quartus (Altera) and Sinplify-PRO?

## Installation

LPC personnel required: (available 18 August+)

- Electronics: M. Brossard, M. Magne, C. Fayard
  - 3 weeks at JLab for installation, tests
- Mechanical: F. Daudon + technician
  - 2 weeks at JLab for installation.

JLab personnel required (availability?)

- Survey crew
- Hall A technical staff (E. Folts, etc?)
- EPICS support (S. Witherspoon?)
- CODA support (A. Camsonne, R. Michaels)

## In-Beam Commissioning

10 - 19 Oct. 2008:

- Beam in Hall A for commissioning  
[E06-010](#)/E07-013

M. Brossard, M. Magne,

- Two(+) week (8-22 Oct.) trip to JLab for commissioning

## Projected TimeLine

3-Mar 10	10-Mar 11	17-Mar 12	24-Mar 13	31-Mar 14	7-Apr 15	14-Apr 16	21-Apr 17	28-Apr 18	5-May 19	12-May 20	19-May 21	26-May 22	2-Jun 23	9-Jun 24	16-Jun 25	23-Jun 26	
Fab CI Front End																	
C%blage Front-End & Test																	
conception et r'alisation trigger Hard & Soft & Test																	
C%blage Test Contr <sup>tr</sup> le FE									M'canique & C%blage Trigger								
				Moteur 4S						Test Global & Ajustements & Emballage & exp'dition							
											S'curit'						
Tenir compte du fait qu'il y a d'autre manip's au labo et que, peut- <sup>tre</sup> , le c%blage Front-End peut glisser de qq semaines																	
C%bles ???																	