12 Gev startup pre Beam Checklist

Last revised 11/21/13				
This checklist will be performed after every restricted access to Hall A that maintenance is performed				
People checking list				
Left Arm				
Spectrometers				
Correct angle (not to be used for calculations)				
Check spectrometer for obstructions to movement				
Check Intergen bottles for correct pressure				
Ensure that Intergen alarm switch is in the normal position and the green light on the front				
panel is on				
Ensure that 14-degree stop pin is installed (if used)				
Ensure that outer limit stop is installed (if used)				
Minimum/Maximum angles for spectrometer from Deg.To Deg.				
Vacuum				
Turbo on at turbo controller in rack # 1H71B01				
Pump valves open at valve controller in rack #1H71B01 channel #2				
Convectron gauges read "0" millitorr				
Cold cathode gauge in rack # 1H71B01 < 5x10-5				
Actual cold cathode reading				
Ensure that Q1 lead heaters in rack 1H71B08 are on and operating				
(4 blinking red lights)				
Ensure that Q2, Q3 and Dipole lead heaters are on and operating and at lease 40 deg.				
Rogie power is ON Off				

Power supplies
Q1:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.) Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power.
Visually check power supply for faults
When all faults have been cleared, ensure that power supply is in remote control
when an faults have been cleared, ensure that power suppry is in remote control
Q2:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Q3:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on both sets of three pole breakers located on power supply
Visually check power supply for faults
When all faults have been cleared, lift lever on lower right side of supply
Ensure that power supply is in remote control
Dipole:
Visual inspection of main current leads, dump resistor, and lead flags (for condition, visual
shorts, etc.)
Ensure that all doors and panels are closed and secured
Unlock power disconnect switch and turn on AC power
Turn on power lever on right upper side of supply
Visually check power supply for faults on supply and at rack #
When all faults have been cleared, Ensure that power supply is in remote control
Ensure Kepco power supply is on
Check power supply for proper polarity positive negative
NMR gradient compensation for proper polarity positive negative
Ensure that the Q3 insulating vacuum pump is functioning and has sufficient oil
Ensure the Q3 automatic valve is operational and open and it's the Convectron gauge reads (Ensure that spectrometer turbo backing pump is on, has sufficient oil and that the automatic valve is operational

Right Arm Spectrometers

Spectrometers	
Correct angle	(not to be used for calculations)
Check spectrometer for	obstructions to movement
Check Intergen bottles for	or correct pressure
Ensure that Intergen alar	m switch is in the normal position and the green light is on on the
front panel	
Ensure that 14-degree st	op pin is installed
Ensure that outer limit st	top is installed (if used)
Minimum/maximum ang	gles for spectrometerto
Vacuum	
Turbo on at turbo contro	oller in rack # 1H72B01
Pump valves open at val	ve controller in rack # 1H72B01 channel #2
Convectron gauges read	"0" millitorr
Cold cathode gauge in ra	ack # 1H72B01 < 5x10-5
Actual cold cathode read	ling
Ensure that Q1 lead heat	ers in rack 1H72B08 are on and operating
(4 blinking red lights)	-
Ensure that Q2, Q3 and	Dipole lead heaters are on and operating and at least 40 deg.
Rogie nower is ON (

$Left\ Arm\ (from\ the\ computer)$

_	Ctrometer controls Bogie controls checked for operation (do not move) Check movement of left collimator for operation at 3 positions Check left angle camera for movement in both directions
Ma _a Q1	<i>Q</i> 1 full of liquid (60%) actual reading from computer
	Open lead flows on Q1 to 80 slm as read from the Hall A Tools page Actual lead flows, AB
	Q2 full of liquid (80%) actual reading from computer Open lead flows on Q2 to 60 slm as read from the Hall A Tools page Actual lead flows, A B
D1	Dipole full of liquid (60%) actual reading from computer Open lead flows on Dipole to 80 slm as read from the Hall A Tools page Actual lead flows, A B
Q3	Q3 full of liquid (80%) actual reading from computer Open lead flows on Q3 to 100 slm as read from the Hall A Tools page Actual lead flows, A B

Right Arm (from the computer)

_	Ctrometer controls Bogie controls checked for operation (do not move) Check movement of right collimator for operation at 3 positions Check right angle camera for movement in both directions
	gnet controls
Q1	
	Q1 full of liquid (60%) actual reading from computer
	Open lead flows on Q1 to 80 slm as read from the Hall A Tools page
	Actual lead flows, A B
Q2	
	Q2 full of liquid (80%) actual reading from computer
	Open lead flows on Q2 to 60 slm as read from the Hall A Tools page
	Actual lead flows, AB
D1	
	Dipole full of liquid (60%) actual reading from computer
	Open lead flows on Dipole to 80 slm as read from the Hall A Tools page
	Actual lead flows, A B
Q3	
_	Q3 full of liquid (80%) actual reading from computer
	Open lead flows on Q3 to 80 slm as read from the Hall A Tools page
	Actual lead flows, AB

Controls check from the computer console Pull up the Hall A tools page
Ensure that all of the lead flows are in the green
Ensure that all liquid levels are in the green
Ensure that all polarities are correct
Using the current button open the control page to left Q1Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to left Q2Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to left Q3
Clear all faults and turn on magnet with correct polarityRamp magnet to 100 amps
Using the current button open the control page to left Dipole
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to right Q1
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to right Q2
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to right Q3
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Using the current button open the control page to right Dipole
Clear all faults and turn on magnet with correct polarity
Ramp magnet to 100 amps
Input 1 GeV/c for both spectrometers
Ensure that all magnets lock in for the input momentum list magnets that do not
nst magnets that do not
If used open the controls page to Big Bite
Clear all faults and turn on magnet with correct polarityRamp magnet to 100 amps
Kamp magnet to 100 amps

Target
Windows functional
Cctv cameras "on" and focused
Target light "on"
Backing pump "on" at pump
Ensure roughing is closed
Turbo "on" at rack # 1H75B09
Turbo valve "open" at rack # 1H75B09 channel # 1 upper & #2 lower
Ensure target Convectron set point is 5 torr
Gauges operational
Convectron "0" millitorr at rack # 1H75B09
Cold cathode < 5x10-4 at rack # 1H75B08
Actual cold cathode reading
Exit beam tube
Diffuser cooler on
Diffuser water level ok
Close flow valve and observe flow meter (drops to 0)
open flow valve and observe flow meter (rises to =/>1 GPM) Actual GPM
Backing pump is "on" and operational
Valve "open" at pump
Turbo "on" at rack # 1H75B09
Gauges operational
Convectron "<5" millitorr at rack # 1H75B09
Actual convectron gauge reading
magnetic shielding installed (if necessary)
Entrance beam tube
Ensure that beam line girder turbo is on and running
Ensure that there is cooling water flow to the Moeller Dipole
Ensure that Moller turbo is on and running
Instrument air compressor functioning normally
All beam line vacuum valves "open" (VBV1H04 B and C upstream and down stream of the
target visually checked at the valve)
Call MCC, get the name of the person you talked to and say "I am doing the Hall A pre beam checklist, Please Ensure that the Hall A beam line valves are set to close" after they say that they are, say "I am turning the control key from maintenance to operational
are you ready" after they say yes, turn key and tell them "you have control could you please open the valves so that we can verify operability make an e-log entry"

ВідВіїе
Ensure Big Bite magnet is on the forward stops
Ensure that Big Bite detector guards are removed
Ensure that the field read back is working on the Big Bite GUI
Ensure Big Bite magnet beacons are operational
Hall
All interlocks in rack # 1H75B08 indicate green
Ensure that all 4 Moller quad power supply doors and panels are closed and secured
Check 4 Moeller power supplies for on and in remote
Ensure installation of Ion chambers at raster, and target
Correct LCW flow and pressure (120 psi supply and <50 psi return)
Cctv monitors at X terminal off
Clear of unnecessary equipment
Man lift and Forklift in truck ramp.
Ensure that all lifting slings and safety harnesses are correctly stored and that the storage
cage is at least 90 deg from the beam dump and at least 60 ft from the target
Perform pre sweep of run safe boxes.
Move Left spectrometer stairs clear of lower balcony.
1120 + 010
Ensure polar crane is positioned over the entrance beam pipe,
and that power is off at the power disconnect switch
and that power is on at the power alsoomicet switch
Ensure that spectrometer entrance window guards are removed
Ensure that spectrometer exit window guards are removed
Ensure that detector VDC covers are removed
Ensure that target window guards are removed
Ensure operability of shield house doors
Deliver checklist to operations coordinator
Make the following entries into the HALOG
"Checklist Complete and Target Window and spectrometer Guards are Removed"
"Angle limits for the Left Spectrometer are to"
"Angle limits for the Right Spectrometer are to"
"Angle limits for the Left Spectrometer are to" "Angle limits for the Right Spectrometer are to" "The tech on call at startup is"
Note any outstanding issues not completed on the checklist
Note any special requirements or restrictions
Name of person checklist was delivered to