

Insure that turbo backing pump is on Turbo on at turbo controller in rack # 1H71B01 Pump valves open at valve controller in rack # 1H71B01 channel #2 Convectron gages read "0" millitorr ensure roughing pump at dipole entrance has sufficient oil Cold cathode gages on at gage in rack # 1H71B01 cold cathode < 5x10-5 Actual cold cathode reading _____ Entrance & exit vacuum windows functional ensure that the Q3 insulating turbo and backing pump are on and functional ensure that the automatic valve is open and that the Convectron gage reads 0

$Left\ Arm\ (\textbf{Old}\ \textbf{Electron})$

Magnet controls

Q1	
	Q1 full of liquid (60%) actual
	Open lead flows on Q1 to 80 slm as read from rack #Q171Q
	Actual lead flows A B
	Cctv camera on and focused
D1	
	Dipole full of liquid (60%) actual
	Open lead flows on Dipole to 80 slm as read from rack #D171Q
	Actual lead flows A B
Q2	
	Q2 full of liquid (80%) actual
	Open lead flows on Q2 to 60 slm as read from the Q2 instrument rack meter.
	Actual lead flows A B
	Insure that lead heaters are on and operating
Q3	
	Q3 full of liquid (80%) actual
	Open lead flows on Q3 to 60 slm as read from the Q3 instrument rack meter.
	Actual lead flows A B
	Insure that lead heaters are on and operating

Left Arm

Power supplies

POWER SUPPLY TURN ON PROCEDURES

	Verify UPSs as operational on all power supply controls (with no current on
magn	ets only)
_	Red rotating beacons on
Q1:	
	Visual inspection of main current leads, dump resistor, and lead flags (for
condi	tion, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Visually check power supply for faults
	When all faults have been cleared, insure that power supply is in remote control
Q2:	
	Visual inspection of main current leads, dump resistor, and lead flags (for
conai	tion, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power Turn on both sets of three pole breakers located on power supply
	Visually check power supply for faults
	When all faults have been cleared, lift lever on lower right side of supply
	Insure that power supply is in remote control
Q3:	
•	Visual inspection of main current leads, dump resistor, and lead flags (for
condi	tion, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Turn on both sets of three pole breakers located on power supply
	Visually check power supply for faults
	When all faults have been cleared, lift lever on lower right side of supply
	Insure that power supply is in remote control
Dipol	le:
	Visual inspection of main current leads, dump resistor, and lead flags (for
condi	tion, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Turn on power lever on right upper side of supply
	Visually check power supply for faults on supply and at rack #
	When all faults have been cleared, insure that power supply is in remote control
	Cctv camera on and focused
	Check power supply for proper polarity positive negative
	NMR gradient compensation for on and proper polarity
	positive negative

Right Arm

Spectrometers	
	Correct angle 12.5 Deg. (not to be used for calculations)
	Check intergen bottles for correct pressure
	Bogie power is ON Off
	Ensure that Intergen alarm switch is in the normal position
	magnetic shielding installed (if necessary)
Vacu	um
	Insure that turbo backing pump is on
	Turbo on at turbo controller in rack # 1H71B01
	Pump valves open at valve controller in rack # 1H71B01 channel #2
	Convectron gages read "0" millitorr
	ensure roughing pump at dipole entrance has sufficient oil
	Cold cathode gages on at gage in rack # 1H71B01 cold cathode < 5x10-5
	Actual cold cathode reading
	<i>C</i> ————
	ensure that the Dipole insulating turbo and backing pump are on and functional
	ensure that the automatic valve is open

Right Arm

Magnet controls

Q1	
	Q1 full of liquid (60%) actual
	Open lead flows on Q1 to 80 slm as read from rack #Q171Q
	Actual lead flows A B
	Cctv camera on and focused
D1	
	Dipole full of liquid (60%) actual
	Open lead flows on Dipole to 80 slm as read from rack #D171Q
	Actual lead flows A B
Q2	
	Q2 full of liquid (80%) actual
	Open lead flows on Q2 to 60 slm as read from the Q2 instrument rack meter.
	Actual lead flows A B
	Insure that lead heaters are on and operating
0.0	
Q3	
	Q3 full of liquid (80%) actual
	Open lead flows on Q3 to 60 slm as read from the Q3 instrument rack meter.
	Actual lead flows A B
	Insure that lead heaters are on and operating

Power supplies POWER SUPPLY TURN ON PROCEDURES

	Verify UPSs as operational on all power supply controls (with no current on
magne	ts only)
	Red rotating beacons on
Q1:	
	Visual inspection of main current leads, dump resistor, and lead flags (for
conditi	on, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Visually check power supply for faults.
	When all faults have been cleared, insure that power supply is in remote control.
Q2:	
	Visual inspection of main current leads, dump resistor, and lead flags (for
conditi	on, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Turn on both sets of three pole breakers located on power supply
	Visually check power supply for faults
	When all faults have been cleared, lift lever on lower right side of supply.
	Insure that power supply is in remote control
Q3:	
	Visual inspection of main current leads, dump resistor, and lead flags (for
conditi	on, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Turn on both sets of three pole breakers located on power supply
	Visually check power supply for faults.
	When all faults have been cleared, lift lever on lower right side of supply.
	Insure that power supply is in remote control
Dipole	:
	Visual inspection of main current leads, dump resistor, and lead flags (for
conditi	on, visual shorts, etc.)
	Unlock power disconnect switch and turn on AC power
	Turn on power lever on right upper side of supply.
	Visually, check power supply for faults on supply and at rack #OD172Q.
	When all faults have been cleared, insure that power supply is in remote control.
	Cctv camera on and focused
	Check power supply for proper polarity positive negative
	NMR gradient compensation for on and proper polarity
-	positive negative
Targ	
	Cctv cameras "on" and focused
	Cott carrier of and record

	Target light "on"
	Backing pump "on" at pump
	Turbo "on" at rack # 1H75B09
	Turbo valve "open" at rack # 1H75B09 channel # 1
	ensure target convectron set point is 5 torr
	Gages operational
	Convectron "0" millitorr at rack # 1H75B09
	Cold cathode < 5x10-4 at rack # 1H75B08
	Actual cold cathode reading
	ensure that water level is between level lines on reservoir
	ensure that both ends of the water supply line is connected and it's seal is in place
	ensure that both ends of the water return line is connected and it's seal is in place
	-
	ensure that the water pump is on and in remote
	ensure that the motion system is operational and move it to an empty position
Evit l	peam tube
Exit	Diffuser cooler on
	Diffuser water level ok
	close flow valve and observe flow meter (drops to 0)
	open flow valve and observe flow meter (rises to 1 gpm)
	Backing pump "on" at pump and operational
	valve "open" at pump
	Turbo "on" at rack # 1H75B09
	Gages operational
	Convectron "<5" millitorr at rack # 1H75B09
	Actual convectron gage reading
	magnetic shielding installed (if necessary)
Entra	nce beam tube
Littia	Insure that beam line girder turbo is on and running
	Insure that there is cooling water flow to the Moeller Dipole
	Insure that E P turbo is on and running
	Instrument air compressor functioning normally
	Beam line vacuum valves "open" (visually checked)
	Call MCC, get the name of the person you talked to and say "I am doing the Hall
-	beam checklist, Please Insure that the Hall A beam line valves are set to close"
	ney say that they are, say "I am turning the control key from maintenance to
-	onal are you ready" after they say yes, turn key and tell them "you have control
	you please open the valves so that we can verify operability make an e-log entry"
Contr	ols check from the computer console
	Pull up the Hall A tools page

	Ensure that all of the lead flows are in the green Ensure that all liquid levels are in the green Ensure that all polarities are correct
	Using the current button open the control page to left Q1 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to left Q2 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to left Q3 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A Using the current button open the control page to left D1 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to right Q1 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to right Q2 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to right Q3 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	Using the current button open the control page to right D1 Clear all faults and turn on magnet with correct polarity Ramp magnet to 100 A
	set angle button to 6 degrees input .5 GeV/c for both spectrometers ensure that all magnets lock in for the input momentum list magnets that do not
Hall	ensure that both septum power supplies are on All interlocks in rack # 1H75B08 indicate green Check 3 Moeller power supplies for on and lights flashing at magnets Ensure installation of Ion chambers at EP, and target

	Correct LCW flow and pressure (100 psi supply and 60 psi return)
	Cctv cameras on and focused
	Cctv monitors at X terminal off
	Clear of unnecessary equipment
	Man lift and Forklift in truck ramp.
	ensure that all lifting slings and safety harnesses are correctly stored and that the e cage is at least 90 deg from the beam dump and at least 60 ft from the target
storage	cage is at least 50 deg from the beam dump and at least 60 it from the target
	Perform pre sweep of run safe boxes.
	Unnecessary personnel exit Hall.
	Ensure polar crane is positioned over the entrance beam pipe, and that power is off at the power disconnect switch
	Ensure that spectrometer exit window guards are removed
	Ensure that detector VDC covers are removed
	Ensure operability of shield house doors
	Deliver checklist to shift leader or run coordinator
	Name of person checklist was delivered to