

Mechanical design

- ▶ Alan/Sue working on extention for CH-shielding
- ▶ 2-D drawings of the blue light set should arrive this week.



High Voltage

- ▶ All channels cabled.
- ▶ Replaced HV crates with ones with Arcnet interface (should be able to use EPICS now to address HV).

Calorimeter tests

- ▶ Shortened all flat cables (PMT→Bus) from 30→10 cm
- ▶ Resolved problem of signal oscillations
- ▶ Tested every block with cosmics (at the scope)
 - ▶ Block 29 & 205 give no signal
 - ▶ One HV channel draws no current
 - ▶ One channel have weird oscillations (maybe cabling problem)

DAQ

Plan for the week

- ▶ Disassemble calorimeter, measure blocks, and reassemble with shims.
- ▶ Cable signal cables from patch panel to ARS