

SBS E/D Status

- Checking layouts of all experiments
 - Ordering few remaining parts for GMn and Gen-RP
 - Continue on ECAL support design
 - Documenting LCW system and Cryo system disconnect
 - Setting up window test for scattering chamber window
 - Clamshell of scattering chamber 50% complete on welding
 - Few more Gen-RP detector parts being delivered on Tuesday.
-
- Options for nTPE configuration:
 1. SBS at 31.1 degrees and 2.0 m / BB at 26 degrees and 2.05 m
 2. SBS at 31.1 degrees and 2.25m / BB at 23.3 degrees and 2.05m

Other options will require considerable modification to BB frame/support to allow positioning beyond 2.05 m.